

Drag-o Well No. 1  
Undesignated (Bone Spring)  
Page 3

RECEIVED

MAY 16 1983

O. C. D.  
ARTESIA, OFFICE

5-3, 4, 5-83: SI to install pmpg unit.  
5-6, 7, 8-83: Pmpd 68 hrs--no test.  
5-9-83: Pmpd 24 hrs, 20 BO, 110 BW, 253 MCF.  
5-10-83: Pmpd 24 hrs--no test.  
5-11-83: Pmpd 24 hrs, 10.1 BO, 112 BW, GOR: 1495 w/2-1/2" x 1-3/4" x 22' pmp set  
@ 5200' using 5--100" SPM from 8-5/8" csg perfs 5334' - 5376'.