

MAUDE RICKMAN COM #1, 12,300 TD.

5/18 Morrow - Fl to pits 11 hrs, 1" ck, tbg psi 3400-50,
13 hr SITP 3650.

Atoka - S & F to pits 11 hrs, tbg psi 0-40, 13 hr SITP 3050.

5/20 Morrow - Fl to pits 11 hrs on 1" ck, TP 75, fl very small
amt of LW, SI 37 hrs TP 3750.

Atoka - Fl to pits -1 hrs on 1" ck, TP 35, fl LW, SI 37 hrs,
TP 3650, cont to test.

MAUDE RICKMAN COM #1, 12,300 TD.

5/21 Morrow: F 11 hrs on 1" ck, TP 75, SIFN.

Atoka: F 11 hrs on 1" ck, TP 25, SIFN.

MAUDE RICKMAN COM #1, 12,300 TD.

5/20 Morrow: SI 15 hrs TP 3700, F 10 hrs on 1" ck, TP 3700-50,
SIFN.

Atoka: SI 15 hrs TP 3500, F 10 hrs on 1" ck, TP 3500-20,
SIFN.

MAUDE RICKMAN COM #1, 12,300 TD.

5/23 Morrow: SI 14 hrs TP 3500, F 10 hrs on 1" ck, TP 100, SIFN.

Atoka: SI 14 hrs TP 3300, F 10 hrs, TP 20, SIFN.

MAUDE RICKMAN COM #1, 12,300 TD.

5/24 Morrow zone SI 14 hrs, TP 3600#, Atoka zone SI 14 hrs TP 3300#,
release well to prod @ 8:00 AM 5/23/74. Connecting test
equipment.

MAUDE RICKMAN COM #1, 12,300 TD.

5/28 Completed test equipment, preparing to test.

MAUDE RICKMAN COM #1, 12,300 TD.

POTENTIAL 5/29 Atoka: Preliminary NMOCC POT: SITP 4050#, CP 0.

Point	CK	TP	GV	Fluid	Time
1	8/64"	3600#	1.2 MM	0	1 Hr
2	11/64"	3000#	1.8 MM	0	1 Hr
3	14/64"	2100#	2.2 MM	0	1 Hr
4	18/64"	1000#	1.8 MM	0	1 Hr

CAOF 2.8 MMCFPD, Comp Date 5/6/74, SI pending pipeline
connection.

Morrow: Preparing to run preliminary NMOCC POT.

MAUDE RICKMAN COM #1, 12,300 TD.

POTENTIAL 5/30 Morrow Zone: Preliminary NMOCC POT: SITP 3700#.

Point	CK	TP	GV	Fluid	Time
1	8/64	2750	1.0 MM	0	1 Hr
2	11/64	1940	1.39 MM	0	1 Hr
3	15/64	1160	1.43 MM	1 BW	1 Hr
4	21/64	650	1.5 MM	4 BW	1 Hr

CAOF 1.6 MMCFPD, Completed 4/26/74, SI pending pipeline
connection.

Drop from Report temp.