

DRILL STEM TESTING REPORT

- DST #1 - 11,521' - 11,655'. Recovered 16987 cu.ft. gas. 15 min. pre flow pressure 773 psi. 120 min. LSIP 4723 psi: 60 min. FFP 1169 decreasing to 1103 psi. 130 min. FSIP 4190 psi. 60 min. 3366 MCFPD no fluid.
- DST #2 - 12,007' - 11,806' Pressure on preflow 175 psi. gas vol 510,000 cu.ft. IFP 70 psi. - 289,000 cu.ft. 2 hr. FP 270 psi. - 518,000 cu.ft.
- DST #3 - 11,144' - 11,296' Misrun.
- DST #4 - 11,144' - 11,296' Misrun.