

MAW State No. 1

Pogo Producing Company

August 28, 1981

Completion attempt at Morrow:

- 8/08/81: SI 14 hrs. TP 700 psi. CP 250. Flw 10 BLW on 12/64" chk ½ hr. TP dec to 0 psi & CP 250 psi. Pmp 60 BW in csg, circ fluid out tbg-killed well. Remove tree. Install BOP. PTG & pkr. RIH w/new Baker lock-set pkr.
- 8/09/81: Finish RTG. PSA 11751'. Well kicked & flw 45 BLW 3 hrs on 8/64" to 3/4" chk. TP dec from 200 to 0 psi. Swb 5 BLW 2 hrs w/good show of gas.
- 8/10/81: SI for Sunday.
- 8/11/81: Well SI 40 hr. SITP 3250 psi. SICP 200 psi. Open well on 6/64" chk. Flw dry gas 6 hr. TP dec from 3250 to 400 psi. TP stabilized @ 400 psi 3 hrs. RD rel service unit.
- 8/12/81: Well SI. Hookup well test unit.
- 8/13/81: SITP 2600 psi. Flw thru test separator 12 hr. Stabilized flw rate 100 MCFD dry gas. 0 bbl fluid. FTP 500 psi. Back press 220 psi.
- 8/14/81: Flw TP 460 psi @ 90 MCFD. SI well 4:00 pm & ran 120 hr BHP bombs.
- 8/15-17/81: SI for BHP BU.
- 8/18/81: POH w/BHP bombs after 89 hrs. Bombs failed. SITP 2400 psi. Ran static BHP.
- 8/19/81: SITP 2400 psi. Open well. Flw to pit. TP dropped from 2400 - 50 psi in 30 min. SI 2 hrs. TP inc to 150 psi. Flw well at rate of 63 MCFD. FTP 95 psi.
- 8/20/81: SI WO swab unit.
- 8/21/81: SI WO swab unit.
- 8/22/81: SITP 1800. Flw well to pit. TP dec to 0 psi in 30 min. No fluid rec. RU swab unit. Swab 34 BW 6 hrs. Flw 6 BW 20 min w/200 psi FTP. Last 1 hr swab 3 BW.
- 8/23/81: Well SI 14 hrs. SITP 2700 psi. Swab 15 BW & flw 3 BLW 4 hrs. Swab dry to seating nipple @ 11750'. Ran BHP bomb. SI for BHP BU.
- 8/24-25/81: SI for BHP BU.
- 8/26/81: SI 72 hrs for BHP BU. SITP 3500. Pull BHP bombs. Well SI.
- 8/27/81: SI. Evaluation of BHP indicates tight reservoir with marginal BHP. Plan to abandon Morrow and move up to Strawn.