

Cemented 1st stage w/ 1600 sx. Class "H" 50:50 Pozmix w/ 2% gel, 6 lbs./sx. salt,  $\frac{1}{4}$  lb./sx. flocele + 0.5% CFR-2. Plug was down at 11:30 AM 10-28-81.

Circulated through DV tool at 5557' for 6 hours.

Cemented 2nd stage w/ 800 sx. Lightweight w/ 8 lbs./sx. salt, 5 lbs./sx. gilsonite +  $\frac{1}{4}$  lb./sx. flocele. Tailed in w/ 100 sx. Class "C" neat. Plug was down at 7:30 PM 10-28-81. Drilled DV tool with 8 $\frac{1}{2}$ " mill using drilling rig. Released drilling rig. Will complete well using pulling unit.