

5/19/83 TD 10,089' - Finish Drl DV tool. Test csg. to 1500 psi w/9.2 ppg mud in hole to 1500 psi, 30 min, Ok. Drl cmt & FS. Drl new formation.