Lambchop 20 Fed Com #1 Page 2

4-2-93: Set CIBP @ 4700' and cap w/ 10' cement. Perf'd Delaware 4456'-4464' w/ thru 9 holes. Acidized w/ 1250 gals 15% HC1. Swabbed water. 4-4-93

4-5-93: Set CIBP @ 4425' and cap w/ 10' cement. Perf'd 4 squeeze holes at 2920'. Set cement retainer at 2872' and cement thru retainer w/ 350 sx Class "C" containing 2% CaCl₂.

4-6-93: Ran CBL. TOC 1850'. Perf'd Delaware 2696'-2714' w/ 19 holes. Acidize thru w/ 1500 gals 15% HCl. Swabbed dry. Frac w/ 48,000# sand in 14,000 gals 4-16-93 water. Test 1 BOPH, 7 BLWPH, and 755 MCFD rate. H2S 7000 to 11,000 ppm. Pumped 250 bbls 2% KCl water down tubing. SITP 0 psi. SICP 0 psi. Well is currently shut-in.