Form 3160-5 (April 2004)

UNITED STATES DEPARTMENT OF THE INTERIOR

| OM B No. 1004-0137 Expires: March 31, 20 | 07 |
|---|----|
| 5. Lease Serial No. | |
| Tionallo Contract 155 | |

FORM APPROVED

| BUREAU OF LAND MAN SUNDRY NOTICES AND REF Do not use this form for proposals & abandoned well. Use Form 3160-3 (ASSERTED CONTROLL OF A SUBMIT IN TRIPLICATE- Other insti | PORTS ON WELLS Marillor to re-enter an 46 APD) for such proposals. RECEIVED | 5. Lease Schial No. Jigorilla Contract 155 6. If Indian, Allottee or Tribe Name Jicarilla 7. If Unit or CA/Agreement, Name and/or No. |
|--|---|---|
| 1. Type of Well Gas Well Other 2. Name of Operator CDX RIO, LLC | | 8. Well Name and No. Jicarilla Gas Com B #1 9. API Well No. 30-039-06258 |
| Address 4801 N. Butler, Suite 2000, Farmington NM 87401 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) 1450' FNL & 1850' FEL of Sec 31, T26N, R5W | 3b. Phone No. (include area code) 505-326-3003 | 10. Field and Pool, or Exploratory Area Blanco Mesaverde 11. County or Parish, State Rio Arriba, NM |
| 12. CHECK APPROPRIATE BOX(ES) TO TYPE OF SUBMISSION | INDICATE NATURE OF NOTICE, R TYPE OF ACTION | EPORT, OR OTHER DATA |
| | Deepen Production (State Fracture Treat Reclamation New Construction Recomplete Plug and Abandon Temporarily Ab Plug Back Water Disposal | Well Integrity Other andon |

If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

Proposed Operation - to start approximately August 1, 2004

- 1. Run bit and casing scraper to PBTD.
- 2. Run GR/CBL log across Mesaverde
- 3. Cement squeeze as necessary (notify the BLM before any cementing operations).
- 4. Set 5-1/2" composite bridge plug @ +/- 5500'
- 5. Fracture stimulate Point Lookout and lower Menefee via tubing and packer.
- 6. Flowback Frac and test for allocation purposes.
- 7. Drill out composite bridge plug.
- 8. Run original production string and return well to production.



| I hereby certify that the foregoing is true and correct Name (Printed/Typed) | 1 | | | | |
|--|------------------------|---|------------------------------|---------------------------|--|
| David C. Smith | | Title Production Engineer | | Title Production Engineer | |
| Signature OCA | Date | 07/07/2004 | ÷ | | |
| THIS SPACE FOR | FEDERAL OR | STATE OFFICE USE | | | |
| Approved by /s/ David R. Sitzler | Division of | fiMulti-Resources Date | AUC 1 9 200 | | |
| Conditions of approval, if any, are attached. Approval of this notice certify that the applicant holds legal or equitable title to those rights which would entitle the applicant to conduct operations thereon. | does not warrant or | Office | | | |
| Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it | a crime for any person | knowingly and willfully to make to any depart | ment or agency of the United | | |

(Instructions on page 2)

