

10/23/05 RIH w/8-3/4" bit & tagged cement @ 285'. Drilled cement and then formation to intermediate TD @ 3428', reached 10/24/05. Circ. hole. RIH w/82 jts of 7", 20#, J-55 casing and set @ 3429' with stage collar @ 2696'. RU to cement. Pumped a preflush of 10 bbls gel water, 2 bbls FW. Then scavenger cement of 19 sx (56 cf - 10 bbls) Type III cement. Tailed w/144 sx (199 cf - 35 bbls) Type III cement w/1% CaCl2, .25#/sx Celloflake, & .2% FL-25. Circ. 10 bbls to pit. Circ. between stages. Pumped 2^{nd} stage - 19 sx (56 cf - 10 bbl) Premium Lite. Tailed w/336 sx (716 cf - 127.5 bbls Premium Lite w/3% CaCl2, .25#/sx Celloflake, & 5#/sx LCM-1, 0.4% FL-52 & 0.4% SMS. Dropped plug and displaced w/109 bbls FW. Plug down @ 0900 hrs 10/26/05. Circ. 22 bbls cement to pit. WOC. TIH & PT casing, rams and manifold to 1500#/30 min. OK.

With 6-1/4" bit tagged cement @ 2695'. Drilled out stage collar & then ahead to 7648' (TD). TD reached 10/29/05. Circ. hole. RIH w/163 jts. 4-1/2" 10.5#, J-55 and 18 jts 4-1/2" 11.6#, J-55 and set @ 7648'. RU to cement. Pumped Lead scavenger w/9sx (28 cf - 5 bbls) Premium Lite HS FM w/additives. Tailed w/299 sx (592 cf - 10.5 bbls) Premium Lite HS FM w/0.25#/sx Cello-flake, 6.25#/sx LCM-1, & 0.3% CD-32 & 1% FL-52. Dropped plug and displaced w/121 bbls FW. Plug down w/980#. Bumped plug to 1710#. Plug down @ 0955 hrs 10/310/05. No returns. ND BOP, NU WH. RD & released rig @ 1600 hrs 10/31/05. Will show the casing PT and TOC on the next report. PT will be conducted by completion rig.

14. I hereby certify that the foregoing is true and correct. Signed	Title Sr. Regulatory Specialist	E Pየድን FOR RE CORD
(This space for Federal or State Office use) APPROVED BY CONDITION OF APPROVAL, if any: Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make any department or age the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction	Date FAI Ency of Date BY	NOV 0 3 2005