W LYBROOK UT #708H Lybrook Mancos W

(page 1)

Spud: 2/19/16

Completed: 6/26/16

SHL: 860' FSL & 404' FEL


SE/4 SE/4 Section 12(P), T23N, R9W

BHL: 335' FNL & 706' FWL

NW/4 NW/4 Section 12 (D), T23N, R9W

San Juan, NM Elevation: 6733' API: 30-045-35740

Tops	MD	TVD
OJO ALIMO	579	579
KIRTLAND	759	759
PICTURE CLIFFS	1272	1264
LEWIS	1425	1414
CHACRA	1642	1627
CLIFF HOUSE	2769	2732
MENEFEE	2792	2754
POINT LOOKOUT	3729	3673
MANCOS	3902	3843
GALLUP	4257	4191



TD: 11163' MD TVD: 4920' PBTD: 11064' MD

*Land well at 5385' w/ 25' KB as follows, 1/2 MS, 1 Jt of 2.375" J55 tbg, 1.87" XN set at 5352.30', 4 Jt of 2.375" J55 tbg, 2.375" XOVER- 2.875, 7" AS1-X Pkr set at 5226.03', On/Off Tool at 5,218.53', 4' pup jt, 1 Jt 2.875" J55 tbg, GLV #1 set at 5,179.91', 9 Jts of 2.875" J55 tbg, X-NIP set at 4,882.63', 11 Jts of 2.875" J55 tbg, GLV #2 set at 4,523.04', 14 Jts of 2.875" J55 tbg, GLV #3 set at 4,062.65', 14 Jts of 2.875" J55 tbg, GLV #4 set at 3,602.25', 14 Jts of 2.875" J55 tbg, GLV #5 set at 3,141.94', 14 Jts of 2.875" J55 tbg, GLV #6 set at 2,681.73', 14 Jts of 2.875" J55 tbg, GLV #7 set at 2,221.35', 15 Jts of 2.875" J55 tbg, GLV #8 set at 1,728.49', 19 Jts of 2.875" J55 tbg, GLV #9 set at 1,105.11', 33 Jts of 2.875" J55 tbg, 2.875" J55 tbg, Hanger, 25' KB Total 4 Jts of 2.375" J55 tbg in well, Total 158 Jt of 2.875" J55 tbg in well, Total 162 Jts, Landed TBG in 25k Tension. RD rig floor and equipment. ND BOP stack and NU prod tree. Test TBG hanger seals good to 3000 psi.

HOLE SIZE	CASING	CEMENT	VOLUME	CMT TOP
12-1/4"	9-5/8"	10 ls x	162cu.ft.	Surface
8-3/4"	7"	795 sx	1590cu. ft.	Surface
6-1/8"	4-1/2"	550sx	640cu. ft.	TOL 5248'


LG 7/5/16

W LYBROOK UT #708H

Lybrook Mancos W

Gallup 4th: 10198'-10354'-

(page 2 - lateral with completion)



W LYBROOK UT #708H Lybrook Mancos W (page 2 – lateral with completion)

