



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(~~TA~~ OR UIC)

Date of Test 4-3-2018 Operator Agua Moss API # 30-0 45-28653

Property Name Sunco Disposal Well # 1 Location: Unit E Sec 2 Twn 29 Rge 12

Land Type:

State _____
Federal _____
Private X
Indian _____

NMOCD
APR 03 2018
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal X
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well ~~(N)~~ (N): Post workover

TA Expires:

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. 400 psi
Int. Casing Pres. NA

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. 2450 psi

Pressured annulus up to 350 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 350 psi - Had a slight rise to 360 psi in Port 5 min -
Had rose to approx 380 psi by end of test - possibly due to hoses warming in
sun.

PKL set at: 4282 Ports at: 4350^{TOP} - 4460^{Bottom}

(Thru clock 1000# spring that last cal. 6-21-17)

By [Signature]
(Operator Representative)

Witness _____
(NMOCD)

Manager
(Position)

Revised 02-11-02