

W Lybrook Unit 745H

API # 30-045-35750



Location

SHL: 1333' FSL 2250' FEL Sec: 7 Twnshp: 23N Rge: 8W
BHL: 335' FSL 418' FEL Sec:17 Twnshp: 23N Rge: 8W

Lat: 36.237888
Long: -107.721184

Spud Date: 3/15/2017
Completion: 1/31/2018
Pool Name: Lybrook Mancos W
Reinstall GLV: 11/8/2018

updated: 11/12/18 lg

FORMATION	MD	TVD
OJO ALAMO	788	787
KIRTLAND	998	995
PICTURED CLIFFS	1406	1392
LEWIS	1545	1525
CHACRA	1772	1747
CLIFF HOUSE	2917	2855
MENEFEE	2954	2891
POINT LOOKOUT	3905	3810
MANCOS	4066	3965
GALLUP	4434	4325

Tubing :Landed tubing @ 5543'. 169 Jnts of 2 7/8" 6.5# L80. Packer set @ 5410', 6 Gas Lift Valves

Perf'd w/ @ 5744'-14928' w/ , 0.35" diameter w/ 908 total holes.

Frac'd w/ @ 5744'-14928' w/ 46 stages of 20/40 sand of 9,268,100# total.

12 1/4" Hole

8 3/4" Hole

6 1/8" Hole

Surface: 9-5/8" 15 jnts36# J-55 ST&C
csg, set @ 325', float collar @ 299'
Cmt'd 101sx of Type I-II. Circ., 10bbbls
of cmt to surface.

TD @ 330'.

Intermediate: 7" csg set @ 5700', 134jts of
CP-80, 23#, FC @ 5653'. Cmt'd w/ Lead @
(465sx/161bbbls) of Halcem, followed by Tail
@ (495sx/114bbbls) TOC @ 400'

Prod Liner: 4 1/2" csg set @ 14999', 209jts of
P-110, 11.6#. LC @ 14951', RSI @ 14928',
TOL @ 5570'.
Cmt'd 885sx of Extendacem. Circ., 40 Bbl
Good Cement to Surface

TOL @ 5570'.

TD @ 15002'

PBTD @ 14951'.

NMOCD

DEC 03 2018

DISTRICT III