

[HOME](#) | [PETROLEUM DATA](#) | [NEWS](#) | [MARKETPLACE](#) | [SOFTWARE](#) | [SPONSORS](#) | [LINKS](#) | [CONTACT](#)

PTTC
PRRC
NM-TECH
NMBGMR



NYMEX LS Crude \$31.08
Navajo WTXI \$28.25
Henry Hub \$4.86

Updated 7/16/2003

[GENERAL](#) | [COUNTY](#) | [OPERATOR](#) | [POOL](#) | [LOCATION](#) | [OCD LOG & WELL FILES](#)

View Data

In Internet Explorer, right click and select "Save Target As..."
In Netscape, right click and select "Save Link As..."

Download: [HTTP](#)

Well: DAVIDSON GAS COM F No.: 001
Operator: XTO ENERGY, INC.
API: 3004507110 Township: 28.0N Range: 10W
Section: 28 Unit: M
Land Type: F County: San Juan Total Acreage: 320
Number of Completion with Acreage: 1
Accumulated:
Oil: 1389 (BBLS) Gas: 319184 (MCF)
Water: 907 (BBLS) Days Produced: 3433 (Days)

Year: 2001

Pool Name: BASIN DAKOTA (PRORATED GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBLS)	Days Produced	Accum. Oil(BBLS)	Accum. Gas(MCF)
January	0	2736	0	31	0	2736
February	0	2476	0	28	0	5212
March	27	2261	160	31	27	7473
April	59	2542	0	30	86	10015
May	0	1977	0	31	86	11992
June	2	2360	0	30	88	14352
July	0	1689	0	31	88	16041
August	2	2181	0	31	90	18222
September	0	1483	0	30	90	19705
October	3	1971	0	31	93	21676
November	20	2574	0	30	113	24250
December	11	2465	46	31	124	26715
Total	124	26715	206	365		

DK 12 mo. prior

Year: 2002

Pool Name: BASIN DAKOTA (PRORATED GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBLS)	Days Produced	Accum. Oil(BBLS)	Accum. Gas(MCF)
January	2	2003	0	31	126	28718
February	0	1852	0	28	126	30570
March	0	1834	0	31	126	32404
April	0	1565	0	30	126	33969
May	0	1750	0	31	126	35719
June	0	1610	0	30	126	37329
July	0	1767	0	31	126	39096
August	0	1658	0	31	126	40754

1921 avg.

DK
3 mos. after
2176 avg.

September	0	2513	30	126	43267
October	8	3490	31	134	46757
November	2	3525	30	136	50282
December	1	3390	31	137	53672
Total	13	26957	175	365	

Year: 2003

Pool Name: BASIN DAKOTA (PRORATED GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBLS)	Days Produced	Accum. Oil(BBLS)	Accum. Gas(MCF)
January	1	3109	77	31	138	56781
February	1	2814	0	28	139	59595
March	2	2900	0	31	141	62495
Total	4	8823	77	90		

XTO ENERGY INC.

Farmington Well Workover Report

DAVIDSON GAS COM F # 001

Objective: Compressor Install

8/21/02: Built comp pad & set WH screw comp fr/the CM Morris B #1. Beg digging suc & disch line ditches. SDFN.

8/22/02: Compl digging comp suc & disch line ditches. Inst comp suc control (mtr vlv w/pilot reg) & disch manifold w/by-pass. Built sep comp manifold. Inst & conn welded 3" S40 FB pipe suc & 2" T&C S40 FB pipe disch lines fr/sep manifold to comp manifold. Inst comp scrubber dump line to pit tnk. SITP 20 psig, SICP 270 psig. Std XTO WH screw comp & RWTP @ 5:40 p.m.