Submit 3 Copies To Appropriate District	pies To Appropriate District State of New Mexico			Form C-103
Office District 1	Energy, Minerals and Natu	ral Resources		March 4, 2004
1625 N. French Dr., Hobbs, NM 88240 District II			WELL API NO.	CIL GIAS. DIV
1301 W. Grand Ave., Artesia, NM 88210	OIL CONSERVATION DIVISION		5. Indicate Type	0-045-33563
District III 1000 Rio Brazos Rd., Aztec, NM 87410	1220 South St. Francis Dr.			FEE
District IV	Santa Fe, NM 87505		6. State Oil & G	
1220 S. St. Francis Dr., Santa Fe, NM 87505	cis Dr., Santa Fe, NM			
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH			7. Lease Name or Unit Agreement Name	
PROPOSALS.)			Atlantic D Com B 8. Well Number	
1. Type of Well: Oil Well □ Gas Well X□ Other			#3M	
2. Name of Operator			9. OGRID Number	
Burlington Resources			14538	
3. Address of Operator P.O. Box 4289, Farmington, NM 87499-4289			10. Pool name or Wildcat Basin Dakota/Blanco MV	
4. Well Location			Dasiii Dak	Ota/Bianco IVI V
Unit Letter <u>C</u> : 815 feet from the <u>North</u> line and <u>1595</u> feet from the <u>West</u> line Section 16 Township 30N Range R10W NMPM San Juan County				
Section 10	Township 30N 11. Elevation (Show whether DR,			an County
11. Elevation (Snow whether DR, RRB, R1, OR, etc.) 6563'				
PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WO			SSEQUENT REPORT OF:	
				ABANDONMENT
PULL OR ALTER CASING	MULTIPLE COMPLETION	CASING TEST AN CEMENT JOB	ND 🛛	
OTHER		OTHER:		
	eted operations. (Clearly state all pk). SEE RULE 1103. For Multipg on the Atlantic D Com B 3M.			
I hereby certify that the information a grade tank has been/will be constructed or c				
Ma.			or an (accaence) areer	native Geb approved plan
SIGNATURE Skilly W/	Memor TITLE R	egulatory Technicia	n DATE	12/8/06
Type or print name Tracey N. Monro	e E-mail address: Tracey.N.M	onroe@conocophill	ips.com Telephor	ne No. 505-326-9752
(This space for State use)				
1/1.0				IANI 9 E 2007
APPPROVED BY A V Way Conditions of approval, if any:	1-16-07 TITLETU	ty oil a gas maste	CTOO, DIST. @3	JAN 2 5 2007

Atlantic D Com B #3M API # 30-045-33563 Unit C, \$15' North 1595' West Section 16, T30N, R10W

1/5/07 RU Blooie lines. RIH w/8 ¾" bit. D/O cement & ahead to 5300' intermediate. Circ hole. RIH w/122 jts 7" 23# L-80 ST & C Casing set @ 5289', Stage Tool @ 2562'. RU cement. 1/16/07 Pumped pre-flush of 10 bbls FW/10 bbls Mud Flush/10 bbls FW. Pumped Scavenger 19 sx(57 cf- 10 bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-Flakes, .5 #/sx LCM-1, .4% FL-52, .4% SMS. 1st Stage Lead- pumped 338 sx(720cf- 128 bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-Flakes, .5 #/sx LCM-1, .4% FL-52 & .4% SMS. Tail- pumped 90 sx(124 cf- 22 bbls)Type III Cement w/1% CaCl, .25 #/sx Cello-Flakes, & .2% FL-52. DroppedpPlug & displaced w/120 bbls FW & 86 bbls mud. Plug down @ 15:20 hrs 1/16/07. Opened Stage tool w/2230 psi. Circ 44 bbls cement to surface. 2nd Stage- pumped pre-flush of 10 bbls FW/10 bbls MudFlush/10 bbls FW. Pumped Scavenger 19sx(57 cf- 10 bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-Flakes, 5 #/sx LCM-1, .4% FL-52, & .4% SMS, followed by 347 sx (739 cf-131 bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-Flakes, 5 #/sx LCM-1, .4% Fl-52, & .4% SMS. Dropped plug & displaced w/101 bbls FW. Bump plug & close Stage Tool @ 20:13 hrs 1/16/07. Circ 50 bbls cement to surface. ND BOP. NU B Section, NU BOP.

1/17/07 PT 7" casing to 1500 #/30 minutes- good test. RIH w/6 ¼" bit. D/O cement, DV Tool @ 2562' & ahead to 7913' (TMD). 7757' T VDrReached on 1/20/07. Circ hole. RIH w/187 jts 4 ½" 11.6# L-80 LT & C casing set @ 7912. RU to cement. 1/22/07 Pumped preflush of 10 bbls gelled water/2 bbls FW. Pumped Scavenger 9 sx(27 cf-5 bbls) Premium Lite HS FM w/.25 #/sx Cello-Flakes, .3% CD-32, 6.25 #/sx LCM-1, & 1% FL-52. Followed by 184 sx(364 cf- 65 bbls) Premium Lite HS FM w/.25 #/sx Cello-Flakes, .3% CD-32, 6.25 #/sx LCM-1 & 1% Fl-52. Dropped plug & displaced w/123 bbls FW. Bumped plug @ 13:30 hrs 1/22/07. RD . RR @ 20:15 hrs 1/22/07.

PT will be done by completion rig. PT results and TOC will be recorded on next report