
Submit 3 Copies To Appropriate District Office	State of New		Form C-103
District I	Energy, Minerals and	Natural Resources	March 4, 2004 WELL API NO.
1625 N. French Dr., Hobbs, NM 88240 District II			30-045-33779
1301 W. Grand Ave., Artesia, NM 88210	OIL CONSERVAT		5. Indicate Type of Lease
<u>District III</u> 1000 Rio Brazos Rd., Aztec, NM 87410	1220 South St.		STATE S FEE
District IV	Santa Fe, N	M 87505	6. State Oil & Gas Lease No.
1220 S. St. Francis Dr., Santa Fe, NM 87505			B-11125-81
	CES AND REPORTS ON W	ELLS	7. Lease Name or Unit Agreement Name
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH			
PROPOSALS.)	ATION FOR PERMIT" (FORM C-	101) FOR SUCH	Walker Com LS
1. Type of Well:			8. Well Number
Oil Well Gas Well X	Other		#2B
2. Name of Operator			9. OGRID Number
ConocoPhillips Company	· · · · ·		217817
3. Address of Operator	5400 4300		10. Pool name or Wildcat
P.O. Box 4289, Farmington, NM 87499-4289			Blanco Mesa Verde / Basin DK
4. Well Location			
Unit Letter M: 540 feet from the South line and 920 feet from the West line			
Section 32	Township 31N		NMPM San Juan County
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 6339			
		0339	
12 (1 1 4		A NI A CNI A'	P - 4 - 04 - P - 4
	ppropriate Box to Indica		
NOTICE OF IN PERFORM REMEDIAL WORK □			SSEQUENT REPORT OF: RK
PERFORM REMEDIAL WORK	PLUG AND ABANDON _	I REWEDIAL WOR	ALTERING CASING
TEMPORARILY ABANDON	CHANGE PLANS □	COMMENCE DR	RILLING OPNS. PLUG AND BANDONMENT
PULL OR ALTER CASING	MULTIPLE] CASING TEST A	
	COMPLETION	CEMENT JOB	
OTHER		OTHER:	
13. Describe proposed or compl	eted operations. (Clearly sta	te all pertinent details, ar	nd give pertinent dates, including estimated date
of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion			
or recompletion.			
	,		RCVD APR16'07
See attached for 7" and 4			
			OIL CONS. DIV.
0	1.7		DIST. 3
-> Kepart TOC	on 4/2 cs	a	01011.0
• •		7)	
			ge and belief. I further certify that any pit or below-] or an (attached) alternative OCD-approved plan
^		ouncs, a gonerat pormat	Jos an (accuracy accordance of the approved plans and
SIGNATURE Mucey N.	TITI	E <u>Regulatory Technici</u>	an DATE <u>4/16/07</u>
Type or print name Tracey N. Monroe E-mail address: Tracey.N.Monroe@conocophillips.com Telephone No. 505-326-9752			
Type or print name Tracey N. N	ionroe E-maii address: i rac	cey.N.Monroe@conocor	onlings.com Telephone No. 303-326-9732
(This space for State use)			
(1110 space for same use)			
2000	7 2		APR 1 6 200
APPPROVED BY	TITI	E REPUTY OIL & GAS IN	VSPECTOR, DIST. 188 DATE
Conditions of approval, if any:		l .	h



4/6/07 MIRU AWS 301. NU BOP.PT casing to 600# 30/min – good test. RIH w/8 ¾" bit, tagged cement @ 237'. D/O cement & ahead to 3406' intermediate. Circ hole. RIh w/81 jts 7" 20# J-55 casing set @ 3396', Stage Collar @ 2461'. RU to cement. 4/11/071st Stage-Pumped pre-flush of 10 bbls FW/10 bbls MC/10 bbls FW. Pumped Scavenger 19 sx(57cf-10bbls) Premium Lite FM Cement w/8% Bentonite, 3% CaCl2, .25#/sx Cello-flake, .4% FL-52, 5#/sx LCM-1, & .4% SMS. Lead- pumped 77sx(164cf-29bbls) Premium Lite FM Cement w/3% CaCl2, .25 #/sx Cello-flakes, 5 #/sx LCM-1, .4% FL-52, .4% SMS, & 8% Bentonite. Tail- pumped 81 sx(112cf-20bbls) Type III Cement w/1% CaCl2, & .2% FL-52. Dropped plug & displaced w/60 bbls FW. Plug down @ 23:47 hrs. Open Stage Collar. Circ 16 bbls cement to pit. Circ between stages. 2nd Stage- pumped pre-flush of 10 bbls MC/2 bb;s FW. Pumped Scavenger 19 sx(57cf-10bbls) Premium Lite Cement w/8% Bentonite, 3% CaCl2, .25 #/sx Cello-flake, .4% FL-52, 5 #/sx LCM-1, & .4% SMS. Tail- pumped 344 sx(733cf-130bbls) Premium Lite FM Cement w/8% Bentonite, 3% CaCl2, .25 #/sx Cello-flake, .4% FL-52, 5 #/sx LCM-1, .4% SMS. Dropped plug & displaced w/99 bbls FW. Circ 60 bbls cement to reserve pit. Bumped plug to 2475#. Plug down @ 05:38 hrs.

4/12/07 RIH w/6 ¼" bit. PT casing to 1500# 30/min –good test. D/O cement & ahead to 7670' (TD). TD reached on 4/14/07. Circ hole. RIH w/21 jts 4 ½" 11.6# J-55 8 RND casing & 164 jts 4 ½" 10.5# J-55 8 RND casing set @ 7668'. RU to cement. 4/15/07 Pumped pre-Flush of 10 bbls EL H2O/2 bbls FW. Pumped Scavenger 9 sx(27cf-5bbls) Premium Lite HS FM Cement w/.3% CD-32, 1% FL-52A, .25 #/sx Cello-Flakes, 6.25 #/sx LCM-1. Tail-pumped 303 sx(600cf-107bbls) Premium Lite HS FM Cement w/.25 #/sx Cello-flakes, 6.25 #/sx LCM-1, .3% CD-35, & 1% FL -52A. Dropped plug & displaced w/122 bbls FW. Bump plug to 1642#. Plug down @ 14:08 on 4/15/07. ND BOPE. RD RR @ 20:15 on 4/15/07.

PT will be done by completion rig and results shown on next report.