Form 3160-5 FORM APPROVED (August 1999) **UNITED STATES** Budget Bureau No. 1004-0135 RECEIVED DEPARTMENT OF THE INTERIOR Expires: November 30, 2000 BUREAU OF LAND MANAGEMENT 5 Lease Serial No. NMSF-078959 SUNDRY NOTICES AND REPORTS ON WELLS 6. If Indian, Allottee or Tribe Name Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals. 7. If Unit or CA/Agreement, Name and/or No. SUBMIT IN TRIPLICATE 1. TYPE OF WELL GAS 8. Well Name and No. OIL X WELL WELL OTHER 2. NAME OF OPERATOR Escrito Gallup Unit No. 4 **QUESTAR EXPLORATION AND PRODUCTION COMPANY** 9. API Well No 3. ADDRESS AND TELEPHONE NO. 30-039-05549 1050 17th Street, Suite 500, Denver, CO 80265 303-672-6900 10. Field and Pool, or Exploratory Area 4. LOCATION OF WELL (FOOTAGE, SEC., T., R., M., OR SURVEY DESCRIPTION) Escrito Gallup 790' FSL, 990' FWL; SW SW Sec. 7, T24N, R7W NMPM 11. County, Parish, State Rio Arriba County, NM 12. CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA TYPE OF ACTION TYPE OF SUBMISSION Notice of Intent Water Shut-Off Acidize Deepen Production (Start/Resume) Alter Casing Fracture Treat Reclamation Well Integrity Casing Repair X Subsequent Report New construction Recomplete Other Change Plans X Plug and Abandon Temporarily Abandon Final Abandonment Notice Convert to Injection Plug Back Water Disposal 13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, A Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.) The subject well was plugged and abandoned per attached report. 8-5-03 cc: file, Nelsen, Milligan 14. I hereby certify that the foregoing is true and correct Gary L. Ohlman Sr. Petroleum Engineer September 18, 2003 Approved by Title Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify 2 5 2003 that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

NWULU

Questar Exploration and Production Company **Escrito Gallup Unit #4** 790' FSL & 990' FWL, Section 7, T-24-N, R-7-W Rio Arriba County, NM

Lease Number: NMSF-078959

API #30-039-05549

# Page 1 of 2

August 6, 2003

#### **Plug & Abandonment Report**

### **Cementing Summary:**

- **Plug #1** with retainer at 5737', spot 20 sxs cement inside casing above retainer up to 5560' to isolate the Gallup perforation.
- **Plug #2** with retainer at 3950', spot 15 sxs cement inside casing above retainer up to 3818' to cover the Mesaverde top.
- **Plug #3** with retainer at 2445', mix and pump 156 sxs cement, squeeze 115 sxs outside 5-1/2" casing from 2500' to 2132' and leave 41 sxs inside casing to cover the Pictured Cliffs and Fruitland.
- **Plug #4** with retainer at 1944', mix total of 111 sxs cement: 1<sup>st</sup> sting out of retainer and mix 30 sxs cement; 2<sup>nd</sup> sting into retainer and mix 84 sxs cement; 3<sup>rd</sup> squeeze 74 sxs outside 5-1/2" casing, then annulus pressured up to 1800#; 4<sup>th</sup> sting out of retainer and spot 37 sxs cement above retainer, up to 1617' to cover the Kirtland and Ojo Alamo tops.
- **Plug #5** with 103 sxs cement pumped down the 5-1/2" casing from 262' to surface, circulate good cement out bradenhead.

#### **Plugging Summary:**

Notified BLM on 7/29/03

7/29/03 MOL. SDFD.

- 7/30/03 Held Safety Meeting. RU. Layout relief line to pit. Blow down 650# casing pressure and 10# tubing pressure. ND wellhead and release tubing anchor. NU BOP and test. Kill well with 30 bbls of water. TOH and tally 189 joints 2-3/8" tubing, total 5925'; LD anchor. TIH with Baker 5-1/2" cement retainer to 5737'. Shut in well. SDFD.
- 7/31/03 Held Safety Meeting. Set 5-1/2" Baker retainer at 5737'. Attempt to pressure test tubing, leak 2 bpm at 800#. Drop standing valve and finish setting retainer. TOH with tubing; found hole at 4765'. TIH with tubing testing every 11 stands to 1000#. Tag retainer at 5737'. Fish standing valve. Circulate well clean with 130 bbls of water. Attempt to pressure test casing, leak. Note: wellhead has small leak. Plug #1 with retainer at 5737', spot 20 sxs cement inside casing above retainer up to 5560' to isolate the Gallup perforation. PUH to 5172'. ND BOP. Teflon tape 8-5/8" companion flange. NU BOP. Shut in well. SDFD.

Questar Exploration and Production Company Escrito Gallup Unit #4 790' FSL & 990' FWL, Section 7, T-24-N, R-7-W

Rio Arriba County, NM

Lease Number: NMSF-078959 API #30-039-05549

## Plug & Abandonment Report

August 6, 2003

Page 2 of 2

#### **Plugging Summary Continued:**

- 8/01/03 Held Safety Meeting. TIH and tag cement at 5596'. PUH to 3950'. Attempt to pressure test casing, bleed down from 500# to 300# in one minute. Note, wellhead to flange not leaking. TOH with tubing. RU A-Plus wireline truck. Perforate 3 squeeze holes at 4017'. TIH and set 5-1/2" DHS retainer at 3950'. Attempt to establish rate into squeeze holes, annulus pressured up to 1200#. Sting out of retainer. Attempt to pressure test casing, same small leak down to 300#. E. Fitzpatrick, BLM, approved procedure change. Plug #2 with retainer at 3950', spot 15 sxs cement inside casing above retainer up to 3818' to cover the Mesaverde top. PUH. Shut in well. SDFD.
- 8/04/03 Held Safety Meeting. TIH and tag cement at 3836'. PUH to 2445'. Load hole with 16 bbls of water and attempt to pressure test, same small leak. TOH with tubing. Perforate 3 squeeze holes at 2500'. TIH and set 5-1/2" DHS cement retainer at 2445'. Establish rate into squeeze holes 1-1/2 bpm at 1000#. Pump 4 bbls of water and establish circulation out casing. Shut in casing. Plug #3 with retainer at 2445', mix and pump 156 sxs cement, squeeze 115 sxs outside 5-1/2" casing from 2500' to 2132' and leave 41 sxs inside casing to cover the Pictured Cliffs and Fruitland tops. PUH to 2037'. Reverse circulate well clean with 25 bbls of water, circulate out 2.5 bbls of cement in returns. TOH with tubing. Shut in well and WOC. Pressure test casing to 500#, OK. TIH and tag cement at 2040'. Perforate 3 squeeze holes at 2002'. Establish rate into squeeze holes 1-1/2 bpm at 1300#. TIH and set 5-1/2" DHS cement retainer at 1944'. Plug #4 with retainer at 1944'. mix total of 111 sxs cement: 1st sting out of retainer and mix 30 sxs cement: 2nd sting into retainer and mix 84 sxs cement; 3<sup>rd</sup> squeeze 74 sxs outside 5-1/2" casing, then annulus pressured up to 1800#; 4th sting out of retainer and spot 37 sxs cement above retainer, up to 1617' to cover the Kirtland and Ojo Alamo tops. TOH and LD tubing. Shut in well. SDFD.
- 8/05/03 Held Safety Meeting. Perforate 3 squeeze holes at 262'. Load casing with 17 bbls of water and establish circulation out bradenhead. Plug #5 with 103 sxs cement pumped down the 5-1/2" casing from 262' to surface, circulate good cement out bradenhead. ND BOP and wellhead. Dig out wellhead with Questar backhoe. Cut off wellhead and found cement at surface in casing and annulus. Mix 15 sxs to install P&A marker. RD. MOL.
  - B. Vigil and E. Fitzpatrick, BLM representatives and J. Dobson, Questar representative were on location.