


MCKENZIE METHANE CORPORATION
ANGEL PEAK 16 A #19
FRUITLAND COAL TEST DATA

Test Date: 5/15/91

SITP/SICP: 230/230 Psig (7 days)

Final FTP/FCP: 47/47 Psig (24 hours)

Flow Rate: 583 MCFD, 0 BWPD, 0 BOPD
Stabilized rate after 24 hours.
Measured through 2" prover with .750 orifice.
No separator was used since no fluid was
produced.



R. J. Sagle
Operations Manager