Submit 3 Copies To Appropriate District Office District I 1625 N. French Dr., Hobbs, NM 88240 District II 1301 W. Grand Ave., Artesia, NM 88210 District III 1000 Rio Brazos Rd., Aztec, NM 87410 District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505 SUNDRY NOTICES (DO NOT USE THIS FORM FOR PROPOSALS TO DIFFERENT RESERVOIR. USE "APPLICATION F PROPOSALS.) 1. Type of Well:		SION 3	WELL API NO. 30-04: 5. Indicate Type of Lease STATE X 6. State Oil & Gas Lease N E-511 7. Lease Name or Unit Agro San Juan 32-8 8. Well Number	reement Name	
Oil Well Gas Well X C 2. Name of Operator	Other	ç	9. OGRID Number	1	
ConocoP	hillips Company		2178	817	_
	Farmington, NM 87499	l1	 Pool name or Wildcat Morrison Bl 	uff Entrada	
4. Well Location	3 feet from the South line Township 31N Range vation (Show whether DR, RKB, RT, GR, 6621'GL	and 8W	1006 feet from the NMPM	West line San Juan	
12. Check Ap	propriate Box to Indicate Nature	of Notic	ce, Report or Other D	ata	
TEMPORARILY ABANDON C	LUG AND ABANDON RECHANGE PLANS CO	EMEDIAL V OMMENCE	WORK E DRILLING OPNS. MENT JOB	ORT OF: ALTERING CASING P AND A	
OTHER:	perations. (Clearly state all pertinent detai	THER:			
of starting any proposed work). or recompletion.	SEE RULE 1103. For Multiple Completic	ons: Attac	ch wellbore diagram of prop		
SPUD DATE: I hereby certify that the information above	RIG RELEASE I		and belief.		
SIGNATURE Shorter			gulatory Technician	DATE9/30/10	
Type or print name For State Use Only APPPROVED BY Conditions of Approval (if any):		uty Oil	nocophillips.com PHONI I & Gas Inspector Pistrict #3		

* SEE WRITTEN CONDITIONS IN PROCEDURE



ConocoPhillips Action Plan

San Juan 32-8 #301 SWD

The charts are indicating that there is a potential issue resulting in casing pressure; however, the charts are inconclusive in determining what the exact problem is. COP proposes the following diagnostic work to occur within 30 days of NMOCD approval of this document:

- 1. Conduct an MIT to test the casing. RU pump truck to casing and pressure up to 560 Notify psig. Record for 30 minutes on a 2 hour chart with a 1,000# spring. If MIT passes, move not the next step. If MIT fails, COP will commence planning for remedial work to repair Hours Prior
- 2. Rig-up slick-line unit. Set a test plug in the upper X-nipple @ 8,196'. Test tubing to 1,000 psig. If tubing passes pressure test, move on to the next step. If tubing fails pressure test, COP will commence planning for remedial work to repair the tubing.
- 3. Set a test plug in the lower XN-nipple @ 8,245' to test the seal assembly to packer seal. If pressure test passes, move on to the next step. If pressure test fails, one of the following options in conjunction with the NMOCD may be considered to resolve the leaking seals:
 - o Provide a secondary seal by installing an Internal Isolation Tool Assembly.
 - Pump high viscosity Teflon sealer to seal the seal assembly.
 - Increase compression on the tubing string.
 - Pull the tubing and change the seals on the seal assembly (contingent on the results of an ongoing elastomer study).
- 4. If the seal assembly passes a pressure test in static conditions, conduct and document bleed off testing over a 2 week period during normal injection operations. Prior to bleed down, the casing pressure will be recorded. The pressure will be bled down and the amount of fluid recovered will be measured. If the seal assembly passes this testing, ConocoPhillips will work with the NMOCD for approval of one of the following options:


MEET WITH NMOCD PRIOR TO PROCEEDING

- Grant an exception to the rule requiring zero pressure on the casing/tubing annulus. Pressure accumulation and dissipation during normal injection and shut in cycles is the result of thermal expansion of the fluids and tubulars in the wellbore.
- Allow for the casing/tubing annulus to be capped with an inert fluid (nitrogen) that can be pressure regulated to dampen the effect of pressure accumulation due to the thermal expansion of the annular fluid.
- Allow for the control of the thermal expansion effects during the daily injection and shut in cycles with the installation of an accumulator.

ConocoPhillips

Schematic - Current

SAN JUAN 32-8 UNIT #301 SWD



ConocoPhillips' SWD Wells

Workover Histories

San Juan 32-8 #301

Date	Activity	Days	Workover Cost, (M\$)
12/27/1990	Drilled & completed in the Bluff & Entrada formations.		
2/16/1992	Morrison Perf & Frac	15	247.3
8/11/2005	Step Rate Test	_	12.2
4/25/2006	Failed MIT. New packer was set above the two existing packers downhole.	29	516.6
5/22/2010	Wireline was run in May, 2010 to determine if the packer was failing. Plug was set in the XN – tbg blew down 5 minutes then went to 2,300 psi – wireline diagnostic was unsuccessful.	~	15.0
9/30/2010	MIT scheduled. Results pending.		
10/7/2010	Scheduled date for tubing test.		
10/11/2010	10/11/2010 Commencement date for bleed off testing.		