1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

State of New Mexico Energy Minerals and Natural Resources

> Department Oil Conservation Division 1220 South St. Francis Dr. Santa Fe. NM 87505

July 21, 2008 For temporary pits, closed-loop sytems, and below-grade

Form C-144

tanks, submit to the appropriate NMOCD District Office.

For permanent pits and exceptions submit to the Santa Fe

<u>District IV</u> 1220 S. St. Francis Dr., Santa Fe, NM 87505		Environmental Bureau office and provide a copy to the appropriate NMOCD District Office.
COLOS9 Prop	Pit, Closed-Loop System, Below-Gosed Alternative Method Permit or C	
Type of action:	Permit of a pit, closed-loop system, below-gra X Closure of a pit, closed-loop system, below-gra Modification to an existing permit Closure plan only submitted for an existing perbelow-grade tank, or proposed alternative met	rade tank, or proposed alternative method ermitted or non-permitted pit, closed-loop system,
Please be advised that approval of	pplication (Form C-144) per individual pit, closed of this request does not relieve the operator of liability should operation in the operator of its responsibility to comply with any other applications.	

1 Operator: <u>Conoc</u>	oPhillips Comp	oany				OGR	ID#: 217 8	317		
Address: P.O. B	ox 4289, Farm	ington, NM 87	499							
Facility or well na	me: SAN JUA	N 30-5 UNIT	20N							_
API Number:		30-039-3070	1		CD Permit Nur	nber:				
U/L or Qtr/Qtr:	A(NE/NE) S	ection: 8	Township:	30N	Range:	5W	County:	Rio Arriba		
Center of Propose	ed Design: Lati	tude: 3	6.832302	°N I	ongitude: _	107.3	372984	<u>°W</u> NAD:	: 1927 X 198	83
Surface Owner:	Federal	Stat	X Privat	e Triba	l Trust or Inc	dian Allot	ment			
X Pit: Subsect Temporary: Permanent X Lined X String-Reinfo Liner Seams:	X Drilling Emergency [Unlined	Workover Cavitation	P&A Thickness 20 Other		X LLDPE			Other	55' x D 12'	
3 Closed-loo	on System: Sul	osection H of 19.1	5.17.11 NMAC							
Type of Operatio		Drilling a n	ew well We	orkover or D tice of intent		s to activit	ies which req	uire prior appro	val of a permit or	į
Drying Pad Lined Liner Seams:			thickness	f Bins	Other LLDPE	HDPE	PVD [RECENT	DE
4 Below-grad	e tank: Subsect		11 NMAC	_				12829	AUG 2010	:0
Tank Construction	n material:	,						79%	OIL CONS. DIV. DIST	Г. З
Secondary con	ntainment with lea walls and liner Thickness		Visible sider	walls, liner, 6	i-inch lift and a	automatic (overflow shut	-off	SON ERRORS	Ø,
5										
<u>Alternativ</u>	e Method:									
Submittal of an e	xception request i	s required. Excer	tions must be sub	mitted to the	Santa Fe Env	ironmental	Bureau offic	e for considerat	ion of approval.	

Fencing: Subsection D of 19.15.17.11 NMAC (Applies to permanent pit, temporary pits, and below-grade tanks) Chain link, six feet in height, two strands of barbed wire at top (Required if located within 1000 feet of a permanent residence, school, hospital, institution of the light, four strands of barbed wire evenly spaced between one and four feet Alternate. Please specify	ation or church)
Netting: Subsection E of 19.15.17.11 NMAC (Applies to permanent pits and permanent open top tanks) Screen Netting Other Monthly inspections (If netting or screening is not physically feasible)		
Signs: Subsection C of 19.15.17.11 NMAC 12" X 24", 2" lettering, providing Operator's name, site location, and emergency telephone numbers X Signed in compliance with 19.15.3.103 NMAC	·	
Administrative Approvals and Exceptions: Justifications and/or demonstrations of equivalency are required. Please refer to 19.15.17 NMAC for guidance. Please check a box if one or more of the following is requested, if not leave blank: Administrative approval(s): Requests must be submitted to the appropriate division district of the Santa Fe Environmental Bureau office for consideration (Fencing/BGT Liner) Exception(s): Requests must be submitted to the Santa Fe Environmental Bureau office for consideration of approval.	leration of app	roval.
Siting Criteria (regarding permitting) 19.15.17.10 NMAC Instructions: The applicant must demonstrate compliance for each siting criteria below in the application. Recommendations of acceptable source material are provided below. Requests regarding changes to certain siting criteria may require administrative approval from the appropriate district office or may be considered an exception which must be submitted to the Santa Fe Environmental Bureau Office for consideration of approval. Applicant must attach justification for request. Please refer to 19.15.17.10 NMAC for guidance. Siting criteria does not apply to drying pads or above grade-tanks associated with a closed-loop system.		
Ground water is less than 50 feet below the bottom of the temporary pit, permanent pit, or below-grade tank. - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	Yes	No
Within 300 feet of a continuously flowing watercourse, or 200 feet of any other watercourse, lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark). - Topographic map; Visual inspection (certification) of the proposed site	Yes	No
Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.	Yes	No
(Applies to temporary, emergency, or cavitation pits and below-grade tanks) - Visual inspection (certification) of the proposed site; Aerial photo; Satellite image	□NA	
- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image Within 1000 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application. (Applied to permanent pits)	Yes	No
- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image	_	
Within 500 horizonal feet of a private, domestic fresh water well or spring that less than five households use for domestic or stock watering purposes, or within 1000 horizontal feet of any other fresh water well or spring, in existence at the time of initial application.	Yes	No
- NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site.		
Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended - Written confirmation or verification from the municipality; Written approval obtained from the municipality	∐Yes	∐No
Within 500 feet of a wetland US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site	Yes	No
Within the area overlying a subsurface mine Written confirmation or verification or map from the NM EMNRD - Mining and Mineral Division	Yes	No
Within an unstable area. - Engineering measures incorporated into the design; NM Bureau of Geology & Mineral Resources; USGS; NM Geological Society; Topographic map	Yes	No
Within a 100-year floodplain - FEMA map	Yes	No

Form C-144 Oil Conservation Division Page 2 of 5

Hydrogeologic Report (Pelow-grade Tanks) - based upon the requirements of Pangraph (2) of Subsection B of 19.15.17.9 NMAC Hydrogeologic Data (Chapperus and Emergency Pis) - based upon the appropriate requirements of 19.15.17.10 NMAC	Temporary Pits, Emergency Pits and Below-grade Tanks Permit Application Attachment ChecklistSubsection B of 19.15.17.9 NMAC
Hydrogeologic Data (Temporary and Emergency Piss) - based upon the equirements of Panagnaph (2) of Subsection B of 19.15.17.9	Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.
Sting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC	
Design Plan - based upon the appropriate requirements of 19.15.17.1 NMAC	
Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Previously Approved Design fattach copy of design)	
Closure Plan (Please complete Baxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.3 NMAC Previously Approved Design Gatach copy of design)	
19.15.17.9 NMAC and 19.15.17.13 NMAC Previously Approved Design (attach copy of design) AP or Permit	
Closed-loap Systems Permit Application Attachment Checklist:Subsection B of 19.15.17.9 NMAC	
Closed-loop Systems Permit Application Attachment Checklistis-Subsection B of 19.15.179 NNAC Geologic and Hydrogeologic Data (only for on-site closure) - based upon the requirements of Pangraph (3) of Subsection B of 19.15.17.9 Sining Critoria Compliance Demonstrations (only for on-site closure) - based upon the requirements of Pangraph (3) of Subsection B of 19.15.17.10 NMAC Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Densign Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Densign Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Densign Admirenance Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Machine Permit Application Control Plan Previously Approved Design (attach copy of design) API	Previously Approved Design (attach copy of design) API or Permit
Jacobs Approximation Plant Application Plant	
Geologic and Hydrogeologic Data (only for on-site closure) - based upon the appropriate requirements of Paragraph (3) of Subsection B of 19.15.17.10 NMAC Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Previously Approved Design (attach copy of design) API Previously Approved Design (attach copy of design) API Previously Approved Design (attach copy of design) API Previously Approved Operating and Maintenance Plan - API **Permann Pits Permit Application Checklist* Subsection B of 19.15.17.9 NMAC Stiling Criteria Compliance Demonstrations - based upon the requirements of Paragraph (1) of Subsection B of 19.15.17.9 NMAC Stiling Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.11 NMAC Stiling Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.11 NMAC Cilimatological Factors Assessment Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Density of Control Villary Assessment - based upon the appropriate requirements of 19.15.17.13 NMAC Procoad and Overtoping Plan Closure Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Instructio	
Siting Criteria Compliance Demonstrations (only for on-site closure) - based upon the appropriate requirements of 19.15.17.10 NMAC Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Total Control	
Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC	
Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 MAC and 19.15.17.13 MMAC Previously Approved Degrating and Maintenance Plan API Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the hox, that the documents are attached. Hydrogeologic Report - based upon the requirements of Panggraph (1) of Subsection B of 19.15.17.9 NMAC Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC Climatological Factors Assessment Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC Dike Protection and Structural Integrity Design: based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Opality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Grosser Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Consumer Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Consumer Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Consumer Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Consumer Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Consumer Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Consumer Plan - based upon the appropriate req	
Previously Approved Design (attach copy of design)	
Previously Approved Design (attach copy of design)	Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9
Previously Approved Operating and Maintenance Plan	
Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached. Hydrogeologic Report - based upon the requirements of Paragraph (I) of Subsection B of 19.15.17.19 NMAC Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC Climatological Factors Assessment Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC Dike Protection and Structural Integrity Design: based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Quality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Emergency Response Plan Discount Plan Emergency Response R	Previously Approved Design (attach copy of design) API
Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC	Previously Approved Operating and Maintenance Plan API
Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached. Hydrogeologic Report - based upon the requirements of Paragraph (I) of Subsection B of 19.15.17.19 NMAC Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.11 NMAC Critified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC Dike Protection and Structural Integrity Design: based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Quality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Disposed Closure Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Emergency Response Plan Oil Field Waste Stream Characterization Disposed Closure Plan - based upon the appropriate requirements of 19.15.17.9 NMAC and 19.15.17.13 NMAC Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Disposed Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.13 NMAC Disposed Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.13 NMAC Disposed Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Desire Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Desire Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Desire Trench Alternative Closure Meth	
Hydrogeologic Report - based upon the requirements of Paragraph (I) of Subsection B of 19.15.17.9 NMAC Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC Climatological Factors Assessment	
Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC Climatological Factors Assessment Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC Dike Protection and Structural Integrity Design: based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Lainer Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Quality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Freeboard and Overtoping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosion Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Baxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative Proposed Closure Method: Waste Excavation and Removal Waste Excavation and Removal Closed-loop systems only) On-site Closure Method (only for temporary pits and closed-loop systems) Hin-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Maste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC	Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.
Citimatological Factors Assessment Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC Dike Protection and Structural Integrity Design: based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Ouality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.13 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosion Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative Waste Excavation and Removal Waste Removal (Closed-loop systems only) Con-site Closure Method (only for temporary pits and closed-loop systems) In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based u	Hydrogeologic Report - based upon the requirements of Paragraph (1) of Subsection B of 19.15.17.9 NMAC
Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC Dike Protection and Structural Integrity Design: based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Quality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosion Control Plan Erosion Control Plan Erosion Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Baxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative Maste Excavation and Removal Pon-site Closure Method (only for temporary pits and closed-loop systems) In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Waste Excavation and Removal On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Subspecial plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC Disposal Facility Nam	
Dike Protection and Structural Integrity Design: based upon the appropriate requirements of 19.15.17.11 NMAC Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assersance - based upon the appropriate requirements of 19.15.17.11 NMAC Quality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan District Plan Distric	1 = "
Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Quality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosino Control Plan Erosino Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative Maste Excavation and Removal Waste Excavation and Removal Closed-loop systems only Waste Closure Method (only for temporary pits and closed-loop systems) In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings)	
Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC Quality Control/Quality Assurance Construction and Installation Plan Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosion Control Plan Erosion Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative Waste Excavation and Removal Waste Excavation and Removal Waste Removal (Closed-loop systems only) On-site Closure Method (only for temporary pits and closed-loop systems) In-place Buriat On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration)	
Quality Control/Quality Assurance Construction and Installation Plan Quality Control/Quality Assurance Construction and Installation Plan Quality Control/Quality Assurance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Prechand and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Quality Control Plan Emergency Response Plan Quality Control Plan Emergency Response Plan Quality Control Plan Erosino Control Plan Erosino Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative Alternative Alternative Proposed Closure Method (Closed-loop systems only) Quaste Removal (Closed-loop systems only) Quaste Removal (Closed-loop systems only) Quaste Removal (Closed-loop systems be submitted to the Santa Fe Environmental Bureau for consideration)	
Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosion Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC	
Nuisance or Hazardous Odors, including H2S, Prevention Plan Emergency Response Plan Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosion Control Plan Erosion Control Plan Erosion Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan.	Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC
Emergency Response Plan	
Oil Field Waste Stream Characterization Monitoring and Inspection Plan Erosion Control Plan Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC	
Monitoring and Inspection Plan Erosion Control Erosion Control Plan Erosion Control Erosion Control Plan Erosion Control Plan Erosion Control Plan Erosion Control Erosion Control Plan Erosion Control Erosion Control Plan Erosion Control Erosion Contr	
Erosion Control Plan	
Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC Proposed Closure: 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative	-
14 15 15 15 15 15 17 13 15 17 13 15 17 13 15 15 15 17 13 15 15 15 15 15 15 15	
Proposed Closure: 19.15.17.13 NMAC Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan. Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative	
Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative Proposed Closure Method: Waste Excavation and Removal Waste Removal (Closed-loop systems only) On-site Closure Method (only for temporary pits and closed-loop systems) In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	Proposed Closure: 19.15.17.13 NMAC
Alternative Proposed Closure Method: Waste Excavation and Removal Waste Removal (Closed-loop systems only) Waste Removal (Closed-loop systems only) On-site Closure Method (only for temporary pits and closed-loop systems) In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Proposed Closure Method: Waste Excavation and Removal Waste Removal (Closed-loop systems only) On-site Closure Method (only for temporary pits and closed-loop systems) In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Waste Removal (Closed-loop systems only) On-site Closure Method (only for temporary pits and closed-loop systems) In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
On-site Closure Method (only for temporary pits and closed-loop systems) In-place Burial	·
In-place Burial On-site Trench Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration) 15 Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Waste Excavation and Removal Closure Plan Checklist (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached. Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	15
Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings) Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	
Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC	1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -
1 Re-vegetation Plan - based upon the appropriate requirements of Subsection Lof 19.15.17.13 NMAC	Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC
Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC	

Form C-144 Oil Conservation Division Page 3 of 5

16 Wasta Removal Clasura For Classic Ioan Systems That Hillian About	o Cround Steel Tonks on Houl off Pine Only (10 15 17 12 D NMAC)				
Waste Removal Closure For Closed-loop Systems That Utilize Abov Instructions: Please identify the facility or facilities for the disposal of li					
facilities are required.	Di IP W. D. W.				
Disposal Facility Name:	Disposal Facility Permit #:				
Disposal Facility Name:					
Will any of the proposed closed-loop system operations and asso Yes (If yes, please provide the information No		e service and			
Required for impacted areas which will not be used for future service an	nd operations: n the appropriate requirements of Subsection H of 19.15.17.13 1	NIM A C			
Re-vegetation Plan - based upon the appropriate requirement		NWAC			
Site Reclamation Plan - based upon the appropraite require					
17 Siting Criteria (Regarding on-site closure methods only: 19.15	.17.10 NMAC				
Instructions: Each siting criteria requires a demonstration of compliance in the cl	losure plan. Recommendations of acceptable source material are provided below				
certain siting criteria may require administrative approval from the appropriate of office for consideration of approval. Justifications and/or demonstrations of equi		Santa Fe Environmental Bureau			
Ground water is less than 50 feet below the bottom of the buried	wasta	Yes No			
- NM Office of the State Engineer - iWATERS database search; US		N/A			
-	·				
Ground water is between 50 and 100 feet below the bottom of th		Yes No			
- NM Office of the State Engineer - iWATERS database search; US	GS; Data obtained from nearby wells	N/A			
Ground water is more than 100 feet below the bottom of the buri	ed waste.	Yes No			
- NM Office of the State Engineer - iWATERS database search; US	GS; Data obtained from nearby wells	□N/A			
Within 300 feet of a continuously flowing watercourse, or 200 feet of an (measured from the ordinary high-water mark).	y other significant watercourse or lakebed, sinkhole, or playa lake	Yes No			
- Topographic map; Visual inspection (certification) of the proposed	l site				
Within 300 feet from a permanent residence, school, hospital, institution	, or church in existence at the time of initial application.	Yes No			
- Visual inspection (certification) of the proposed site; Aerial photo;	satellite image				
Within 500 having at 1 feet of a minute of		∐Yes ∐No			
Within 500 horizontal feet of a private, domestic fresh water well or sprin purposes, or within 1000 horizontal fee of any other fresh water well or s - NM Office of the State Engineer - iWATERS database; Visual insp	spring, in existence at the time of the initial application.				
Within incorporated municipal boundaries or within a defined municipal f pursuant to NMSA 1978, Section 3-27-3, as amended.		Yes No			
- Written confirmation or verification from the municipality; Written	approval obtained from the municipality				
Within 500 feet of a wetland - US Fish and Wildlife Wetland Identification map; Topographic ma	an: Visual inspection (certification) of the proposed site	Yes No			
Within the area overlying a subsurface mine.	F	Yes No			
- Written confiramtion or verification or map from the NM EMNRD	-Mining and Mineral Division				
Within an unstable area.		Yes No			
- Engineering measures incorporated into the design; NM Bureau of	Geology & Mineral Resources; USGS; NM Geological Society;	1			
Topographic map Within a 100-year floodplain.		☐Yes ☐No			
- FEMA map					
18					
On-Site Closure Plan Checklist: (19.15.17.13 NMAC) Instruction by a check mark in the box, that the documents are attached.	tions: Each of the following items must bee attached to the cl	osure plan. Please indicate,			
Siting Criteria Compliance Demonstrations - based upon	the appropriate requirements of 19.15.17.10 NMAC				
Proof of Surface Owner Notice - based upon the appropria					
Construction/Design Plan of Burial Trench (if applicable) based upon the appropriate requirements of 19.15.17.11 NMAC					
Construction/Design Plan of Temporary Pit (for in place burial of a drying pad) - based upon the appropriate requirements of 19.15.17.11 NMAC					
Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC					
Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC					
Waste Material Sampling Plan - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC					
Disposal Facility Name and Permit Number (for liquids, of	frilling fluids and drill cuttings or in case on-site closure standar	ds cannot be achieved)			
Soil Cover Design - based upon the appropriate requirement					
Re-vegetation Plan - based upon the appropriate requirem					
Site Reclamation Plan - based upon the appropriate requir	ements of Subsection G of 19 15 17 13 NMAC				

Form C-144 Oil Conservation Division Page 4 of 5

19 Operator Application Certification:
I hereby certify that the information submitted with this application is true, accurate and complete to the best of my knowledge and belief.
Name (Print): Title:
Signature: Date:
e-mail address: Telephone:
20
20 OCD Approval: Permit Application (including closure plan) Closure Plan (only) OCD Conditions (see attachment)
OCD Representative Signature: Approval Date: 2/7/11
Title: Och Permit Number:
21
Closure Report (required within 60 days of closure completion): Instructions: Operators are required to obtain an approved closure plan prior to implementing any closure activities and submitting the closure report. The closure report is required to be submitted to the division within 60 days of the completion of the closure activities. Please do not complete this section of the form until an approved closure plan has been obtained and the closure activities have been completed.
X Closure Completion Date: June 30, 2010
22
Closure Method:
Waste Excavation and Removal X On-site Closure Method Alternative Closure Method Waste Removal (Closed-loop systems only)
If different from approved plan, please explain.
23 Closure Report Regarding Waste Removal Closure For Closed-loop Systems That Utilize Above Ground Steel Tanks or Haul-off Bins Only:
Instructions: Please identify the facilities for where the liquids, drilling fluids and drill cuttings were disposed. Use attachment if more than two facilities
were utilized. Dienocal Facility Name: Dienocal Facility Parmit Number:
Disposal Facility Name: Disposal Facility Permit Number: Disposal Facility Permit Number: Disposal Facility Permit Number:
Were the closed-loop system operations and associated activities performed on or in areas that will not be used for future service and operations?
Yes (If yes, please demonstrate compliane to the items below)
Required for impacted areas which will not be used for future service and operations:
Site Reclamation (Photo Documentation) Soil Backfilling and Cover Installation
Re-vegetation Application Rates and Seeding Technique
24
Closure Report Attachment Checklist: Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in
the box, that the documents are attached. X Proof of Closure Notice (surface owner and division)
X Proof of Deed Notice (required for on-site closure)
X Plot Plan (for on-site closures and temporary pits)
X Confirmation Sampling Analytical Results (if applicable)
Waste Material Sampling Analytical Results (if applicable)
X Disposal Facility Name and Permit Number
X Soil Backfilling and Cover Installation X Re-vegetation Application Rates and Seeding Technique
X Re-vegetation Application Rates and Seeding Technique X Site Reclamation (Photo Documentation)
On-site Closure Location: Latitude: 36.832266 °N Longitude: 107.373259 °W NAD 1927 X 1983
25
Operator Closure Certification: The part of the transfer and established and helief. I also cartify that
I hereby certify that the information and attachments submitted with this closure report is ture, accurate and complete to the best of my knowledge and belief. I also certify that the closure complies with all applicable closure requirements and conditions specified in the approved closure plan.
Name (Print): Marig E paramillo Title: Staff Regulatory, Tech
Signature: Date:
e-mail address: marie e. jaramillo@conocobhillips.com Telephone: 505-326-9865

ConocoPhillips Company San Juan Basin Closure Report

Lease Name: SAN JUAN 30-5 UNIT 20N

API No.: 30-039-30707

In accordance with Rule 19.15.17.13 NMAC the following information describes the closure of the temporary pit referenced above. All proper documentation regarding closure activities is being included with the C-144. The temporary pit for this location was constructed and location drilled before June 16, 2008 (effective date for Rule 19.15.17). While closure of the temporary pit did fall within the rule some dates for submittals are after the rig release date.

- Details on Capping and Covering, where applicable. (See report)
- Plot Plan (Pit Diagram) (Included as an attachment)
- Inspection Reports (Included as an attachment)
- Sampling Results (Included as an attachment)
- C-105 (Included as an attachment)
- Copy of Deed Notice will be filed with County Clerk (Not required on Federal, State, or Tribal land as stated by FAQ dated October 30, 2008)

General Plan:

1. All free standing liquids will be removed at the start of the pit closure process from the pit and disposed of in a division—approved facility or recycle, reuse or reclaim the liquids in a manner that the appropriate division district office approves.

All recovered liquids were disposed of at Basin Disposal (Permit #NM-01-005) and any sludge or soil required to be removed to facilitate closure was hauled to Envirotech Land Farm (Permit #NM-01-011) and JFJ Landfarm % IEI (Permit #NM-01-0010B).

2. The preferred method of closure for all temporary pits will be on-site burial, assuming that all the criteria listed in sub-section (B) of 19.15.17.13 are met.

The pit was closed using onsite burial.

3. The surface owner shall be notified of COPC's closing of the temporary pit as per the approved closure plan using certified mail, return receipt requested.

The closure process notification to the landowner was sent via certified mail. (See Attached)(Well located on Private Land, certified mail is not required for Federal Land per BLM/OCD MOU.)

4. Within 6 months of the Rig Off status occurring COPC will ensure that temporary pits are closed, re-contoured, and reseeded.

Provision 4 of the closure plan requirements were not met due to rig move off date as noted on C-105 which was prior to pit rule change. ConocoPhillips will ensure compliance with this rule in the future.

- 5. Notice of Closure will be given to the Aztec Division office between 72 hours and one week of closure via email, or verbally. The notification of closure will include the following:
 - i. Operator's name
 - ii. Location by Unit Letter, Section, Township, and Range. Well name and API number.

Notification is attached.

6. Liner of temporary pit shall be removed above "mud level" after stabilization. Removal of liner will consist of manually or mechanically cutting liner at mud level and removing all remaining liner. Care will be taken to remove "All" of the liner i.e., edges of liner entrenched or buried. All excessive liner will be disposed of at a licensed disposal facility.

Liner of temporary pit was removed above "mud level" after stabilization. Removal of the liner consisted of manually cutting liner at mud level and removing all remaining liner. Care was taken to remove "ALL" of the liner i.e., edges of liner entrenched or buried. All excessive liner was disposed of at a licensed disposal facility, (San Juan County Landfill).

7. Pit contents shall be mixed with non-waste containing, earthen material in order to achieve the solidification process. The solidification process will be accomplished using a combination of natural drying and mechanically mixing. Pit contents will be mixed with non-waste, earthen material to a consistency that is deemed a safe and stable. The mixing ratio shall not exceed 3 parts clean soil to 1 part pit contents.

ConocoPhillips mixed the Pit contents with non-waste containing, earthen material in order to achieve the solidification process. The solidification process was accomplished by using a combination of natural drying and mechanically mixing. Pit contents were mixed with non-waste, earthen material to a consistency that is deemed as safe and stable. The mixing ratio consisted of approximately 3 parts clean soil to 1 part pit contents.

8. A five point composite sample will be taken of the pit using sampling tools and all samples tested per Subsection B of 19.15.17.13(B)(1)(b). In the event that the criteria are not met, all contents will be handled per Subparagraph (a) of Paragraph (1) of Subsection B of 19.15.17.13 i.e., Dig and haul.

A five point composite sample was taken of the pit using sampling tools and all samples tested per Subsection B of 19.15.17.1 3(B)(1)(b). (Sample results attached).

Components	Tests Method	Limit (mg/Kg)	Results
Benzene	EPA SW-846 8021B or 8260B	0.2	1.9 New ug/kg
BTEX	EPA SW-846 8021B or 8260B	50	52.6 ND ug/kG
TPH	EPA SW-846 418.1	2500	[0] 27.7mg/kg
GRO/DRO	EPA SW-846 8015M	500	25.8 NB mg/Kg
Chlorides	EPA 300.1	1009/500	120 10 mg/L
			·

9. Upon completion of solidification and testing standards being passed, the pit area will be backfilled with compacted, non-waste containing, earthen material. A minimum of four feet of cover shall be achieved and the cover shall include one foot of suitable material to establish vegetation at the site, or the background thickness of topsoil, whichever is greater. If standard testing fails BR will dig and haul all contents pursuant to 19.15.17.13.i.a. After doing such, confirmation sampling will be conducted to ensure a release has not occurred.

The pit material passed solidification and testing standards. The pit area was then backfilled with compacted, non-waste containing, earthen material. More than four feet of cover was achieved and the cover included one foot of suitable material to establish vegetation at the site.

10. During the stabilization process if the liner is ripped by equipment the Aztec OCD office will be notified within 48 hours and the liner will be repaired if possible. If the liner can not be repaired then all contents will be excavated and removed.

The integrity of the liner was not damaged in the pit closure process.

11. Dig and Haul Material will be transported to the Envirotech Land Farm located 16 miles south of Bloomfield on Angel Peak Road, CR 7175. Permit # NM010011

Dig and Haul was not required.

12. Re-contouring of location will match fit, shape, line, form and texture of the surrounding. Re-shaping will include drainage control, prevent ponding, and prevent erosion. Natural drainages will be unimpeded and water bars and/or silt traps will be place in areas where needed to prevent erosion on a large scale. Final recontour shall have a uniform appearance with smooth surface, fitting the natural landscape.

The pit area was re-contoured to match fit, shape, line, form and texture of the surrounding area. Re-shaping included drainage control, to prevent ponding and erosion. Natural drainages were unimpeded and water bars and/or silt traps were placed in areas where needed to prevent erosion on a large scale. Final recontour has a uniform appearance with smooth surface, fitting the natural landscape.

13. Notification will be sent to OCD when the reclaimed area is seeded.

Provision 13 was accomplished on 07/09/10 with the following seeding regiment:

Туре	Variety or Cultivator	PLS/A
Western wheatgrass	Arriba	3.0
Indian ricegrass	Paloma or Rimrock	3.0
Slender wheatgrass	San Luis	2.0
Crested wheatgrass	Hy-crest	3.0
Bottlebrush Squirreltail	Unknown	2.0
Four-wing Saltbrush	Delar	.25

14. COPC shall seed the disturbed areas the first growing season after the operator closes the pit. Seeding will be accomplished via drilling on the contour whenever practical or by other division-approved methods. BLM or Forest Service stipulated seed mixes will used on federal lands. Vegetative cover will equal 70% of the native perennial vegetative cover (un-impacted) consisting of at least three native plant species, including at least one grass, but not including noxious weeds, and maintain that cover through two successive growing seasons. Repeat seeding or planting will be continued until successful vegetative growth occurs.

Provision 14 was accomplished on 07/09/10 with the above seeding regiment. Seeing was accomplished via drilling on the contour whenever practical or by other division-approved methods. The OCD will be notified once two successive growing seasons have been accomplished by submitting a C-103.

15. The temporary pit will be located with a steel marker, no less than four inches in diameter, cemented in a hole three feet deep in the center of the onsite burial upon the abandonment of all the wells on the pad. The marker will be flush with the ground to allow access of the active well pad and for safety concerns. The marker will include a threaded collar to be used for future abandonment. The top of the marker will contain a welded steel 12" square plate that indicates the onsite burial of the temporary pit. The plate will be easily removable and a four foot tall riser will be threaded into the top of the collar marker and welded around the base with the operator's information at the time of all wells on the pad are abandoned. The operator's information will include the following: Operator Name, Lease Name, Well Name and number, Unit Number, Section, Township, Range and an indicator that the marker is an onsite burial location.

Provision 15 was accomplished by installing a steel marker in the temporary pit, no less than four inches in diameter, cemented in a hole three feet deep in the center of the onsite burial. The marker is flush with the ground to allow access of the active well pad and for safety concerns. The top of the marker contains a welded steel 12" square plate that indicates the onsite burial of the temporary pit. The plate contains the following: Operator Name, Lease Name, Well Name and number, Unit Number, Section, Township, Range and an indicator that the marker is an onsite burial location.

The plate will be easily removable and a four foot tall riser will be threaded into the top of the collar marker and welded around the base with the following operator's information at the time of all wells on the pad are abandoned. The riser will be labeled: COP, Fee, SAN JUAN 30-5 UNIT 20N, UL-A, Sec. 8, T 30N, R 5W, API # 30-039-30707



ConocoPhillips Company GRFS / PTRRC – San Juan Business Unit Juanita Farrell 3401 East 30th Street Farmington, NM 87402 Telephone: (505) 326-9597 Facsimile: (505) 324-6136

March 12, 2009

VIA CERTIFIED MAIL – RETURN RECEIPT REQUESTED

7179-1000-1641-0016-9816

Joseph Espinosa, Et Al PO Box 704 Pagosa Springs, CO 81147

Re:

San Juan 30-5 Unit 20N NE Section 8, T30N, R5W Rio Arriba County, New Mexico

Dear Landowner:

Pursuant to Paragraph 1 (b) of Subsection F of 19.15.17.13 NMAC, an operator shall provide the surface owner notification of the operator's proposal to close a temporary pit on-site in compliance with the on-site closure methods specified in the same Subsection of the NMAC. In compliance of this requirement, please consider this notification of ConocoPhillips' intent to close the temporary pit on the above referenced location.

If you have any questions, please contact Elmo Seabolt@ (505)326-9554. Sincerely,

Juanita Farrell

Juanita Farrell Staff Associate, PTRRC STATE OF NEW MEXICO §

COUNTY OF RIO ARRIBA §

RECORDATION NOTICE OF PIT BURIAL

In accordance with Section 19.15.17.13.F.1.f of the NMAC, operator hereby provides notice in the public record of an on-site burial of a temporary pit at the following location:

| Well Name: | San Juan 30-5 Unit 20N | 36.832266° N | | 107.373259° W | Unit Letter(1/4, 1/4): | A | Section: | 8 | Township: | 30N | Range: | 5W | County: | Rio Arriba | NM | State: | NM | Section | NM | State: | NM | Section | Since Arriba | NM | State: | NM | Section | Since Arriba | NM | Section | Since Arriba | NM | Section | Since Arriba | NM | Section | Se

IN WITNESS WHEREOF, this Recordation Notice of Pit Burial has been executed on the date indicated below by the undersigned.

CONOCOPHILLIPS COMPANY

Mike L. Mankin, Supervisor, PTRRC

STATE OF NEW MEXICO

8

COUNTY OF SAN JUAN

§ §

This instrument was acknowledged before me this 27th day of April, 2009, by Mike L. Mankin of ConocoPhillips Company, on behalf of said corporation.

My Commission Expires: 137AN20/0

Notary Public

RIO ARRIBA COUNTY CLERK MOISES A MORALES JR

200903388 ok 532 Page 33

06/03/2009 03:11:51 PM

BY SHIRLEYM

DISTRICT I 1625 N. French Dr., Hobbs, N.M. 88240 State of New Mexico Energy, Minerals & Natural Resources Department

Form C-102 Revised October 12, 2005

DISTRICT II 1301 West Grand Avenue, Artesia, N.M. 88210

OIL CONSERVATION DIVISION 1220 South St. Francis Dr. Santa Fe, NM 87505

Submit to Appropriate District Office

DISTRICT III 1000 Rio Brazos Rd., Aztec, N.M. 87410

State Lease - 4 Copies Fee Lease - 3 Copies

DISTRICT IV

MENDED REPORT

1 API	Number			Pool Code		³ Pool Name BASIN DAKOTA/BLANCO MESAVERDE				Ε.
Property C	ode					⁵ Property Name				
OGRID No) <u>.</u>				⁴ Operator				Ö	Elevation
				CO	NOCOPHILLIF	S COMPANY				6384'
					¹⁰ Surface	Location				······································
L or lot no.	Section	Township	Range	Lot Idn	Feet from the	North/South line	Feet from the	East/We:	t line	County
A	8	30-N	5-W		775'	NORTH	400'	EAS	ST .	RIO ARRIBA
			11 Bott	om Hole	Location I	f Different Fro	m Surface	,	٠.,	
L or lot no.	Section	Township	Range	Lot Idn	Feet from the	North/South line	Feet from the	East/We	st line	County
	<u> </u>		10.1					<u> </u>	· .	
Dedicated Acre DK 320.0 MV 320.0	ACRE I	•	¹³ Joint or	Infill	¹⁴ Consolidation (Code	¹⁵ Order No.	٠	100	ų.
NO ALLOW	ABLE W				JNIT HAS BE	ON UNTIL ALL EN APPROVED			EEN CO	ONSOLIDATE
***************************************		GL	716" BC)	2639.67'	N 89° 58' E	17 ODE	DATOD	CEDTI	FICATION
	· entering specially . Helpering seconds					7775	I hereby ce is true and belief, and a working: I hereby ce is true and belief, and land includ has a right to a contra a working:	rtify that the complete to that this organizers or using the property to drill the consistency of the constant	the best of anization of anization of anization of a the author of su on a volunte	on contained herein f my knowledge and

LAT: 36'49.9378' N. LONG: 107'22.3430' W. NAD 1927 FEE Signature LAT: 36.832302° N. LONG: 107.372984° W. NAD 1983 Printed Name GLO "16" BC SURVEYOR CERTIFICATION I hereby certify that the well location shown on this plat was plotted from field notes of actual surveys made by FEE

RESERVE PIT DIKE. TO BE 8' ABOVE DEEP SIDE (OVERFLOW - 3' WIDE AND 1' ABOVE SHALLOW SIDE). PIPLINES OR CABLES ON WELL PAD AND OR ACCESS ROAD AT LEAST TWO (2) WORKING DAYS PRIOR TO CONSTRUCTION. CONTRACTOR SHOVID CALL ONE-CALL FOR LOCATION OF ANY MARKED OR UNMARKED BURIED NOTE: VECTOR SURVEYS LLC IS NOT LIABLE FOR UNDERGROUND UTILITIES OR PIPELINES. 3.03 ACRES ∯ £ 0 0 **%**-0 NMPM, RIO ARRIBA COUNT JOS1 CONOCOPHILLIPS COMPANY
SAN JUAN 30-5 UNIT 20N, 775' FNL & 400' FEL ≥ 56.29" N 22' 22.74" . 330' X 400' 49, w Wellhead to front LAYDOWN N 30° ATITUDE: 36. LONGITUDE: NAD 83 GROUND ELEVATION: 6384' è opis of beadlisw ,59 ,55 12O ≥ LONGITUDE: 107' 22.3430' NAD 27 Wellhead to back DIKE CTION 8, NEW ACCESS REAR 1001 130, 230.17' | EDGE OF DISTURBANCE CENTER OF PITS Σ8 GAN FONGILIDE: 107.3732599" W LATITUDE: 36,832266" N



EPA METHOD 8015 Modified Nonhalogenated Volatile Organics Total Petroleum Hydrocarbons

Client:	ConocoPhillips	Project #:	96052-1706
Sample ID:	Background	Date Reported:	05-07-10
Laboratory Number:	5 4 013	Date Sampled:	05-04-10
Chain of Custody No:	9253	Date Received:	05-04-10
Sample Matrix:	Soil	Date Extracted:	05-05-10
Preservative:	Cool	Date Analyzed:	05-06-10
Condition:	Intact	Analysis Requested:	8015 TPH

Parameter	Concentration (mg/Kg)	Det. Limit (mg/Kg)
Gasoline Range (C5 - C10)	ND	0.2
Diesel Range (C10 - C28)	ND	0.1
Total Petroleum Hydrocarbons	ND	0.2

ND - Parameter not detected at the stated detection limit.

References:

Method 8015B, Nonhalogenated Volatile Organics, Test Methods for Evaluating Solid Waste,

SW-846, USEPA, December 1996.

Comments:

SJ 30-5 Unit #20N



EPA METHOD 8015 Modified Nonhalogenated Volatile Organics **Total Petroleum Hydrocarbons**

Client:	ConocoPhillips	Project #:	96052-1706
Sample ID:	Reserve Pit	Date Reported:	05-07-10
Laboratory Number:	54014	Date Sampled:	05-04-10
Chain of Custody No:	9253	Date Received:	05-04-10
Sample Matrix:	Soil	Date Extracted:	05-05-10
Preservative:	Cool	Date Analyzed:	05-06-10
Condition:	Intact	Analysis Requested:	8015 TPH

Parameter	Concentration (mg/Kg)	Det. Limit (mg/Kg)
Gasoline Range (C5 - C10)	12.6	0.2
Diesel Range (C10 - C28)	13.2	0.1
Total Petroleum Hydrocarbons	25.8	0.2

ND - Parameter not detected at the stated detection limit.

References:

Method 8015B, Nonhalogenated Volatile Organics, Test Methods for Evaluating Solid Waste,

SW-846, USEPA, December 1996.

Comments:

SJ 30-5 Unit #20N



EPA Method 8015 Modified Nonhalogenated Volatile Organics **Total Petroleum Hydrocarbons**

Quality Assurance Report

••			
Client:	QA/QC	Project #:	N/A
Sample ID:	05-06-10 QA/QC	Date Reported:	05-07-10
Laboratory Number:	53963	Date Sampled:	N/A
Sample Matrix:	Methylene Chloride	Date Received:	N/A
Preservative:	N/A	Date Analyzed:	05-06-10
Condition:	N/A	Analysis Requested:	TPH

	I-Cal Date	I-Cal RF;	C-Cal RF:	% Difference	Accept: Range
Gasoline Range C5 - C10	05-07-07	9.6809E+002	9.6848E+002	0.04%	0 - 15%
Diesel Range C10 - C28	05-07-07	1.0228E+003	1.0232E+003	0.04%	0 - 15%

Blank Conc. (mg/Lmg/Kg)	Concentration	Detection Limit
Gasoline Range C5 - C10	ND	0.2
Diesel Range C10 - C28	ND	0.1
Total Petroleum Hydrocarbons	ND	0.2

Duplicate Conc. (mg/Kg)	Sample	Duplicate	% Difference	Accept Range
Gasoline Range C5 - C10	ND	ND	0.0%	0 - 30%
Diesel Range C10 - C28	ND	ND	0.0%	0 - 30%

Spike Conc. (mg/Kg)	Sample	Spike Added	Spike Result	% Recovery	Accept Range
Gasoline Range C5 - C10	ND	250	260	104%	75 - 125%
Diesel Range C10 - C28	ND	250	253	101%	75 - 125%

ND - Parameter not detected at the stated detection limit.

References:

Method 8015B, Nonhalogenated Volatile Organics, Test Methods for Evaluating Solid Waste,

SW-846, USEPA, December 1996.

Comments:

QA/QC for Samples 53957, 53958, 53963, 53964, 53986 - 53988, 54013, 54014 and 54037.



EPA METHOD 8021 AROMATIC VOLATILE ORGANICS

Client: Sample ID:	ConocoPhillips Background	Project #: Date Reported:	96052-1706 05-05-10
Laboratory Number:	54013	Date Sampled: Date Received: Date Analyzed:	05-04-10
Chain of Custody:	9253		05-04-10
Sample Matrix:	Soil		05-06-10
Preservative:	Cool	Date Extracted: Analysis Requested:	05-05-10
Condition:	Intact		BTEX

Parameter	Concentration (ug/Kg)	Det. Limit (ug/Kg)	
Benzene	ND	0.9	
Toluene	ND	1.0	
Ethylbenzene	ND	1.0	
p,m-Xylene	ND	1.2	
o-Xylene	ND	0.9	
Total BTEX	ND		

ND - Parameter not detected at the stated detection limit.

Surrogate Recoveries:	Parameter	Percent Recovery
	Fluorobenzene	94.1 %
	1,4-difluorobenzene	94.1 %
	Bromochlorobenzene	100 %

References:

Method 5030B, Purge-and-Trap, Test Methods for Evaluating Solid Waste, SW-846, USEPA,

December 1996.

Method 8021B, Aromatic Volatile Organics, Test Methods for Evaluating Solid Waste, SW-846,

USEPA, December 1996.

Comments:

SJ 30-5 Unit #20N

Burth Jute

Musther Wasters



EPA METHOD 8021 AROMATIC VOLATILE ORGANICS

Client:	ConocoPhillips	Project #:	96052-1706
Sample ID: • •	Reserve Pit	Date Reported:	05-05-10
Laboratory Number:	54014	Date Sampled:	05-04-10
Chain of Custody:	9253	Date Received:	05-04-10
Sample Matrix:	Soil	Date Analyzed:	05-06-10
Preservative:	Cool	Date Extracted:	05-05-10
Condition:	Intact	Analysis Requested:	BTEX

Parameter	Concentration (ug/Kg)	Det. Limit (ug/Kg)	
Dannana	4.0	0.0	
Benzene	1.9	0.9	
Toluene	14.9	1.0	
Ethylbenzene	2.7	1.0	•
p,m-Xylene	22.4	1.2	
o-Xylene	10.7	0.9	
Total BTEX	52.6		

ND - Parameter not detected at the stated detection limit.

Surrogate Recoveries:	Parameter Percent Recovery	
	Fluorobenzene	94.0 %
	1,4-difluorobenzene	91.6 %
	Bromochlorobenzene	96.5 %

References:

Method 5030B, Purge-and-Trap, Test Methods for Evaluating Solid Waste, SW-846, USEPA,

December 1996.

Method 8021B, Aromatic Volatile Organics, Test Methods for Evaluating Solid Waste, SW-846,

USEPA, December 1996.

Comments:

SJ 30-5 Unit #20N

Danka Justi

Musth my Wasters
Review



EPA METHOD 8021 AROMATIC VOLATILE ORGANICS

Client:	N/A	Project #:	N/A
Sample ID:	05-06-BTEX QA/QC	Date Reported:	05-07-10
Laboratory Number;	53957	Date Sampled:	N/A
Sample Matrix:	Soil	Date Received:	N/A
Preservative:	N/A	Date Analyzed:	05-06-10
Condition:	N/A	Analysis:	BTEX

Calibration and Detection Limits (ug/L)	I-Cal RF	C-Cal RF: Accept, Rang		Blank Conc	Detect:
Benzene	9.4068E+005	9.4257E+005	0.2%	ND	0.1
Toluene	8.6679E+005	8.6852E+005	0.2%	ND	0.1
Ethylbenzene	7.7887E+005	7.8043E+005	0.2%	ND	0.1
p,m-Xylene	1.8732E+006	1.8769E+006	0.2%	ND	0.1
o-Xylene	7.2427E+005	7.2572E+005	0.2%	ND	0.1

Duplicate Conc (ug/Kg)	Sample: Du	plicate	%Diff;	Accept Range	Detect. Limit
Benzene	ND	ND	0.0%	0 - 30%	0.9
Toluene	ND	ND	0.0%	0 - 30%	1.0
Ethylbenzene	ND	ND	0.0%	0 - 30%	1.0
p,m-Xylene	ND	ND	0.0%	0 - 30%	1.2
o-Xylene	ND	ND	0.0%	0 - 30%	0.9

Spike:Conc. (ug/Kg)	Sample Amo	unt Spiked Spik	ed Sample	% Recovery	Accept Range
Benzene	ND	50.0	49.2	98.4%	39 - 150
Toluene	ND	50.0	48.1	96.2%	46 - 148
Ethylbenzene	ND	50.0	49.2	98.5%	32 - 160
p,m-Xylene	ND	100	101	101%	46 - 148
o-Xylene	ND	50.0	48.6	97.1%	46 - 148

ND - Parameter not detected at the stated detection limit.

References:

Method 5030B, Purge-and-Trap, Test Methods for Evaluating Solid Waste, SW-846, USEPA,

December 1996.

Method 8021B, Aromatic and Halogenated Volatiles by Gas Chromatography Using Photoionization and/or Electrolytic Conductivity Detectors, SW-846, USEPA December 1996.

Comments:

QA/QC for Samples 53957, 53958, 53986 - 53988, 54013 - 54014 and 54037.

/ Revie



EPA METHOD 418.1 TOTAL PETROLEUM HYDROCARBONS

Client:	ConocoPhillips	Project #:	96052-1706
Sample ID:	Background	Date Reported:	05-07-10
Laboratory Number:	54013	Date Sampled:	05-04-10
Chain of Custody No:	9253	Date Received:	05-04-10
Sample Matrix:	Soil	Date Extracted:	05-06-10
Preservative:	Cool	Date Analyzed:	05-06-10
Condition:	Intact	Analysis Needed:	TPH-418.1

		Det.
	Concentration	Limit
Parameter	(mg/kg)	(mg/kg)

Total Petroleum Hydrocarbons

27.7

14.9

ND = Parameter not detected at the stated detection limit.

References:

Method 418.1, Petroleum Hydrocarbons, Total Recoverable, Chemical Analysis of Water

and Waste, USEPA Storet No. 4551, 1978.

Comments:

SJ 30-5 Unit #20N

Analyst

Muster Mucedes
Review



EPA METHOD 418.1 TOTAL PETROLEUM HYDROCARBONS

Client:	ConocoPhillips	Project #:	96052-1706
Sample ID:	Reserve Pit	Date Reported:	05-07-10
Laboratory Number:	54014	Date Sampled:	05-04-10
Chain of Custody No:	9253	Date Received:	05-04-10
Sample Matrix:	Soil	Date Extracted:	05-06-10
Preservative:	Cool	Date Analyzed:	05-06-10
Condition:	Intact	Analysis Needed:	TPH-418.1

		Det.
	Concentration	Limit
Parameter	(mg/kg)	(mg/kg)

Total Petroleum Hydrocarbons

101

14.9

ND = Parameter not detected at the stated detection limit.

References:

Method 418.1, Petroleum Hydrocarbons, Total Recoverable, Chemical Analysis of Water

and Waste, USEPA Storet No. 4551, 1978.

Comments:

SJ 30-5 Unit #20N

Analyst

Mosthe m Wco



EPA METHOD 418.1 TOTAL PETROLEUM **HYROCARBONS QUALITY ASSURANCE REPORT**

Client:

Sample ID:

Laboratory Number: Sample Matrix:

Preservative:

Calibration

Condition:

I-Cal Date

04/22/2010

C-Cal Date

QA/QC

QA/QC

N/A

N/A

Freon-113

I-Cal RF: 05-06-10

05-06-TPH.QA/QC 54013

1,690

C-Cal RF: % Difference

Project #:

Date Reported:

Date Sampled:

Date Analyzed:

Date Extracted:

Analysis Needed:

1,740

3.0%

N/A

N/A

TPH

05-07-10

05-06-10

05-06-10

Accept. Range +/- 10%

Blank Conc. (mg/Kg)

TPH

Concentration ND

Detection Limit

14.9

Duplicate Conc. (mg/Kg)

TPH

Sample 27,7

Duplicate 23.0

17.0%

% Difference Accept. Range +/- 30%

Spike Conc. (mg/Kg)

TPH

Sample 27.7

Spike Added Spike Result % Recovery Accept Range 2,000

1,760

86.8%

80 - 120%

ND = Parameter not detected at the stated detection limit.

References:

Method 418.1, Petroleum Hydrocarbons, Total Recoverable, Chemical Analysis of Water

and Waste, USEPA Storet No. 4551, 1978.

Comments:

QA/QC for Samples 54013 - 54016, 54030 - 54032 and 54046.



Chloride

Client: ConocoPhillips Project #: 96052-1706 Sample ID: Background Date Reported: 05-06-10 Lab ID#: 54013 Date Sampled: 05-04-10 Sample Matrix: Soil Date Received: 05-04-10 Preservative: Cool Date Analyzed: 05-06-10 Condition: Intact Chain of Custody: 9253

Parameter

Concentration (mg/Kg)

Total Chloride

10

Reference:

U.S.E.P.A., 4500B, "Methods for Chemical Analysis of Water and Wastes", 1983. Standard Methods For The Examination of Water And Waste Water", 18th ed., 1992.

Comments:

S.J. 30-5 Unit #20N

Analyst

Review



Chloride

Client: ConocoPhillips Project #: 96052-1706 Sample ID: Reserve Pit Date Reported: 05-06-10 Lab ID#: 54014 05-04-10 Date Sampled: Sample Matrix: Soil Date Received: 05-04-10 Preservative: Cool Date Analyzed: 05-06-10 Condition: Intact Chain of Custody: 9253

Parameter

Concentration (mg/Kg)

Total Chloride

120

Reference:

U.S.E.P.A., 4500B, "Methods for Chemical Analysis of Water and Wastes", 1983. Standard Methods For The Examination of Water And Waste Water", 18th ed., 1992.

Comments:

S.J. 30-5 Unit #20N

Submit To Approp Two Copies <u>District I</u> 1625 N. French Dr District II			En		State of No Minerals an			sou	rces		1. WELL	API	NO.				rm C-10 July 17, 20	
1301 W. Grand Av District III 1000 Rio Brazos R District IV 1220 S. St. Francis	d., Aztec, NM	87410		12	l Conserva 20 South S Santa Fe, l	t. Fr	ancis D				30-039-307 2. Type of Lo STA 3. State Oil &	ease TE		FEE e No.	□F	ED/IND	IAN	
\\/E \	COMPLE	TION OF	DECC	MADI	ETION RE	DO	OT AND	110)C		FEE							
4. Reason for fil		TION OF	KEUC	JIVIPL	EHONKE	.PUr	XI ANL	L	<u> </u>	-	5. Lease Nam							
☐ COMPLET	_	RT (Fill in box	es #1 throu	ıgh #31	for State and Fe	e well:	s only)				SAN JUAN 6. Well Numb	N 30						
C-144 CLOS #33; attach this a	nd the plat to								#32 and/or	r	20N							
7. Type of Comp		VORKOVER	DEEP!	ENING	□PLUGBAC	к 🗆	DIFFERE	NT R	ESERVO	IR	OTHER							
8. Name of Opera	ator									T	9. OGRID 217817							
ConocoPhilli 10. Address of O		ny									11. Pool name	or V	Vildca	t				
PO Box 4298, Fa		M 87499												•				
12.Location	Unit Ltr	Section	Towns	ship	Range	Lot		Fee	t from the	=	N/S Line	Fee	t fror	n the	E/W I	Line	County	
Surface:										1								
ВН:										1								
13. Date Spudded		T.D. Reached	07/2	4/09	g Released				•		(Ready to Prod			R	Γ, GR, ε	etc.)	and RKB,	
18. Total Measur	ed Depth of \	Well	19.1	Plug Bac	ck Measured De	pth	20.	Was	s Direction	nal	Survey Made	?	21.	Тур	e Electr	ic and O	her Logs R	.un
22. Producing Int	terval(s), of th	nis completion	- Top, Bo	ttom, Na	ame								1					
23.				CAS	ING REC	OR	D (Rep	ort a	all stri	ng	s set in w	ell)						
CASING SI	ZE	WEIGHT LE	3./FT.		DEPTH SET			LE S		Ĭ	CEMENTIN			D	AN	MOUNT	PULLED	
														+				
														-				
					ED DECORD							- T T T T T	210	2500	200			
SIZE	TOP	В	ОТТОМ	LIN	ER RECORD SACKS CEM	1ENT	SCREEN	٧		25. SIZI				RECO I SET		PACK	ER SET	
26 Pomformation	manand (inter-		1	,			25. 46	ID C	TYOT F	T .	OTUDE OF		N/TD (2011	POZE	ETC		
26. Perforation	record (inter	val, size, and i	iumber)				DEPTH			RA	CTURE, CE							
j																		
						nn		TIC			<u> </u>							
Date First Produc	ction	Produ	iction Met	hod (Fle	owing, gas lift, p		ODUC'				Well Status	(Pro	od. or	Shut-	in)			
						····· P····		VI	- F F/			(,			
Date of Test	Hours Te	ested	hoke Size	;	Prod'n For Test Period		Oil - Bb	l		Gas	- MCF	v	Vater ·	Bbl.		Gas - 0	Dil Ratio	
Flow Tubing Press.	Casing P		Calculated Iour Rate	24-	Oil - Bbl.		Gas	- MC	L :F	 	Vater - Bbl.	1	O	il Gra	vity - A	PI - <i>(Cor</i>	r.)	
29. Disposition o] if Gas <i>(Sold, 1</i>	ised for fuel, v	ented, etc.)	<u> </u>					1_		30.	Test	Witne	ssed By	,		
31. List Attachm	ents												-			-		
32. If a temporar	y pit was used	d at the well, a	tach a pla	t with th	e location of the	e temp	orary pit.											
33. If an on-site b	ourial was use	1.		1					- 57400									
I hereby certi	fyithiat the	Latitude 36 information	.832266°N shown	omboti	ngitude 107.37. h sides of this	<u>3259°\</u> s forn	w NAD [n is true	1192 and	:/ ⊠198. comple≀	<u>3</u> te 1	to the best of	of m	kno	wlea	lge an	d belie	f	
Signature	111 au	V/J/	(an)	/ Pri	nted ne Marie E.	•									: 7/30/			
E-mail Addre	IV\ ess marie.e	jarami/lo@	conoco	phillip	s.com													
		1																

ConocoPhillips

Pit Closure Form:
Date: <u>6/36/16</u>
Well Name: S3 30-5 ZON
Footages: 775 FNL 400 FEL Unit Letter: A
Section: <u>8</u> , T- <u>30</u> -N, R- <u>5</u> -W, County: <u>SS</u> State: <u>NM</u>
Contractor Closing Pit:
**PIT MAKER STATUS (When Required):
MARKER PLACED:(DATE)
MARKER MADE BUT NOT PLACED(X)(DATE)
·
Construction Inspector: Norman Faver Date: 6/30/10
Inspector Signature: Norman fur

Jaramillo, Marie E

From:

Payne, Wendy F

Sent:

Wednesday, May 26, 2010 9:44 AM

To:

Blair, Maxwell O; Blakley, Mac; Clark, Joni E; Farrell, Juanita R; Gillette, Steven L (Gray Surface Specialties and Consulting, Ltd.); Greer, David A; Hines, Derek J (Finney Land Co.);

Maxwell, Mary Alice; McWilliams, Peggy L; Seabolt, Elmo F; Stallsmith, Mark R;

(Brandon.Powell@state.nm.us); 'brook@crossfire-llc.com'; GRP:SJBU Regulatory; 'Isaiah Lee'; 'tevans48@msn.com'; (bko@digii.net); Mark Kelly; Robert Switzer; Sherrie Landon; Bassing, Kendal R.; Chavez, Virgil E; Elmer Perry; Faver Norman; Fred Martinez; Jared Chavez; Lowe, Terry; Payne, Wendy F; Silverman, Jason M; Spearman, Bobby E; 'Steve McGlasson'; Tally, Ethel; Becker, Joey W; Bowker, Terry D; Gordon Chenault; GRP:SJBU Production Leads; Hockett, Christy R; Johnson, Kirk L; Bassing, Kendal R.; Kennedy, Jim R; Lopez, Richard A; O'Nan, Mike J.; Peace, James T; Pierce, Richard M; Poulson, Mark E; Smith, Randall O; Spearman, Bobby E; Stamets, Steve A; Thacker, LARRY; Work, Jim A

Cc:

'idritt@aol.com'

Subject:

Reclamation Notice: San Juan 30-5 Unit 20N

Importance:

High

Attachments:

San Juan 30-5 Unit 20N.pdf

JD Ritter will move a tractor to the **San Juan 30-5 Unit 20N** to start the reclamation process on Tuesday, June 1st, 2010. Please contact Norm Faver (320-0670) if you have questions or need further assistance. Driving directions are attached.



ConocoPhillips Well- Network #: 10250547 - Activity code D250 (reclamation) & D260 (pit closure)

Rio Arriba County, NM

SAN JUAN 30-5 UNIT 20N- FEE surface / FEE minerals

Twin: n/a

775' FNL, 400' FEL

SEC. 8, T30N, R05W

Unit Letter 'A'

Lease #: FEE

Latitude: 36° 49 min 56.28720 sec N (NAD 83)

Longitude: 107° 22 min 22.74240sec W (NAD83)

Total Acres Disturbed: 3.03 acres

Access Road: 230.17'

API #: 30-039-30707

Wendy Payne ConocoPhillips-SJBU 505-326-9533 Wendy.F.Payne@conocophillips.com

ConocoPhillips

Reclamation Form:
Date: 7/13/10
Well Name: <u>\$3.30-5</u> 20N
Footages: 775 FNL HOO FEL Unit Letter: A
Section: <u>8</u> , T- <u>30</u> -N, R- <u>5</u> -W, County: <u>RA</u> State: <u>NM</u>
Reclamation Contractor: Aztec
Reclamation Date: 7/7/10
Road Completion Date: 7/7/10
Seeding Date: 7/9/10
**PIT MARKER STATUS (When Required):
MARKER PLACED: 7/2010 (DATE)
LATATUDE:
LONGITUDE:
Construction Inspector: <u>Homan Fr</u> Date: <u>7//3//</u> c
Inspector Signature: Norman Favor









WELL PAD SAFETY AND ENVIRONMENTAL CHECK LIST

WELL NAME: SAN JUAN 30-5 UNIT 20N

API#: 30-039-30707

DATE	INSPECTOR	SAFETY	LOCATION	PICTURES	COMMENTS
60/90/90	SCOTT	×	×	X	FENCE & LINER IN GOOD CONDITION; NO DIVERSION DITCH @ PIT
06/15/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION; NO DIVERSION DITCH @ PIT
06/22/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION; NO DIVERSION DITCH @ PIT
60/08/90	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION; NO DIVERSION DITCH @ PIT
02/08/09	SCOTT	×	×	×	FENCE IN GOOD CONDITION; PECKER HOLES IN LINER; NO DIVERSION DITCH @ PIT
07/13/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION; NO DIVERSION DITCH @ PIT
07/20/09	SCOTT				RIG ON LOCATION
07/27/09	SCOTT	×	×	×	FENCE IN GOOD CONDITION; LINER BURNED @ BLOWPIT; APRON NOT CUT-BACK YET
60/80/80	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION
08/11/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION
08/17/09	SCOTT	×	×	×	FENCE IN GOOD CONDITION; SMALL TEARS IN LINER @ APRON
08/25/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION

	SMITH				
08/31/09	SCOTT				LOGGING CREW ON LOCATION
60/80/60	SCOTT	×	×	×	FENCE CUT, BARBED-WIRE CUT; LINER BURNED @ BLOWPIT & TORN @ APRON; WELL-HEAD LEAKING SET OFF ALARM 75' AWAY
09/23/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION
10/02/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION
10/13/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION
10/16/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION
10/27/09	SCOTT	×	×	×	FENCE IN GOOD CONDITION; SMALL HOLES BURNED IN LINER @ END OF BLOWPIT
11/03/09	SCOTT				RIG ON LOCATION
11/10/09	SCOTT	×	×	×	FENCE LOOSE & M CLIPS; LINER BURNED @ END OF BLOWPIT; <1GAL OF PARAFFIN FLOATING IN PIT, CALLED NOBLES TO SKIM IT; NO DIVERSION DITCH @ PIT
11/18/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION; NO DIVERSION DITCH @ PIT
11/24/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION; CALLED NOBLES TO PULL WATER FROM PIT; FACILITIES BEING SET NOW
12/09/09	SCOTT	×	×	×	FENCE & LINER IN GOOD CONDITION

03/18/10	STEVE	×	×	×	
	MCGLASSON				
03/29/10	STEVE	×	×	×	
	MCGLASSON	,			
04/13/10	FREDDIE	×	×	×	PIT NEEDS PULLED, CONTACT MVR TO PULL
	MARTINEZ				PIT
04/21/10	FREDDIE	×	×		
	MARTINEZ				
05/19/10	FREDDIE	×	×		NO REPAIRS
:	MARTINEZ				
05/25/10	FREDDIE	×	×		CONTACT FLINT TO FIX FENCE
	MARTINEZ				
06/02/10	FREDDIE	×	×		
	MARTINEZ				
06/08/10	FREDDIE	×	×		DIDN'T CHECK PIT UNTIL FURTHER NOTICE
	MARTINEZ				ESPINOZA LAND