Dunn # 1 Summary Of Work Performed 660' FSL 660' FWL Section 10 T23N R7W SF-078272 Rio Arriba County

10-11-77

Perforated with one 2-1/8" glass shot at 6592, 6596, 6600, 6604, 6608, 6612, 6616, 6620, 6624, and 6628.

Set Model C Packer at 6355. Squeezed perforation, (6592-6748), with 200 sacks Neat B cement.

- $\frac{10-13-77}{\text{Drilled cement from }6526-6649.}$ Pressure tested at 750#. PETD is now 6649.
- 10-14-77

 Spotted 250 gals 7-1/2% HCL. Ran cement bond log. Perforated 6600-6620 with 10 2-1/8" glass shots. Pumped acid into perfs. Fracked with 28,000# 10-20 sand, & 29,700 gals treated water. Avg. treating pressure 4325, instant S. I. 2100, 5 min. 1950, 15 min. 1800. Avg. rate 27 BPM. Treated 42,000 gals with 40 gals Mor Flo II, 40 gals LP55, 200# adomite aqua, 1200# WG-6, 40 gals GBW-3 and 6700# KCL.
- 10-15-77 to 10-22-77

 Swabbed well. Making about 40 bbls. a day of water 10% oil, and some gas. Maximum casing pressure 300.
- $\frac{10-27-77 \text{ to } 10-28-77}{\text{Swabbed well. Casing had built to } 800 \text{ and we pulled it down to } 440.$
- 11-28-77
 Swabbed well. Casing had built to 1050.
- 12-12-77
 Casing pressure 1815 tubing 985.