

2/1/77

6100 TD, 6058 PBTD, Mesa Verde 5468-5856.

Prep set pumping unit.

Cost: \$321M

2/2/77

6100 TD, 6058 PBTD, Mesa Verde 5468-5856.

No report.

Cost: \$321M

2/3/77

6100 TD, 6058 PBTD, Mesa Verde 5468-5856.

(On 1/29/77 ran 2 x 1-1/2 x 10' pump on 224 3/4" rods, rel PU 1/29/77, prep set pumping unit.)

Preparing to set pumping unit.

Cost: \$321M

2/4/77

6100 TD, 6058 PBTD, Mesa Verde 5468-5856.

Setting pumping unit.

Cost: \$322M

2/7/77

6100 TD, 6058 PBTD, Mesa Verde 5468-5856.

POP 2/4/77, P O BO + 70 BFW/2 days, Gas: TSTM.

cost \$322 M.