


3 - BUREAU
2 - MINOC
1 - State Land Office
1 - L. O. Tracy (SUBMIT IN TRIPLICATE)
1 - File



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. SP-070994
Unit 14-00-001-346

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 18th, 1958

San Juan 30-5 Test

Well No. 25-17 is located 690 ft. from S line and 990 ft. from W line of sec. 17

30 1/4 30 1/4 Sec. 17 30 North 5 West S.T.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Blanco Mesa Verde Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6435 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded August 1st, 1958. Set 182.13' of 10-3/4", 32.75#, J-40 casing @ 194.13', cemented w/200 ex Portland regular w/3% CaCl. Volume of cement slurry was 244 cubic feet. Temp. of cement slurry when mixed was approximately 60°F. Estimated formation temp. was 70°F. Estimated strength of cement was 2575# per square inch. Cement was in place 12 hours before test. Tested OK.

Set 3513' of 7-5/8", 26.40#, J-55 casing @ 3525', cemented w/150 ex Portland regular w/ 8% gel and 30 ex w/25 CaCl. Cement was in place 24 hours before test. Tested OK.

Set 209.42' of 5-1/2", 19.50#, J-55 and 2121.82' of 5-1/2", 14#, J-55 liner @ 5785', Burns Liner Hanger (3.90") @ 3450.85', cemented w/200 ex Portland regular w/4% gel plus 1/2 floccula per cu. Cement was in place 15 hours before test. Pressured to 2000#, held OK.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PACIFIC NORTHWEST PIPELINE CORPORATIONAddress 418 1/2 West BroadwayFarmington, New MexicoBy Original signed by Geo. E. PappinTitle District Promotion Engineer