

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U. S. G.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-55

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
B-11303
7. Unit Agreement Name
8. Name of Lease Name
State Com
9. Well No.
#1A
10. Field and Pool, or Wildcat
Blanco Mesa Verde
12. County
San Juan

<p>Summary Notices and Reports on Wells (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REEVALUATE OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)</p>	
1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	
2. Name of Operator	Tenneco Oil Company
3. Address of Operator	1860 Lincoln St. Suite 1200, Denver, Colorado 80295
4. Location of Well	UNIT LETTER E 1460 North 830 THE West LINE, SECTION 32 TOWNSHIP 30N RANGE 9W NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)	5834' GL

<p>Check Appropriate Box To Indicate Nature of Notice, Report or Other Data</p>	
<p>NOTICE OF INTENTION TO:</p> <p>PERFORM REMEDIAL WORK <input type="checkbox"/></p> <p>TEMPORARILY ABANDON <input type="checkbox"/></p> <p>PULL OR ALTER CASING <input type="checkbox"/></p> <p>OTHER <input type="checkbox"/></p>	<p>SUBSEQUENT REPORT OF:</p> <p>PLUG AND ABANDON <input type="checkbox"/></p> <p>CHANGE PLANS <input type="checkbox"/></p> <p>REMEDIAL WORK <input type="checkbox"/></p> <p>COMMENCE DRILLING OPNS. <input type="checkbox"/></p> <p>CASING TEST AND CEMENT JOB <input type="checkbox"/></p> <p>OTHER Set long string <input checked="" type="checkbox"/></p>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3/7 - 3/14/77 - Drilled 8-3/4" hole to 2962'. Set and cemented 7" csg at 2961' with 500 sacks of cement. Circulated and waited on cement. Drilled 6-1/8" hole to 5085'. Set and cemented 4 1/2" csg liner from 2783'-5078' with 250 sacks of cement. Circulated and waited on cement. Present status = waiting on completion unit.



<p>I, I hereby certify that the information above is true and complete to the best of my knowledge and belief.</p>		
SIGNED	TITLE	DATE
A. R. Wendrick	Div. Production Manager	3/14/77
<p>Original Signed by A. R. Wendrick</p>		
APPROVED BY	SUPERVISOR NAME	DATE
<p>CONDITIONS OF APPROVAL, IF ANY:</p>		