

VII. DATE OF NOTIFICATION TO THE SECRETARY OF THE TAXATION AND REVENUE DEPARTMENT: _____

State- Prod	Oil	Cumulative	Gas	Cumulative	NGL	Cumulative	Water	Cumulative	Lease	Days on
County Date	BBLs	Oil BBLs	MCP	Gas MCP	Gal	NGL Gal	Volume BBLs	Water BBLs	Use Gas	Line
Lease 296000 NEBU FC XPA										
Operator: 999001 DEVON ENERGY CORP (NEVADA)										
NH-045 296000-449 NEBU FC 449										
06/98	0	0	19,620	2,918,107			200	93,750	149	23
07/98	0	0	26,576	2,944,683			278	94,028	195	30
08/98	0	0	24,729	2,969,412			238	94,266	175	27
09/98	0	0	21,658	2,991,070			213	94,479	162	25
10/98	0	0	26,424	3,017,494			260	94,739	169	26
11/98	0	0	30,734	3,048,228			248	94,987	188	29
12/98	0	0	33,003	3,081,231			246	95,233	651	31
*** Totals ***										
Year	0	0	182,744	3,081,231	0	0	1,683	95,233	1,689	191
01/99	0	0	32,640	3,113,871			252	95,485	603	31
02/99	0	0	29,861	3,143,732			216	95,701	577	28
03/99	0	0	32,407	3,176,139			232	95,933	696	31
04/99	0	0	29,894	3,206,033			215	96,148	629	30
05/99	0	0	22,068	3,228,101			201	96,349	464	24
06/99	0	0	25,750	3,253,851			201	96,550	1,153	29
07/99	0	0	29,177	3,283,028			231	96,781	1,283	31
08/99	0	0	28,195	3,311,203			220	97,001	1,106	30
*** Totals ***										
Year	0	0	229,972	3,311,203	0	0	1,768	97,001	6,511	234
Sub	0	0	412,716	3,311,203	0	0	3,451	97,001	8,200	425
Well	0	0	412,716	3,311,203	0	0	3,451	97,001	8,200	425
Lease	0	0	412,716	3,311,203	0	0	3,451	97,001	8,200	425

Cumulative totals may reflect volumes not shown

Pump CDP Modification

NEBU #449

Modifications made by Devon Energy at the Pump Mesa CDP include enlargement of piping, installation of larger separation vessels, enlargement of metering facilities, and the installation of slug catchers to facilitate pigging operations in the field. The objective of the modifications was to bring down line and wellhead pressures, which in turn allows the coal formation to give up more gas, increasing production. The new facilities were gradually brought on line and tested, and the entire system was allowed to stabilize at the new lowered pressures. All components of the new CDP were stabilized and operational by 10/29/98.

DAILY PLOT
NEBU #449
PUMP MESA

10/19/99
15:58:57

2DP Modifications Complete

