

EPNG PRESSURE BUILD-UP TEST

TEST WELL DATA Basin Dakota Pool

Date Feb. 5, 1963

TEST WELL: Operator: El Paso Natural Gas Company Well Name & No. Heaton #14

Location 1550 fr. N, 1550 fr. E lines, G Sec. 29 T. 31 N., R. 11 W

TD: 7210 Casing: 5-1/2" @ 6832' Tubing: 2" @ 7080

Completed: 7/24/61 First Delivery: 11/14/61

Pay Zone: Open Hole Interval: 6930-7080 or Perforations:

Stimulation: Sand Water Frac

SIPC: 2008 SIPT: 1725 DAYS SI: 13

I. P. Test: 2799 MCF, 3 hrs. 3/4" Choke: 3267 MCF AOF thru tubing or casing

Current Deliverability: 379 MCF, Date Tested: 1962

WELLS ON SAME BASIC LEASE

<u>Name</u>	<u>Location</u>	<u>Deliverability</u>	<u>Date of Test</u>
Heaton #1	A-28-31-11	545	1962
Heaton #16	L-28-31-11	97	1962

SAN JUAN COUNTY, NEW MEXICO

BASIN DAKOTA

TOWNSHIP -31-N RANGE -11-W

