Form 3160-5 (August 2007)

NM OIL CONSERVATION

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

ARTESIA DISTRICT

OCOS Artesia

FORM APPROVED OMB NO. 1004-0135 Expires: July 31, 2010

5. Lease Serial No. NMNM92160

SUNDRY NOTICES AND REPORTS ON WELLS

abandoned well. Use form 3160-3 (APD) for such proposal ECEIVED				6. If Indian, Allottee or Tribe Name			
SUBMIT IN TRIPLICATE - Other instructions on reverse side.				7. If Unit or CA/Agreement, Name and/or No. NM/202/2			
Type of Well				Well Name and No. TRINITY 20 FEDERAL COM 1			
2. Name of Operator Contact: PAULA BRUNSON CIMAREX ENERGY COMPANY E-Mail: pbrunson@cimarex.com				9. API Well No. 30-015-34521			
3a. Address 600 N MARIENFELD STE 600 MIDLAND, TX 79701	hone No. (include area code) 432-571-7848)	10. Field and Pool, or Exploratory COTTONWOOD DRAW				
4. Location of Well (Footage, Sec., T.			11. County or Parish, and State				
Sec 20 T25S R26E NWSE 19			EDDY COUNTY, NM				
12. CHECK APPR	ROPRIATE BOX(ES) TO IND	ICATE NATURE OF N	NOTICE, RE	PORT, OR OTHE	R DATA		
TYPE OF SUBMISSION	TYPE OF ACTION						
☐ Notice of Intent	☐ Acidize	□ Deepen □ Pro		on (Start/Resume)	☐ Water Shut-Off		
	☐ Alter Casing ☐ Fracture Treat ☐		☐ Reclamate	☐ Reclamation		■ Well Integrity	
Subsequent Report	Casing Repair	■ New Construction	□ Recomple	plete 🗖 Othe		r	
☐ Final Abandonment Notice	☐ Change Plans	Plug and Abandon	☐ Tempora	rily Abandon			
	□ Convert to Injection	Plug Back	■ Water Di	sposal			
following completion of the involved testing has been completed. Final Ab determined that the site is ready for fi Trinity 20 Fed Com 1 ? RC to 7/10/2014. SITP-400 psi, SICF 11525'. Tag plug to verify dept 7/11/2014. SICP-850 psi. Trier 7/13/2014. SICP-850 psi. RIH Tested between pkr & RBP, ht 7/14/2014. SICP-750 psi. RIH tag CIBP @ 11525', never felt 7/15/2014. SICP-700 psi. RIH mins. Tag plug to confirm dept 7/16/2014. SICP-1100 psi. Loa	Cisco Canyon & Wolfcamp Dail P-400 psi. POOH w/ tbg, GLVs a h. Dump bail 3 sx cmt on top. L d to pressure test csg, would no w/ pkr & RBP on tbg. Tested cs eld 1800 psi for 5 mins. POOH w/ pkr & tbg. Tested tbg to 800 cmt. Set pkr @ 11506' & load a w/ 4.5" CIBP and set @ 11506' h. Dump bail 35' cmt on top of pa d csg. Pressured up to 2100 psi	a multiple completion or reco after all requirements, includ by Workover History and packer. RIH w/ 4.5" et cmt set overnight. by pressure up. gg @ 7855', held 1500 p w/ RBP, pkr & tbg. 0 psi, held. Set pkr @ 1 annulus, held 2000 psi fo blug.	ompletion in a neing reclamation. CIBP and se osi for 5 mins. 1472'. RIH ar or 5 mins. 2100 psi for	w interval, a Form 316 have been completed, if @	0-4 shall be filed	once has)] <u>(</u>
14. I hereby certify that the foregoing is Name(Printed/Typed) PAULA BF	Electronic Submission #287384 For CIMAREX ENERG Committed to AFMSS for prod	iY COMPANY, sent to the cessing by DEBORAH H	e Carlsbad	OOEPTED FO	OR RECO	RD	
Signature (Electronic S	ubmission)	Date 01/08/2		DEC 2 2	2015		
	THIS SPACE FOR FE	DERAL OR STATE	OFFICE US	E (4). A/	su_		
Approved By		Title		BUREAU OF LAND CARLSBAD FIE	MANAGEM EN ELD OFFI CE		=
Conditions of approval, if any, are attached certify that the applicant holds legal or equivalent would entitle the applicant to condu	rrant or lease Office						
Fitle 18 U.S.C. Section 1001 and Title 43 States any false, fictitious or fraudulent s			willfully to mak	e to any department or	agency of the Un	ited	

Additional data for EC transaction #287384 that would not fit on the form

32. Additional remarks, continued

to 200 psi & St. 30 min St-gained 150 psi to 350 psi. 1 hr SICP-500 psi. Pressure test to 5000 psi & SI 5 mins, lost 80 psi. SI for 1 hr, gained 100 psi. (NOTE: all 8.4 lb fresh water being used to test.)

7/17/2014. SICP-400 psi. Load csg & pressure up to 8075 psi, bled off 350 psi in 5 mins. RIH w/ pkr

& tog. 7/18/2014. SITP-710 psi, SICP-4300 psi. RIH w/ tbg to tag and test CIBP (@ 11506?). Tag CIBP @ 11506', never encountered cmt_POOH w/ tbg and pkr. Notified BLM of activity to date, discussed

go-forward plans and received BLM approval.

7/24/2014. SICP-845 psi. RIH w/ 10K CIBP. Tagged existing CIBP @ 11506', pulled up to 11451' and set 10K CIBP. RIH w/ tbg, tag CIBP @ 11451' to confirm depth. Pump 40 sx cmt. Leave tbg swinging @

10489' overnight to let cmt set.

7/25/2014. SICP-800 psi. POOH w/ tbg, btm 50 jts full of cmt. Pressure up on csg to 9490 psi on CIBP @ 11451', lost 273 psi in 15 mins. RIH w/ pkr and tbg. Set pkr @ 9000'. Pressure up on csg below pkr to tot BHP of 9530 psi, lost 595 psi in 15 mins. Pressure up on annulus above pkr to 8761 psi, lost 155 psi in 15 mins. Left pressure on tbg for 30 mins while testing annulus, had additional 541 psi drop. Left pressure on tbg and annulus overnight (TP-2438 psi, Annulus-3926

Continued on attached page, Well bore diagram is attached.

Trinity 20 Fed Com 1 - RC to Cisco Canyon & Wolfcamp Daily Workover History (con't):

- 7/26/2014. SITP-3037 psi, SICP-865 psi. Bled down. Started pressure testing w/ tbg in the hole before it was determined that collars had not been made up tight enough. TOOH w/ tbg and pkr and SDFN.
- 7/27/2014. SICP-300 psi. RIH w/ tbg to 3500'. Filled tbg and tested to 2000 psi, tbg leaked off 1 psi every 10 seconds. RIH to 7863' (30' above DV) and pressure up tbg & csg, tbg lost 120 psi and csg lost 380 psi in 15 mins. RIH to 7960' (68' below DV) and pressure up tbg & csg to 4200 psi, tbg lost 121 psi and csg lost 381 psi in 15 mins. Pull tbg up to 4961' & pressure up tbg and csg to 4500 psi, tbg lost 190 psi and csg lost 368 psi in 15 mins.
- 7/28/2014. SITP-250 psi, SICP-137 psi. Bled down tbg & csg. Retest with 4900 psi on csg and tbg, csg leaked off 480 psi and tbg leaked off 155 psi in 15 mins. TOOH w/ tbg and pkr. SDFN.
- 7/29/2014. SICP-157 psi. Closed in well w/ BOP and wing valves and SD job. Leave tbg hanging @ 11381'.
- 8/11/2014. SITP-340 psi, SICP-840 psi. Found the was stuck. Pressure up on the to 4000 psi w/ no leak off or movement.
- 8/12/2014. SITP-0 psi, SICP-760 psi. Load csg and pressure up to 3000 psi, no communication to tbg. RIH w/ free point and tag inside tbg @ 11185'. Check freepoint @ 11170', 40% free. Check freepoint @ 11155', 70% free. Discuss w/ BLM and agree to cut tbg. RIH w/ chemical cutter and cut tbg @ 11115'. POOH w/ 341 jts tbg.
- 10K CIBP @ 11110'.
 - 8/14/2014. RIH w/ tbg and tag CIBP @ 11110'. Pump 30 sx class H cmt. Pressure up on well to 1000 psi and leave pressure on well overnight, saw no bleed off in 30 mins.
 - 8/15/2014. RIH to tag cmt @ 10070' (45'). Decision made to recement plug. Pump 25 sx class H cmt.
- 8/18/2014. Pressure test csg to 4500 psi, lost 180 psi in 30 mins. RIH and tag cmt @ 11017'. Discuss go-forward w/ BLM. Set 15K CBP @ 10735'. Dump bail 36' class H cmt on top of plug. TOC @ 10699'.
 - 8/21/2014. Pressure test csg to 8500 psi, got a good 30 min test w/ no leak off.
 - 8/26/2014. Perforate stage 1 Cisco Canyon (10263'-10387').
 - 8/30/2014. Frac stage 1 w/ 144215# sand in 162196 gals. Perf stage 2 Cisco Canyon (10124'-10241'). Frac stg 2 w/ 143991# sand in 161492 gals. Perf stage 3 Wolfcamp (9767'-9938'). Frac stage 3 w/ 341346# sand in 393951 gals.
 - 8/31/2014. Perf stage 4 Wolfcamp (9516'-9714'). Frac stage 4 w/ 209763# sand in 307550 gals. Perf stage 5 Wolfcamp (9114'-9469'). Frac stage 5 w/ 516574# sand in 514770 gals.
 - 9/2/2014. Drill up 4 flow through composite plugs with coil tubing. Pump 2-10 bbls sweeps off bottom to clean up well. Flow back well.
 - 9/3/2014. Csg pressure 3000 psi. Discuss w/ BLM and get approval to flow back the well to sales until casing pressure is low enough to safely snub in w/ tubing and packer for temporary "dual completion".
 - 10/20/2014. RIH w/ pkr on wireline & set @ 10016'. Begin snubbing in w/ 2-3/8" tbg. SDFN for storms.
 - 10/21/2014. Continue snubbing in w/ 2-3/8" tbg.
 - 10/22/2014. Finish snubbing in w/ 2-3/8" tbg. Latch onto 4.5" AS1-X 10K pkr and space out tbg. Land tbg.
 - 10/23/2014. RD snubbing unit. NU WH. RIH w/ slickline and punch disc. RDMO and clean up location. Leave well producing Cisco Canyon up tbg, Wolfcamp up casing.

