|  | UNITED STATE<br>EPARTMENT OF THE I<br>UREAU OF LAND MANA  | NTERIOR   |   |   | OMB NO<br>Expires: Ja  | APPROVED<br>D. 1004-0137<br>nuary 31, 2018                               |
|--|---|---|---|---|--|--|
| SUNDRY NOTICES AND REPORTS ON WELLS<br>Do not use this form for proposals to drill or to re-enter an<br>abandoned well. Use form 3160-3 (APD) for such proposals.  |   |   | 5. Lease Serial No.<br>NMNM43744  |   |  |  |
|  |   |   | 6. If Indian, Allottee of   | r Tribe Name                                    |  |  |
| SUBMIT IN  | TRIPLICATE - Other ins  | tructions o   | n page 2  |   | 7. If Unit or CA/Agree   | ment, Name and/or No.  |
| 1. Type of Well  |   |   | -   |   | 8. Well Name and No.   | ·  |
| 🛛 Oil Well 🔲 Gas Well 🔲 Otl  |   |   |   |   |  | 34-3 FEDERAL COM 177   |
| 2. Name of Operator<br>OXY USA INCORPORATED  | Contact:<br>E-Mail: SARAH_C   |   | CHAPMAN<br>DXY.COM  |   | <ol> <li>API Well No.</li> <li>30-015-46046-0</li> </ol>                             | 0-X1   |
| 3a. Address<br>5 GREENWAY PLAZA SUITE<br>HOUSTON, TX 77046-0521  | 110   | 3b. Phone N<br>Ph: 713-3                              | lo. (include area code)<br>850-4997                                     |   | 10. Field and Pool or E<br>PURPLE SAGE   | Exploratory Area<br>-WOLFCAMP (GAS)                                      |
| 4. Location of Well (Footage, Sec., 7  | ., R., M., or Survey Description  | ı)  | · · · · · · · · · · · · · · · · · · ·                                   |   | 11. County or Parish, S  | State  |
| Sec 34 T23S R31E NENW 22<br>32.267582 N Lat, 103.765938  |   |   |   |   | EDDY COUNTY  | ΄, ΝΜ  |
| 12. CHECK THE AI   | PPROPRIATE BOX(ES)  | TO INDIC  | ATE NATURE O  | F NOTICE,                                       | REPORT, OR OTH   | IER DATA   |
| TYPE OF SUBMISSION   |   |   | TYPE OF   | F ACTION  |  |  |
| X Notice of Intent   | Acidize   | D De  | epen  | Product   | tion (Start/Resume)  | Water Shut-Off   |
| · · · · ·  | Alter Casing  |   | draulic Fracturing  | 🗖 Reclam  | ation  | Well Integrity   |
| Subsequent Report  | Casing Repair   | □ New Construction □ Recomple                         |   | plete   | 🛛 Other  |  |
| Final Abandonment Notice   | Change Plans  | 🗖 Pl  | Plug and Abandon  |   | rarily Abandon   | Change to Original A<br>PD   |
|  | Convert to Injection  | 🗖 Pl  | Plug Back  Water D  |   | Disposal   |  |
| 13. Describe Proposed or Completed Op<br>If the proposal is to deepen direction<br>Attach the Bond under which the wo<br>following completion of the involved<br>testing has been completed. Final Al<br>determined that the site is ready for f | ally or recomplete horizontally,<br>rk will be performed or provide<br>l operations. If the operation re<br>bandonment Notices must be fi | , give subsurface<br>the Bond No.<br>esults in a mult | e locations and measu<br>on file with BLM/BIA<br>ple completion or reco | red and true vo<br>Required su<br>mpletion in a | ertical depths of all pertin<br>bsequent reports must be<br>new interval, a Form 316 | ent markers and zones.<br>filed within 30 days<br>0-4 must be filed once |
| OXY USA Inc. respectfully red<br>1. BHL is moving 560' west, to<br>2. Landing zone change<br>3. Cement Design (3-string to<br>4. Casing Design<br>5. Well Control Update   | be 1640' FWL  | oved APD b  | ecause of the follo   | owing chang                                     | jes:   |  |
| Please find updated documen<br>Thank you.  | itation for your use.   |   | <b>–</b>  |   | I Field Of   |  |
|  |   | X   | (   | Opera   | ator Copy  | RECEIVED   |
| 14. I hereby certify that the foregoing is   | s true and correct.   | -<br>   | 1   | <u> </u>  | <u> </u>   | -JUL_0_1-2019  |
|  | Electronic Submission #   |   | ATED cont to the  | Carlebad  |  |  |
| Committed to AFMSS for processing by PRISCILLA P<br>Name(Printed/Typed) SARAH E CHAPMAN Title  |   |   |   |   |  | IICT II-AHTESIAO.C.D   |
| Name (Printed/Typed) SARAH E   |   |   | THE REGUL   | ATORY SP  |  |  |
| Signature (Electronic  | Submission)   |   | Date 06/06/2  | 019   | <u></u>  |  |
|  |   |   |   |   |  |  |

#### THIS SPACE FOR FEDERAL OR STATE OFFICE USE

# 

 $\overline{}$ 

Kup 7-26-19.

# PECOS DISTRICT DRILLING CONDITIONS OF APPROVAL

| <b>OPERATOR'S NAME:</b>      | OXY USA Incorporated                |
|------------------------------|-------------------------------------|
| LEASE NO.:                   | NMNM043744                          |
| WELL NAME & NO.:             | Platinum MDP1 33-4 Federal Com 177H |
| <b>SURFACE HOLE FOOTAGE:</b> | 220'/N & 2557'/W                    |
| <b>BOTTOM HOLE FOOTAGE</b>   | 20'/S & 2200'/W                     |
| LOCATION:                    | Section 34, T.23 S., R.31 E., NMPM  |
| COUNTY:                      | Eddy County, New Mexico             |

# COA

| H2S                  | C Yes            | € No           |               |
|----------------------|------------------|----------------|---------------|
| Potash               | ✓ None           | C Secretary    | • R-111-P     |
| Cave/Karst Potential | • Low            | C Medium       |               |
| Variance             | ∩ None           | • Flex Hose    | C Other       |
| Wellhead             | C Conventional   | C Multibowl    | 🕫 Both        |
| Other                | ☐ 4 String Area  | Capitan Reef   | <b>Г</b> WIPP |
| Other                | Fluid Filled     | Cement Squeeze | ☐ Pilot Hole  |
| Special Requirements | ☐ Water Disposal | COM            | ☐ Unit        |

#### All Previous COAs Still Apply

#### A. CASING

#### Casing Design:

- 1. The 13-3/8 inch surface casing shall be set at approximately 633 feet (a minimum of 70 feet (Eddy County) into the Rustler Anhydrite and above the salt) and cemented to the surface.
  - a. If cement does not circulate to the surface, the appropriate BLM office shall be notified and a temperature survey utilizing an electronic type temperature survey with surface log readout will be used or a cement bond log shall be run to verify the top of the cement. Temperature survey will be run a minimum of six hours after pumping cement and ideally between 8-10 hours after completing the cement job.
  - b. Wait on cement (WOC) time for a primary cement job will be a minimum of <u>24 hours in the Potash Area</u> or 500 pounds compressive strength, whichever is greater. (This is to include the lead cement)
  - c. Wait on cement (WOC) time for a remedial job will be a minimum of 4 hours after bringing cement to surface or 500 pounds compressive strength,

whichever is greater.

- d. If cement falls back, remedial cementing will be done prior to drilling out that string.
- 2. The minimum required fill of cement behind the 9-5/8 inch intermediate casing 1 shall be set at approximately 4325 feet is:
  - Cement to surface. If cement does not circulate see B.1.a, c-d above. Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry due to cave/karst or potash. Cement excess is less than 25%, more cement might be required.

Intermediate casing must be kept fluid filled to meet BLM minimum collapse requirement.

- 3. The minimum required fill of cement behind the 7-5/8 inch intermediate casing 2 is:
  - Cement to surface. If cement does not circulate see B.1.a, c-d above. Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry due to cave/karst or potash.

Operator has proposed to pump down 9-5/8" X 7-5/8" annulus. <u>Operator must run</u> a CBL from TD of the 7-5/8" casing to surface. Submit results to BLM.

- 4. The minimum required fill of cement behind the 5-1/2 inch production casing is:
  - Cement should tie-back 500 feet into the previous casing. Operator shall provide method of verification.
     Cement excess is less than 25%, more cement might be required.

#### **B. PRESSURE CONTROL**

- 1. Variance approved to use flex line from BOP to choke manifold. Manufacturer's specification to be readily available. No external damage to flex line. Flex line to be installed as straight as possible (no hard bends).'
- 2.

#### Option 1:

a. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be **3000 (3M)** psi.

b. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the **intermediate casing 1** shoe shall be **5000 (5M)** psi.

c. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the **intermediate casing 2** shoe shall be **5000 (5M)** psi.

#### Option 2:

- 1. Operator has proposed a multi-bowl wellhead assembly. This assembly will only be tested when installed on the surface casing. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be **5000 (5M)** psi.
  - a. Wellhead shall be installed by manufacturer's representatives, submit documentation with subsequent sundry.
  - b. If the welding is performed by a third party, the manufacturer's representative shall monitor the temperature to verify that it does not exceed the maximum temperature of the seal.
  - c. Manufacturer representative shall install the test plug for the initial BOP test.
  - d. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head shall be cut off, cementing operations performed and another wellhead installed.
  - e. Whenever any seal subject to test pressure is broken, all the tests in OOGO2.III.A.2.i must be followed.

#### C. SPECIAL REQUIREMENT (S)

#### **Break Testing**

- Break testing variance is approved to be conducted only from 0-10000 feet or the top of the 3<sup>rd</sup> Bone Spring which ever is shallower.
- Pressure above 500 psi and/or flow above 500 mcf or 100 bbl over the anticipated conditions while drilling require notification to the Authorized Officer before any pressure test can begin.

# GENERAL REQUIREMENTS

The BLM is to be notified in advance for a representative to witness:

- a. Spudding well (minimum of 24 hours)
- b. Setting and/or Cementing of all casing strings (minimum of 4 hours)
- c. BOPE tests (minimum of 4 hours)
  - Chaves and Roosevelt Counties
     Call the Roswell Field Office, 2909 West Second St., Roswell NM 88201.
     During office hours call (575) 627-0272.
     After office hours call (575)
  - Eddy County Call the Carlsbad Field Office, 620 East Greene St., Carlsbad, NM 88220, (575) 361-2822
  - Lea County

Call the Hobbs Field Station, 414 West Taylor, Hobbs NM 88240, (575) 393-3612

- 1. 'Unless the production casing has been run and cemented or the well has been properly plugged, the drilling rig shall not be removed from over the hole without prior approval.
  - a. In the event the operator has proposed to drill multiple wells utilizing a skid/walking rig. Operator shall secure the wellbore on the current well, after installing and testing the wellhead, by installing a blind flange of like pressure rating to the wellhead and a pressure gauge that can be monitored while drilling is performed on the other well(s).
  - b. When the operator proposes to set surface casing with Spudder Rig
    - Notify the BLM when moving in and removing the Spudder Rig.
    - Notify the BLM when moving in the 2<sup>nd</sup> Rig. Rig to be moved in within 90 days of notification that Spudder Rig has left the location.
    - BOP/BOPE test to be conducted per Onshore Oil and Gas Order No. 2 as soon as 2nd Rig is rigged up on well.
- 2. Floor controls are required for 3M or Greater systems. These controls will be on the rig floor, unobstructed, readily accessible to the driller and will be operational at all times during drilling and/or completion activities. Rig floor is defined as the area immediately around the rotary table; the area immediately above the substructure on which the draw works are located, this does not include the dog house or stairway area.
- 3. The record of the drilling rate along with the GR/N well log run from TD to surface (horizontal well vertical portion of hole) shall be submitted to the BLM office as

well as all other logs run on the borehole 30 days from completion. If available, a digital copy of the logs is to be submitted in addition to the paper copies. The Rustler top and top and bottom of Salt are to be recorded on the Completion Report.

#### A. CASING


- 1. Changes to the approved APD casing program need prior approval if the items substituted are of lesser grade or different casing size or are Non-API. The Operator can exchange the components of the proposal with that of superior strength (i.e. changing from J-55 to N-80, or from 36# to 40#). Changes to the approved cement program need prior approval if the altered cement plan has less volume or strength or if the changes are substantial (i.e. Multistage tool, ECP, etc.). The initial wellhead installed on the well will remain on the well with spools used as needed.
- <u>Wait on cement (WOC) for Potash Areas:</u> After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi for all cement blends, 2) until cement has been in place at least <u>24</u> hours. WOC time will be recorded in the driller's log.
- <u>Wait on cement (WOC) for Water Basin:</u> After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi at the shoe, 2) until cement has been in place at least <u>8 hours</u>. WOC time will be recorded in the driller's log. See individual casing strings for details regarding lead cement slurry requirements.
- 4. Provide compressive strengths including hours to reach required 500 pounds compressive strength prior to cementing each casing string. Have well specific cement details onsite prior to pumping the cement for each casing string.
- 5. No pea gravel permitted for remedial or fall back remedial without prior authorization from the BLM engineer.
- 6. On that portion of any well approved for a 5M BOPE system or greater, a pressure integrity test of each casing shoe shall be performed. Formation at the shoe shall be tested to a minimum of the mud weight equivalent anticipated to control the formation pressure to the next casing depth or at total depth of the well. This test shall be performed before drilling more than 20 feet of new hole.
- 7. If hardband drill pipe is rotated inside casing, returns will be monitored for metal. If metal is found in samples, drill pipe will be pulled and rubber protectors which have a larger diameter than the tool joints of the drill pipe will be installed prior to continuing drilling operations.
- 8. Whenever a casing string is cemented in the R-111-P potash area, the NMOCD requirements shall be followed.

### B. DRILLING MUD

Mud system monitoring equipment, with derrick floor indicators and visual and audio alarms, shall be operating before drilling into the Wolfcamp formation, and shall be used until production casing is run and cemented.



13-5/8" 10K MN-DS Wellhead Four String



# PERFORMANCE DATA

5.500 in

TMK UP TORQ™ DQW Technical Data Sheet

#### **Tubular Parameters**

| Size   | 5.500                                       | in                       |
|--|---|--------------------------|
| Nominal Weight   | 20.00                                       | lbs/ft                   |
| Grade  | P110 CY                                     |                          |
| PE Weight  | 19.81                                       | lbs/ft                   |
| Wall Thickness   | 0.361                                       | in                       |
| Nominal ID   | 4.778                                       | in                       |
| Drift Diameter   | 4.653                                       | in                       |
| Nom. Pipe Body Area  | 5.828                                       | in²                      |
| Grade<br>PE Weight<br>Wall Thickness<br>Nominal ID<br>Drift Diameter | P110 CY<br>19.81<br>0.361<br>4.778<br>4.653 | lbs/ft<br>in<br>in<br>in |

#### **Connection Parameters**

| Connection OD                | 6.050   | in        |
|------------------------------|---------|-----------|
| Connection ID                | 4.778   | in        |
| Make-Up Loss                 | 4.324   | in        |
| Critical Section Area        | 5.828   | in²       |
| Tension Efficiency           | 100.0   | %         |
| Compression Efficiency       | 100.0   | %         |
| Yield Load In Tension        | 641,000 | lbs       |
| Min. Internal Yield Pressure | 12,640  | psi       |
| Collapse Pressure            | 11,110  | psi       |
| Uniaxial Bending             | 92      | °/ 100 ft |

#### **Make-Up Torques**

| Min. Make-Up Torque | 14,000 | ft-lbs |
|---------------------|--------|--------|
| Opt. Make-Up Torque | 16,000 | ft-lbs |
| Max. Make-Up Torque | 18,000 | ft-lbs |
| Operating Torque    | 36,800 | ft-lbs |
| Yield Torque        | 46,000 | ft-Ibs |


#### Printed on: March-05-2019

#### NOTE:

The content of this Technical Data Sheet is for general information only and does not guarantee performance or imply fitness for a particular purpose, which only a competent drilling professional can determine considering the specific installation and operation parameters. Information that is printed or downloaded is no longer controlled by TMK IPSCO and might not be the latest information. Anyone using the information herein does so at their own risk. To verify that you have the latest TMK IPSCO technical information, please contact TMK IPSCO Technical Sales toll-free at 1-888-258-2000.

| Minimum Yield                | 110,000 | psi |
|------------------------------|---------|-----|
| Minimum Tensile              | 125,000 | psi |
| Yield Load                   | 641,000 | lbs |
| Tensile Load                 | 729,000 | lbs |
| Min. Internal Yield Pressure | 12,640  | psi |
| Collapse Pressure            | 11,110  | psi |

20.00 lbs/ft





P110 CY

# PERFORMANCE DATA

5.500 in

)

# TMK UP DQX Technical Data Sheet

#### **Tubular Parameters**

| Size                | 5.500 | in     |
|---------------------|-------|--------|
| Nominal Weight      | 20:00 | lbs/ft |
| Grade               | P-110 |        |
| PE Weight           | 19.81 | lbs/ft |
| Wall Thickness      | 0.361 | in 🖍   |
| Nominal ID          | 4.778 | in     |
| Drift Diameter      | 4.653 | in     |
| Nom. Pipe Body Area | 5.828 | in²    |
|                     | t     | 1      |

#### **Connection Parameters**

| Connection OD                | 6.050   | in  |
|------------------------------|---------|-----|
| Connection ID                | 4.778   | in  |
| Make-Up Loss                 | 4.122   | in  |
| Critical Section Area        | 5.828   | in² |
| Tension Efficiency           | 100 0   | %   |
| Compression Efficiency       | 100.0   | %   |
| Yield Load In Tension        | 641,000 | lbs |
| Min. Internal Yield Pressure | 12,600  | psi |
| Collapse Pressure            | 11,100  | psi |

#### Make-Up Torques

| Min. Make-Up Torque | 11,600 | ft-lbs |
|---------------------|--------|--------|
| Opt. Make-Up Torque | 12,900 | ft-lbs |
| Max. Make-Up Torque | 14,100 | ft-lbs |
| Yield Torque        | 20,600 | ft-lbs |


#### Printed on: July-29-2014


#### NOTE:

The content of this Technical Data Sheet is for general information only and does not guarantee performance or imply fitness for a particular purpose, which only a competent drilling professional can determine considering the specific installation and operation parameters. Information that is printed or downloaded is no longer controlled by TMK IPSCO and might not be the latest information. Anyone using the information herein does so at their own risk. To verify that you have the latest TMK IPSCO technical information, please contact TMK IPSCO Technical Sales toll-free at 1-888-258-2000.



Minimum Yield 110,000 psi **Minimum Tensile** 125,000 psi Yield Load 641,000 lbs **Tensile Load** 729,000 lbs Min. Internal Yield Pressure 12,600 psi **Collapse Pressure** 11,100 psi





#### TECHNICAL DATA SHEET TMK UP DQX 5.5 X 20 P110

| TUBULAR PARAMETERS                   |          | PIPE BODY PROPERTIES                |                |
|--------------------------------------|----------|-------------------------------------|----------------|
| Nominal OD, (inch)                   | 5.500    | PE Weight, (lbs/ft)                 | 19.81          |
| Wall Thickness, (inch)               | 0.361    | Nominal Weight, (lbs/ft)            | 20.00          |
| Pipe Grade                           | P110     | Nominal ID, (inch)                  | 4.778          |
| Coupling                             | Regular  | Drift Diameter, (inch)              | 4 6 5 3        |
| Coupling Grade                       | P110     | Nominal Pipe Body Area, (sq inch)   | 5.828          |
| Drift                                | Standard | Yield Strength in Tenslon, (klbs)   | 641            |
| CONNECTION PARAMETERS                |          | Min. Internal Yield Pressure, (psi) | 12 640         |
|                                      |          | Collapse Pressure, (psi)            | 11 110         |
| Connection OD (inch)                 | 6.05     |                                     |                |
| Connection ID, (inch)                | 4.778    | ំ<br>នោះជាវាម កែករបាត               |                |
| Make-Up Loss, (inch)                 | 4.122    |                                     |                |
| Connection Critical Area, (sq inch)  | 5.828    |                                     |                |
| Yield Strength in Tension, (klbs)    | 641      | Too Martin The State                | and the second |
| Yeld Strength in Compression, (klbs) | 641      |                                     |                |
| Tension Efficiency                   | 100%     |                                     |                |

100%

12 640

11 110


91.7

20 600

11 600

12 900

14 100



Fate

NOTE: The content of this Technical Dep Sheet is for general information only and does not guarantee performance or imply filness for a particular purpose, which only a competent drilling professional can determine concidering the specific installation and operation parameters. This information subcreases all prior versions for this connection. Information that is privince or devinteded is no longer controlled by TAK and might not be the tates information. Arrivan suring the information for does not interviny that you have the lates: interhisteral information on please contact PAO \*TMK\* Technicul Sales in Russia (Tel +1 (281) 949-1044, Emult techsales@knk (psico nom)

Print date: 12/07/2017 18:09

**Compression Efficiency** 

Collapse Pressure, (psi)

MAKE-UP TORQUES

Min. Internal Yield Pressure, (psi)

Uniaxial Bending (deg/100ft)

Minimum Make-Up Torque, (ft-lb)

Optimum Make-Up Torque, (ft-lb)

Maximum Make-Up Torque, (ft-lb)

# **PERFORMANCE DATA**

5.500 in

lin

lbs/ft

lbs/ft

lin

lin

lin

lin²

5.500

20.00

P110 HC

19.81

0.361

4.778

4.653

5.828

# TMK UP SF TORQ™

**Tubular Parameters** 

Nominal Weight

Size

Grade

PE Weight

Drift Diameter

# **Technical Data Sheet**

#### Wall Thickness Nominal ID

#### **Connection Parameters**

Nom. Pipe Body Area

|   |         | · · · · · · · · · · · · · · · · · · · |
|---|---------|---------------------------------------|
| Connection OD                             | 5.777   | in                                    |
| Connection ID                             | 4.734   | in                                    |
| Make-Up Loss                              | 5.823   | in                                    |
| Critical Section Area                     | 5.875   | in²                                   |
| Tension Efficiency                        | 90.0    | %                                     |
| Compression Efficiency                    | 90.0    | %                                     |
| Yield Load In Tension                     | 576,000 | lbś                                   |
| <sup>V</sup> Min. Internal Yield Pressure | 12,640  | psi                                   |
| Collapse Pressure                         | 12,780  | psi                                   |
| Uniaxial Bending                          | 83      | °/ 100 ft                             |
|   |         | -                                     |


#### Make-Up Torques

| Min. Make-Up Torque | 15,700 | ft-lbs |
|---------------------|--------|--------|
| Opt. Make-Up Torque | 19,600 | ft-lbs |
| Max. Make-Up Torque | 21,600 | ft-lbs |
| Operating Torque    | 29,000 | ft-Ibs |
| Yield Torque        | 36.000 | ft-lbs |

#### Minimum Yield 110,000 psi Minimum Tensile 125,000 psi Yield Load 641.000 lbs **Tensile Load** 728,000 lbs Min. Internal Yield Pressure 12,640 psi **Collapse Pressure** 12,780 psi

P110 HC

20.00 lbs/ft



#### Printed on: February-22-2018

#### NOTE:

The content of this Technical Data Sheet is for general information only and does not guarantee performance or imply fitness for a particular purpose, which only a competent drilling professional can determine considering the specific installation and operation parameters. Information that is printed or downloaded is no longer controlled by TMK IPSCO and might not be the latest information. Anyone using the information herein does so at their own risk. To verify that you have the latest TMK IPSCO technical information, please contact TMK IPSCO Technical Sales toll-free at 1-888-258-2000.




#### TECHNICAL DATA SHEET TMK UP FJ 7.625 X 26.4 L80 HC

| TUBULAR PARAMETERS                   |          | PIPE BODY PROPERTIES                      |
|--------------------------------------|----------|---|
| Nominal OD, (inch)                   | , 7.625  | PE Weight, (lbs/ft) <sup>'</sup> 25.56    |
| Wall Thickness, (inch)               | 0.328    | Nominal Weight, (lbs/ft) 26.40            |
| Pipe Grade                           | L80 HC   | Nominal ID, (inch) 6.969                  |
| Drift                                | Standard | Drift Diameter, (inch) 6.844              |
|                                      |          | Nominal Pipe Body Area, (sq inch) 7.519   |
| CONNECTION PARAMETERS                |          | Yield Strength in Tension, (klbs) 601     |
| Connection OD (inch)                 | 7.63     | Min. Internal Yield Pressure, (psi) 6 020 |
| Connection ID, (inch)                | 6.975    | Collapse Pressure, (psi) 3 910            |
| Make-Up Loss, (inch)                 | 4.165    |   |
| Connection Critical Area, (sq inch)  | 2.520    | Internal Pressure                         |
| Yield Strength in Tension, (klbs)    | 347      |   |
| Yeld Strength in Compression, (klbs) | 347      |   |
| Tension Efficiency                   | 58%      | 100% (P15C7/15Q                           |
| Compression Efficiency               | 58%      |   |
| Min. Internal Yield Pressure, (psi)  | 6 020    |   |
| Collapse Pressure, (psi)             | 3 910    |   |
| Uniaxial Bending (deg/100ft)         | 28.0     |   |
| MAKE-UP TORQUES                      |          |   |
| Yield Torque, (ft-lb)                | 22 200   |   |
| Minimum Make-Up Torque, (ft-lb)      | 12 500   |   |
|                                      |          |   |

External Pressure

Convector Monitrity



13 900

15 300

NOTE: The content of this Technical Data Sheer is for general information only and does not guarantee performance or imply 1 trees for a particular purpose, which only a competent drilling professional nan determine considering the specific installation and operation parameters. This information supersedd, all provide storage controlled by TNK and regiment he the latest information. Anyone using the information releads by TNK and might not be the latest information. Anyone using the information supersed all provide the latest incomation please notact PAO. TMPT Technical Sales in Russia (Tel. 41 (201)/94/-1044, Email technicaleg/Intri-pleads on the second of the s

Print date: 07/10/2018 20:11

Optimum Make-Up Torque, (ft-lb)

Maximum Make-Up Torque, (ft-lb)

#### TECHNICAL DATA SHEET TMK UP SF 7.625 X 26.4 L80 HC

| TUBULAR PARAMETERS                   |          | PIPE BODY PROPERTIES                      |
|--------------------------------------|----------|---|
| Nominal OD, (inch)                   | 7.625    | PE Weight, (lbs/ft) 25.56                 |
| Wall Thickness, (inch)               | 0.328    | Nominal Weight, (lbs/ft) 26.40            |
| Pipe Grade                           | L80 HC   | Nominal ID, (inch) 6.969                  |
| Drift                                | Standard | Drift Diameter, (inch) 6.844              |
|                                      |          | Nominal Pipe Body Area, (sq inch) 7.519   |
| CONNECTION PARAMETERS                |          | _Yield Strength in Tension, (klbs) 601    |
| Connection OD (inch)                 | 7.79     | Min. Internal Yield Pressure, (psi) 6 020 |
| Connection ID, (inch)                | 6.938    | Collapse Pressure, (psi) 3 910            |
| Make-Up Loss, (inch)                 | 6.029    |   |
| Connection Critical Area, (sq inch)  | 5.948    | Internal Pressure                         |
| Yield Strength in Tension, (klbs)    | 533      |   |
| Yeld Strength in Compression, (klbs) | 533      |   |
| Tension Efficiency                   | 89%      | 1000 11150                                |
| Compression Efficiency               | 89%      |   |
| Min. Internal Yield Pressure, (psi)  | 6 020    |   |
| Collapse Pressure, (psi)             | 3 910    |   |
| Uniaxial Bending (deg/100ft)         | 42.7     |   |
| MAKE-UP TORQUES                      |          |   |
| Yield Torque. (ft-lb)                | 22 600   |   |


| Yield Torque, (ft-lb)           | 22 600   |
|---------------------------------|----------|
| Minimum Make-Up Torque, (ft-lb) | 15 000 ' |
| Optimum Make-Up Torque, (ft-lb) | 16 500   |
| Maximum Make-Up Torque, (ft-lb) | 18 200   |

External Pressure

- 11

Ч. т.

Corport I



NOTE: The content of this Technical Data Shee: is for general information only and does not quarantee performance or imply 1 threes for a particular purpose, which only a competent drilling profectional condetermine considering the specific installation and operator tearanteers. This information supersed all provide users on to this connection. Information supersed all provide users for this connection information that is ariticed or downloaded is no known controlled by TML and nagmi not be the latest technical information for users the latest technical information purpose which only a competent drilling profection dependent on the stant end on the same of the controlled by TML and nagmi not be the latest technical information for users to the controlled by TML and nagmi not be the latest technical information for the same of the controlled by TML and nagmi not be the latest technical information for the same of the controlled by TML and nagmi not be the latest technical information for the same of the controlled by TML and nagmi not be the latest technical information nations are not been written to the latest technical information for the same of the controlled by TML and nagmi not be technical same of technical same of the latest technical information please contact PAO. "TML" Technical Sales in Russia (Tel. +1 (491) 7: 5-76-00. Email technical satisfies the information of the same of the control of technical field in (281) 949-1044. Email technical satisfies com

Print date: 07/10/2018 20:00

<u>(</u>\_\_\_\_\_

# OXY

PRD NM DIRECTIONAL PLANS (NAD 1983) PLATINUM MDP1 34-3 FED COM PLATINUM MDP1 34-3 FED COM 177H

Wellbore #1

Plan: Permitting Plan

# **Standard Planning Report**

20 May, 2019

# **Oxy** Planning Report

| Database<br>Company<br>Project<br>Site:<br>Well<br>Wellbore<br>Design:   | PRD NM                          | ERING DESIGNS<br>DIRECTIONAL F<br>JM MDP1 34-3 FE<br>JM MDP1 34-3 FE<br>#1  | PLANS (NAD 1983)<br>ED COM   | Local Co-ordinate<br>TVD Reference<br>MD Reference<br>North Reference<br>Survey Calculatio   |  | Well PLATINUM M<br>RKB=26.5' @ 345<br>RKB=26.5' @ 345<br>Grid<br>Minimum Curvatu   | 3.40ft<br>3.40ft   | D COM 177H                               |
|--|---------------------------------|---|--|--|--|--|--|--|
| Project 4  | 🔅 PRD NM                        | DIRECTIONAL P   | LANS (NAD 1983)  | nen er en  | 20 2000 - 2000 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 -<br>2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 - 2010 -   | ana ang ang ang ang ang ang ang ang ang  | an an an an sao sao sao.<br>Sanan sao sao  | a an |
| Map System:  | US State P                      |   |  | System Datum:  | М  | lean Sea Level   |  |  |
| Geo Datum:   |                                 | rican Datum 1983  |  | .,   |  |  |  |  |
| Map Zone:  | New Mexic                       | o Eastern Zone  |  |  | U  | sing geodetic scale  | e factor   |  |
| R MARKAR PARTING   | j                               | 1   | a design and the first of the state of the s | r a betrara i quantizzaria adal arzonazia que sura   | LA INGA MARCINE, SHIR IS "LANDAR   | and states of the second   | -that is a the factor  |  |
| Site   |                                 | M MDP1 34-3 FE  | D COM<br>Schartenbergen der Schartenbergen   | ) () () (LANKLING, TAT (27.5)  | 5026235 /VOIR TURANT 1   | ياجران الجاهد محرره  | a a charaite   | e neer e le ger g                        |
| Site Position:   |                                 |   | Northing:  | 461,352.44 u   |  |  | :  | 32° 16' 1.502765 N                       |
| From:  | Мар                             |   | Easting:   | 714,923.95 u   | -  |  | 103  | ° 46' 18.211063 W                        |
| Position Uncertair   | nty:                            | 50.00 ft  | Slot Radius:   | 13.200   | in Grid Conve  | rgence:  |  | 0.30 °                                   |
| Well   | PLATINU                         | M MDP1 34-3 FEI   | D COM 177H   | men din service and an in the second of the  |  | Talan Karana   | ·  | ···· 2 · · · · · · · · · · · · · · · ·   |
| 12.279.022.991288568987.8912.96209   |                                 |   |  | in el managina i de la véne.<br>Ana pa   | ornasi santa maosan.<br>An An Airtí  | ಮೇ ಬಿಲ್ಲೆ ಕ್ರೂ. ಶ್ರಷ್ಟ ಆ ಪರಿಸಿ<br>ಕೊಟ್ಟುಗಳು  | en ivitan den de la seconda de la seconda<br>La seconda de la seconda de | 200 ACL 2 000400 N                       |
| Well Position  | +N/-S                           | 190.25 ft<br>1,789.10 ft  |  |  |  | titude:  |  | 32° 16' 3.292168 N<br>° 45' 57.363455 W  |
| Decition Unrest 1  | +E/-W                           |   | 5  |  |  | ngitude:<br>ound Level:  | 103  | 45 57.363455 W<br>3,426.90 ft            |
|  |                                 |   | Mollhoad Elova   |  |  |  |  |  |
| Position Uncertain   | nty<br>Wellbore                 | 2.00 ft   |  | ation:<br>   |  | and Lover<br>An and a second second  |  | о, ноко к<br>                            |
| Wellbore<br>Magnetics  | Wellbore                        | #1<br>IName<br>HDGM   | Wellhead Eleva   | Ation:<br>Declination  | Dip  | Angle:<br>59.97  | Field Str  | angth<br>47,954                          |
| Weilbore   | Wellbore                        | #1<br>IName<br>HDGM   | Sample Date  | Declination  | Dip  | Angle  | Field Str  | angth<br>Ag                              |
| Wellbore<br>Magnetics  | Wellbore                        | #1<br>IName<br>HDGM   | Sample Date  | Declination  | Dip  | Angle  | Fiéld Stř<br>(nT   | angth<br>Ag                              |
| Wellbore<br>Magnetics  | Wellbore                        | #1<br>IName<br>HDGM   | Sample Date<br>5/20/2019   | Declination  | Dip  | Angle<br>59.97   | Field Str.<br>(n1  | angth<br>Ag                              |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:  | Wellbore                        | #1<br>IName<br>HDGM   | Sample Date<br>5/20/2019   | Declination<br>(i)<br>6.7  | Dip<br>77  | Angle<br>59.97   |  | angth<br>Ag                              |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:  | Wellbore                        | #1<br>IName<br>HDGM   | Sample Date<br>5/20/2019<br>Phase: F   | Declination<br>6.7<br>PROTOTYPE  | Dip<br>77  | Angle<br>59.97<br>0.   |  | angth<br>Ag                              |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical Section:   | Wellbore                        | #1<br>HDGM<br>Plan<br>Depthif   | Sample Date<br>5/20/2019<br>Phase: F   | Declination<br>6.7<br>PROTOTYPE  | Dip<br>77  | Angle<br>59.97<br>0.   | tion (A.   | angth<br>Ag                              |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical Section:   | Wellbore<br>Model<br>Permitting | #1<br>HDGM<br>Plan<br>Depthif   | Sample.Date<br>5/20/2019<br>Phase: F<br>rom (TVD)  | Declination<br>())<br>6.7<br>PROTOTYPE<br>+N/S<br>(ft)   | 77<br>Tie On Depth:<br>1E/-W<br>(n)<br>0.00<br>g  Build<br>Rate<br>n) (:/100ft)  | Angle<br>59.97<br>0.<br>Direct<br>(?)<br>184.<br>Turn',  | 81   | 47,954                                   |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical:Section:<br>Vertical:Sections<br>Plan Sections<br>Measured<br>Depth<br>Inc<br>(ft)<br>0.00                 | Vellbore<br>Model<br>Permitting | #1<br>HDGM<br>Plan<br>Plan<br>Vert<br>zimuth<br>()<br>0.00  | Sample.Date<br>5/20/2019<br>Phase: F<br>rom (TVD)<br>(ft)<br>0.00<br>Ical<br>thh +N/-S<br>0(ft)<br>0.00 0.00   | (Declination<br>(i)<br>6.7<br>PROTOTYPE<br>+N/S<br>(ft)<br>0.00<br>+E/W<br>(ft)<br>0.00  | Dip<br>77<br>Tie On Depth:<br>1 E/-W<br>(rt)<br>0.00<br>g<br>g<br>Build<br>'Rate<br>ft)<br>('/100ft)<br>0.00<br>0.00   | Angle<br>59.97<br>0,<br><b>Direc</b><br>(i)<br>184.<br>Turn<br>Rate<br>(r/100ft) +   | tion,<br>81<br>  | 47,954                                   |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical Sections<br>Vertical Sections<br>Measured<br>Depth<br>Inc<br>(ft)<br>0.00<br>3,720.00                      | Vellbore                        | #1<br>HDGM<br>Plan<br>Plan<br>Vert<br>žimuth<br>Oepthif<br>0.00<br>0.00<br>0.00<br>3,7  | Sample.Date<br>5/20/2019<br>Phase: F<br>rom (TVD)<br>(ft)<br>0.00<br>Ical<br>ital<br>0.00<br>itcal<br>0.00<br>0.00<br>0.00<br>0.00   | Declination<br>6.7<br>PROTOTYPE<br>+N/S<br>(ft)<br>0.00<br>+E/W/ Rate<br>(ft)<br>0.00<br>0.00  | Dip<br>77<br>Tie On Depth:<br>1E/-W<br>(ft)<br>0.00<br>g<br>Build<br>(?ate<br>ft)<br>(?/100ft)<br>0.00<br>0.00<br>0.00   | Angle<br>59.97<br>0,<br><b>Direc</b><br>(f)<br>184.<br>Turn<br>(Rate<br>(r/100ft))<br>9<br>0,000   | tion, 81<br>57FO<br>57(1)<br>0.00<br>0.00  | 47,954                                   |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical Section:<br>Vertical Sections<br>Measured<br>Depth<br>Inc<br>(ft)<br>0.00<br>3,720.00<br>4,220.14          | Vellbore<br>Model<br>Permitting | #1<br>HDGM<br>Plan<br>Plan<br>Depthif<br>žimuth<br>(i) 1<br>0.00<br>0.00 3,7<br>309.45 4,2  | Sample.Date<br>5/20/2019<br>Phase: F<br>rom (TVD)<br>(ft)<br>0.00<br>Lcal<br>(ft)<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.  | Declination<br>6.7<br>PROTOTYPE<br>+N/S<br>(ft)<br>0.00<br>(Pogle<br>+E/-W, Rate<br>(ft)<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00                       | Dip<br>77<br>Tie On Depth:<br>1.E/-W<br>(ft)<br>0.00<br>g<br>Build<br>Rate<br>t)<br>(:/100rt)<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00  | Angle<br>59.97<br>0,<br>Direct<br>(f)<br>184<br>Turn<br>(Rate<br>(*/100ft)<br>0, 0,00<br>0, 0,00   | tion,<br>81<br>-TFO<br>0.00<br>0.00<br>0.00<br>309.45  | 47,954                                   |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical Sections<br>Plan Sections<br>Measured<br>Depth<br>Inc<br>(tt)<br>0.00<br>3,720.00<br>4,220.14<br>10,377.81 | Wellbore                        | #1<br>HDGM<br>Plan<br>Plan<br>Vert<br>zimuth<br>0.00<br>0.00 3,7<br>309.45 4,2<br>309.45 10,2   | Sample-Date<br>5/20/2019<br>Phase: F<br>rom (TVD)<br>(ft)<br>0.00<br>Lcal<br>0.00<br>(ft)<br>0.00<br>0.00<br>(ft)<br>0.00<br>0.00<br>0.00<br>0.00<br>20.00<br>0.00<br>217.61<br>27.67<br>281.67<br>707.31  | Declination<br>6.7<br>PROTOTYPE<br>+N/S<br>(ft)<br>0.00<br>(Pogle<br>+E/-W, Rate<br>(ft)<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0. | Dip           77           Tie On Depth:           +E/-W           (ft)           0.00           g           Build           Rate           t)           (.700rt)           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00  | Angle<br>59.97<br>0,1<br>Direct<br>(1)<br>184<br>Turn<br>(Rater<br>('/100ft))<br>0,00<br>0,00<br>0,000   | tion, 81<br>81<br>TFO:<br>0.00<br>0.00<br>309.45<br>0.00   | 47,954                                   |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical Sections<br>Measured<br>Depth<br>inc<br>(ft)<br>0.00<br>3,720.00<br>4,220.14<br>10,377.81<br>11,282.35     | Wellbore                        | #1<br>HDGM<br>HDGM<br>Plan<br>Depthif<br>Zimuth<br>0.00<br>0.00<br>0.00<br>0.00<br>3.09.45<br>4.2<br>309.45<br>10.2<br>179.74<br>11,1                           | Sample-Date<br>5/20/2019<br>Phase: F<br>rom (TVD)<br>(ft)<br>0.00<br>Lcal<br>(ft)<br>0.00<br>0.00<br>0.00<br>(ft)<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.  | Declination<br>6.7<br>PROTOTYPE<br>+N/S<br>(ft)<br>0.00<br>(/100<br>(/100<br>(/100<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00             | Dip           77           Tie On Depth:           1 E/-W           (ft)           0.00           g           Build           Rate           t)           (.700 m)           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           2.00           2.00           0.00 | Angle<br>59.97<br>0,1<br>Direct<br>(1)<br>184<br>Turn<br>(Rate<br>(7/100ft))<br>0,000<br>0,000<br>0,000<br>0,000<br>0,000<br>0,000<br>0,000                | tion, 81<br>TFO<br>0.00<br>0.00<br>309.45<br>0.00<br>-154.52   | 47,954<br>47.954                         |
| Wellbore<br>Magnetics<br>Design<br>Audit Notes:<br>Version:<br>Vertical Sections<br>Plan Sections<br>Measured<br>Depth<br>Inc<br>(tt)<br>0.00<br>3,720.00<br>4,220.14<br>10,377.81 | Wellbore                        | #1<br>HDGM<br>HDGM<br>Plan<br>Plan<br>Vent<br>zimuth<br>()<br>0.00<br>0.00<br>0.00<br>3.7<br>309.45<br>4.2<br>309.45<br>1.2<br>179.74<br>11,1<br>179.74<br>11,6 | Sample-Date<br>5/20/2019<br>Phase: F<br>rom (TVD)<br>(ft)<br>0.00<br>Lcal<br>0.00<br>(ft)<br>0.00<br>0.00<br>(ft)<br>0.00<br>0.00<br>0.00<br>0.00<br>20.00<br>0.00<br>217.61<br>27.67<br>281.67<br>707.31  | Declination<br>6.7<br>PROTOTYPE<br>+N/S<br>(ft)<br>0.00<br>+E/W<br>(ft)<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.00<br>0.                  | Dip           77           Tie On Depth:           +E/-W           (ft)           0.00           g           Build           Rate           t)           (.700rt)           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00           0.00  | Angle<br>59.97<br>0,<br>Direct<br>(i)<br>184.<br>Turn<br>(r/100ft)<br>0, 0,00<br>0, 0,00<br>0, 0,00<br>0, 0,00<br>0, 0,00<br>0, 0,00<br>0, 0,00<br>0, 0,00 | tion, 4<br>81<br>TFO<br>0.00<br>0.00<br>309.45<br>0.00<br>-154.52<br>0.00 FT   | 47,954                                   |

.

### Оху Planning Report

5

| iatabase:       HOPSPP       HOPSPP       Well PLATINUM MDP1 34-3 FED COM 177H         ompany:       ENGINEERING DESIGNS       TVD Reference:       RKB=26.5'@ 3453.40ft         roject:       PRD NM DIRECTIONAL PLANS (NAD 1983)       MD Reference:       RKB=26.5'@ 3453.40ft         ite:       PLATINUM MDP1 34-3 FED COM       North Reference:       Grid         vell:       PLATINUM MDP1 34-3 FED COM 177H       Survey: Calculation Method:       Minimum Curvature         vellbore:       Wellbore #1       Domiting Dian       Minimum Curvature |   | 5   |
|---|---|---|
| atabase:     HOPSPP     Local Co-ordinate Reference:     Well PLATINUM MDP1 34-3 FED COM 177H       ompany:     ENGINEERING DESIGNS     TVD Reference:     RKB=26.5' @ 3453.40ft       roject:     PRD NM DIRECTIONAL PLANS (NAD 1983)     MD'Reference:     RKB=26.5' @ 3453.40ft       roject:     PLATINUM MDP1 34-3 FED COM     Moth Reference:     Grid       vell:     PLATINUM MDP1 34-3 FED COM 177H     Survey: Calculation Method:     Minimum Curvature  | ا از الاستخلاف المحاليات العلي الحالية المالية المحالي المحالي المحالي المحالي المحالي المحالي المحالي المحالي<br>المحالية المحالية الم   |   |
| company:     ENGINEERING DESIGNS     TVD Reference:     RKB=26.5' @ 3453.40ft       roject:     PRD NM DIRECTIONAL PLANS (NAD 1983)     MD Reference:     RKB=26.5' @ 3453.40ft       ite:     PLATINUM MDP1 34-3 FED COM     North Reference:     Grid       vell:     PLATINUM MDP1 34-3 FED COM 177H     Survey: Calculation Method:     Minimum Curvature   |   | "你们我们的你?""我说:"你们我们我们还有什么?""你们我们还有什么?""你们我们还有什么?""你们我们我们不是你。""你们我们我们不是你。""你们我们我们不是   |
| roject:       PRD NM DIRECTIONAL PLANS (NAD 1983)       MD Reference       RKB=26.5' @ 3453.40ft         ite:       PLATINUM MDP1 34-3 FED COM       North Reference:       Grid         vell:       PLATINUM MDP1 34-3 FED COM 177H       Survey: Calculation Method:       Minimum Curvature         vellbore:       Wellbore #1       Wellbore       RKB=26.5' @ 3453.40ft   | and the second  | 1947日本。1947年4月1日日,1949年4月1日日本部門1948年4月1日日,1949年1月1日日日,1949年1月1日日日,1949年1月1日日日,1949年1月1日日日,1949年1月1日日日,1949年1月1日日  |
| Ite: PLATINUM MDP1 34-3 FED COM North Reference: Grid PLATINUM MDP1 34-3 FED COM 177H Survey Calculation Method: Minimum Curvature Wellbore #1  | 이상 김 지수는 것은 전 전 전 전 전 전 전 전 전 전 전 전 전 전 전 전 전 전   | KKB=26.5 @ 3453.40π   |
| Vell: PLATINUM MDP1 34-3 FED COM 177H Survey: Calculation Method: Minimum Curvature Vellbore #1   | roject: PRD NM DIRECTIONAL PLANS (NAD 1983)   | MD Reference: RKB=26.5' @ 3453.40ft   |
| Vellbore: Wellbore #1   | Ite: PLATINUM MDP1 34-3 FED COM   | North Reference:  |
|   | Vell: PLATINUM MDP1 34-3 FED COM 177H   | Survey Calculation Method   |
| Demitting Dian  | Vellbore: Wellbore #1   |   |
|   | Design:   |   |
|   | Робально (2001). При Примении и Грании страниции и страни и на страни и при системи составляет со име и на и на<br>При при страни страни и при при страни и страни и страни и при страни страни страни страни и страни и страни и п | nel de la construction de la construction<br>La construction de la construction d |
|   | Diannod Survey, several a concentration of the second several several several several several several several s   | n naarar se kanan kanan kanan nankan na kanan kanan kanan kanan ana ana   |
|   |   | an a  |

|  | 67.5%               |                  |                  |  |               |                |                |
|--|---------------------|------------------|------------------|--|---------------|----------------|----------------|
| an the states of the   |                     | <b>建设是一个国际</b> 中 |                  | 35 6 2                                   | 10.1410.000.2 |                | 20             |
| Measured da  | REAL STREET         | S. 44-23         | Vertical 3       | 347 N 197                                | 1.我们们的 网络教育学校 | Vertical       | <sup>2</sup> D |
| Depth  | Inclination A       | imith            | Depth            | +N/-S                                    | A FERMA       | Section        | ÷.             |
| The second s | A Way Lat - Way the | NOVE DWAR        | (ff)             | C. Tarba                                 |               | and the state  | 1:1            |
|  |                     | 1                | Tends T. St. St. | 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1 |               | e letter south |                |
| 0.00   | 0.00                | 0.00             | 0.00             | . 0.                                     | 00 0.00       | 0.00           |                |
| 100.00   | 0.00                | 0.00             | 100.00           |  | 00 0.00       |                |                |

| . Measured             |                |                  | Vertical 2.          |                |                  | Vertical           | Dogleg.      | Build        |                   |
|------------------------|----------------|------------------|----------------------|----------------|------------------|--------------------|--------------|--------------|-------------------|
| Depth                  | ination 1      | Azimuth          | Vertical<br>Depth    | +N/-S          | +F/-W            | Section            | Rate         | Rate         | Turn<br>Rate      |
| Depth 4 / incl<br>(ft) | ()             | (°) 7 % F        | (ft)                 | (ft)影响。影       | ₩.(ft)           | 69° (ft) 1481 (188 | (?/100ft) }  | (°/100ft)    | ("/100ft)) (***** |
| 0.00                   | 0.00           | 0.00             | 0.00                 |                | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 100.00                 | 0.00           | 0.00             | 100.00               | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 200.00                 | 0.00           | 0.00             | 200.00               | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 300.00                 | 0.00           | 0.00             | 300.00               | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 400.00                 | 0.00           | 0.00             | 400,00               | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 500.00                 | 0.00           | 0.00             | 500.00               | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 600.00<br>700.00       | 0.00           | 0.00<br>0.00     | 600.00<br>700.00     | 0.00<br>0.00   | 0.00<br>0,00     | 0.00<br>0.00       | 0.00<br>0.00 | 0.00<br>0.00 | 0.00<br>0.00      |
| 800.00                 | 0.00           | 0.00             | 800.00               | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 900.00                 | 0.00           | 0.00             | 900.00               | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,000.00               | 0.00           | 0.00             | 1,000.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,100.00               | 0.00           | 0.00             | 1,100.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,200.00               | 0.00           | 0.00             | 1,200.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,300.00               | 0.00           | 0.00             | 1,300.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,400.00               | 0.00           | 0.00             | 1,400.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,500.00               | 0.00           | 0.00             | 1,500.00             | 0.00           | 0.00             | 0.00               | 0.00 `       | 0.00         | 0.00              |
| 1,600.00               | 0.00           | 0.00             | 1,600.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,700.00               | 0.00           | 0.00             | 1,700.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 1,800.00<br>1,900.00   | 0.00<br>0.00   | 0.00<br>0.00     | 1,800.00<br>1,900.00 | 0.00           | 0.00<br>0.00     | 0.00<br>0.00       | 0.00<br>0.00 | 0.00         | 0.00<br>0.00      |
|                        |                |                  |                      |                |                  |                    |              |              |                   |
| 2,000.00<br>2,100.00   | 0.00<br>0.00   | 0.00             | 2,000.00<br>2,100.00 | 0.00<br>0.00   | 0.00<br>0.00     | 0.00               | 0.00<br>0.00 | 0.00<br>0.00 | 0.00<br>0.00      |
| 2,100.00               | 0.00           | 0.00             | 2,100.00             | 0.00           | 0.00             | 0.00<br>0.00       | 0.00         | 0.00         | 0.00              |
| 2,300.00               | 0.00           | 0.00             | 2,300.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 2,400.00               | 0.00           | 0.00             | 2,400.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 2,500.00               | 0.00           | 0.00             | 2,500.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 2,600.00               | 0.00           | 0.00             | 2,600.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 2,700.00               | 0.00           | 1 0.00           | 2,700.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 2,800.00               | 0.00           | 0.00             | 2,800.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 2,900.00               | 0.00           |                  | 2,900.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,000.00               | 0.00           | 0.00             | 3,000.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,100.00<br>3,200.00   | 0.00<br>0.00   | 0.00<br>0.00     | 3,100.00<br>3,200.00 | 0.00<br>0.00   | 0.00<br>0.00     | 0.00<br>0.00       | 0.00<br>0.00 | 0.00<br>0.00 | 0.00              |
| 3,300.00               | 0.00           | 0.00             | 3,200.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,400.00               | 0.00           | 0.00             | 3,400.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,500.00               | 0.00           | 0.00             | 3,500.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,600.00               | 0.00           | 0.00             | 3,600.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,700.00               | 0.00           | 0.00             | 3,700.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,720.00               | 0.00           | 0.00             | 3,720.00             | 0.00           | 0.00             | 0.00               | 0.00         | 0.00         | 0.00              |
| 3,800.00               | 1.60           | 309.45           | 3,799.99             | 0.71           | -0.86            | -0.63              | 2.00         | 2.00         | 0.00              |
| 3,900.00               | 3.60           | 309.45           | 3,899.88             | 3.59           | -4.37            | -3.21              | 2.00         | 2.00         | 0.00              |
| 4,000.00               | 5.60           | 309.45           | 3,999.55             |                | -10.56           | -7.77              | 2.00         | 2.00         | 0.00              |
| 4,100.00               | 7.60           | 309.45           | 4,098.89             | 15.99          | -19.43           | -14.30             | 2.00         | 2.00         | 0.00              |
| 4,200.00<br>4,220.14   | 9.60<br>10.00  | 309.45<br>309.45 | 4,197.76<br>4,217.61 | 25.49<br>27.67 | -30.98<br>-33.63 | -22.80<br>-24.75   | 2.00<br>2.00 | 2.00<br>2.00 | 0.00<br>0.00      |
|                        |                |                  |                      |                |                  |                    |              |              |                   |
| 4,300.00<br>4,400.00   | 10.00<br>10.00 | 309.45<br>309.45 | 4,296.25<br>4,394.73 | 36.49<br>47.52 | -44.34<br>-57.75 | -32.64<br>-42.51   | 0.00<br>0.00 | 0.00<br>0.00 | 0.00<br>0.00      |
| 4,400.00               | 10.00          | 309.45           | 4,394.73<br>4,493.21 | 47.52<br>58.56 | -57.75<br>-71.16 | -42.51             | 0.00         | 0.00         | 0.00              |
| 4,600.00               | 10.00          | 309.45           | 4,591.69             | 69.60          | -84.57           | -62.26             | 0.00         | 0.00         | 0.00              |
| 4,700.00               | 10.00          | 309.45           | 4,690.17             | 80.63          | -97.98           | -72.13             | 0.00         | 0.00         | 0.00              |
| 4,800.00               | 10.00          | 309.45           | 4,788.65             | 91.67          | -111.40          | -82.00             | 0.00         | 0.00         | 0.00              |
| 4,900.00               | 10.00          | 309.45           | 4,887.13             | 102.71         | -124.81          | -91.88             | 0.00         | 0.00         | 0.00              |
| 5,000.00               | 10.00          | 309.45           | 4,985.61             | 113.75         | -138.22          | -101.75            | 0.00         | 0.00         | 0.00              |
| 5,100.00               | 10.00          | 309.45           | 5,084.09             | 124.78         | -151.63          | -111.62            | 0.00         | 0.00         | . 0.00            |

COMPASS 5000.1 Build 74

### Оху Planning Report

| Database<br>Company<br>Project:<br>Site<br>Well:<br>Wellbore<br>Design:<br>Planned |                               | HOPSPP<br>ENGINEERING<br>PRD NM DIREC<br>PLATINUM MDF<br>PLATINUM MDF<br>Wellbore #1<br>Permitting Plan | TIONAL PL/<br>21 34-3 FED |                                | Local Co-ordinate Reference:<br>TVD Reference:<br>MD.Reference:<br>North Reference:<br>Survey Calculation Method:<br>KE = 26.5' @ 3453.40ft<br>Grid<br>Minimum Curvature |                    |                             |                                 |                          | ED COM 177H              |
|--|-------------------------------|---|---------------------------|--------------------------------|--|--------------------|-----------------------------|---------------------------------|--------------------------|--------------------------|
| ST TON THE   | fleasured<br>Depth            | nclination A  | zimuth<br>(°)             | Verticall'<br>Depthi<br>(ft) # | N/-S   | +F/-W              | Vertical<br>Section<br>(ft) | Dogleg<br>Rate<br>(°/100ft).*** | Build<br>Rate<br>/100ft) | Turn<br>Rate<br>(/100ft) |
| 1000-0000000   | 5,200.00                      | 10.00   | 309.45                    | 5,182.57                       | 135.82   | -165.05            | -121.50                     | 0.00                            | 0.00                     | 0.00                     |
|  |                               |   |                           | •                              |  |                    |                             |                                 |                          |                          |
|  | 5,300.00<br>5,400.00          | 10.00<br>10.00  | 309.45<br>309.45          | 5,281.05<br>5,379.53           | 146.86<br>157.90   | -178.46<br>-191.87 | -131.37<br>-141.24          | 0.00<br>0.00                    | 0.00<br>0.00             | 0.00                     |
|  | 5,500.00                      | 10.00   | 309.45                    | 5,478.01                       | 168.93   | -205.28            | -151.12                     | 0.00                            | 0.00                     | 0.00                     |
|  | 5,600.00                      | 10.00   | 309.45                    | 5,576,49                       | 179.97   | -218.69            | -160.99                     | 0.00                            | 0.00                     | 0.00                     |
|  | 5,700.00                      | 10.00   | 309.45                    | 5,674.97                       | 191.01   | -232.11            | -170.86                     | 0.00                            | 0.00                     | 0.00                     |
|  | 5,800.00                      | 10.00   | 309.45                    | 5,773.45                       | 202.05   | -245.52            | -180.74                     | 0.00                            | 0.00                     | 0.00                     |
|  | 5,900.00                      | 10.00   | 309.45                    | 5,871.93                       | 213.08   | -258.93            | -190.61                     | 0.00                            | 0.00                     | 0.00                     |
| 1  | 6,000.00                      | 10.00   | 309.45                    | 5,970.41                       | 224.12   | -272.34            | -200.48                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,100.00                      | 10.00   | 309.45                    | 6,068.89                       | 235.16   | -285.75            | -210.36                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,200.00                      | 10.00   | 309.45                    | 6,167.37                       | 246.19   | -299.17            | -220.23                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,300.00                      | 10.00   | 309.45                    | 6,265.85                       | 257.23   | -312.58            | -230.10                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,400.00                      | 10.00   | 309.45                    | 6,364.33                       | 268.27   | -325.99            | -239.98                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,500.00                      | 10.00   | 309.45                    | 6,462.81                       | 279.31   | -339.40            | -249,85                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,600.00                      | 10.00   | 309.45                    | 6,561.29                       | 290.34   | -352.81            | -259.72                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,700.00                      | 10.00   | 309.45                    | 6,659.77                       | 301.38   | -366,23            | -269.60                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,800.00                      | 10.00   | 309.45                    | 6,758.25                       | 312.42   | -379.64            | -279.47                     | 0.00                            | 0.00                     | 0.00                     |
|  | 6,900.00                      | 10.00   | 309.45                    | 6,856.73                       | 323.46   | -393.05            | -289.34                     | 0.00                            | 0.00                     | 0.00                     |
|  | 7,000.00                      | 10.00   | 309.45                    | 6,955.21                       | 334.49   | -406.46            | -299.22                     | 0.00                            | 0.00                     | 0.00                     |
|  | 7,100.00<br>7,200.00          | 10.00<br>10.00  | 309.45<br>309.45          | 7,053.69<br>7,152.17           | 345.53<br>356.57   | -419.88<br>-433.29 | -309.09<br>-318.96          | 0.00<br>0.00                    | 0.00<br>0.00             | 0.00                     |
|  |                               |   |                           |                                |  |                    |                             |                                 |                          | 0.00                     |
| 1  | 7,300.00                      | 10.00   | 309.45                    | 7,250.65                       | 367.60   | -446.70            | -328.84                     | 0.00                            | 0.00                     | 0.00                     |
| 1  | 7, <b>4</b> 00.00<br>7,500.00 | 10.00   | 309.45<br>309.45          | 7,349.13<br>7,447.61           | 378.64   | -460.11            | -338.71                     | 0.00                            | 0.00                     | 0.00                     |
| 1  | 7,600.00                      | 10.00<br>10.00  | 309.45                    | 7,546.09                       | 389.68<br>400.72   | -473.52<br>-486.94 | -348.58<br>-358.46          | 0.00<br>0.00                    | 0.00<br>0.00             | 0.00<br>0.00             |
|  | 7,700.00                      | 10.00   | 309.45                    | 7,644.57                       | 411.75   | -500.35            | -368.33                     | 0.00                            | 0.00                     | 0.00                     |
|  |                               |   |                           |                                |  |                    |                             |                                 |                          |                          |
|  | 7,800.00<br>7,900.00          | 10.00<br>10.00  | 309.45<br>309.45          | 7,743.05<br>7,841.53           | 422.79<br>433.83   | -513.76<br>-527.17 | -378.20<br>-388.08          | 0.00<br>0.00                    | 0.00<br>0.00             | 0.00                     |
|  | 8,000.00                      | 10.00   | 309.45                    | 7,940.01                       | 444.87   | -540.58            | -397.95                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,100.00                      | 10.00   | 309,45                    | 8,038.49                       | 455.90   | -554.00            | -407.82                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,200.00                      | 10.00   | 309.45                    | 8,136.97                       | 466.94   | -567.41            | -417.70                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,300.00                      | 10.00   | 309.45                    | 8,235.45                       | 477.98   | -580.82            | -427.57                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,400.00                      | 10.00   | 309.45                    | 8,333.93                       | 489.02   | -594.23            | -437.44                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,500.00                      | 10.00   | 309.45                    | 8,432.41                       | 500.05   | -607.65            | -447.32                     | 0.00 -                          | 0.00                     | 0.00                     |
|  | 8,600.00                      | 10.00   | 309.45                    | 8,530.89                       | 511.09   | -621.06            | -457.19                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,700.00                      | 10.00   | 309.45                    | 8,629.37                       | 522.13   | -634.47            | -467.06                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,800.00                      | 10.00   | 309.45                    | 8,727.85                       | 533.16   | -647.88            | -476.94                     | 0.00                            | 0.00                     | 0.00                     |
|  | 8,900.00                      | 10.00   | 309.45                    | 8,826.33                       | 544.20   | -661.29            | -486.81                     | 0.00                            | 0.00                     | 0.00                     |
|  | 9,000.00                      | 10.00   | 309.45                    | 8,924.81                       | 555.24   | -674.71            | -496.68                     | 0.00                            | 0.00                     | 0.00                     |
|  | 9,100.00<br>9,200.00          | 10.00<br>10.00  | 309.45<br>309.45          | 9,023.29<br>9,121.77           | 566.28<br>577 31   | -688.12<br>-701.53 | -506.56                     | 0.00                            | 0.00<br>0.00             | 0.00                     |
|  |                               |   |                           |                                | 577.31   |                    | -516.43                     | 0.00                            |                          | 0.00                     |
|  | 9,300.00                      | 10.00   | 309.45                    | 9,220.24                       | 588.35   | -714.94            | -526.30                     | 0.00                            | 0.00                     | 0.00                     |
|  | 9,400.00<br>9,500.00          | 10.00<br>10.00  | 309.45<br>309 <i>.</i> 45 | 9,318.72<br>9,417.20           | 599.39<br>610.43   | -728.35<br>-741.77 | -536.18<br>-546.05          | 0.00<br>0.00                    | 0.00                     | 0.00<br>0.00             |
|  | 9,600.00                      | 10.00   | 309.45                    | 9,515.68                       | 621.46   | -755.18            | -546.05                     | 0.00                            | 0.00                     | 0.00                     |
|  | 9,700.00                      | 10.00   | 309.45                    | 9,614.16                       | 632.50   | -768.59            | -565.80                     | 0.00                            | 0.00                     | 0.00                     |
|  | 9,800.00                      | 10.00   | 309.45                    | 9,712.64                       | 643.54   | -782.00            | -575.67                     |                                 | 0.00                     | 0.00                     |
|  | 9,800.00                      | 10.00   | 309.45<br>309.45          | 9,712.04<br>9,811.12           | 654.57   | -782.00            | -575.57                     | 0.00<br>0.00                    | 0.00                     | 0.00                     |
|  | 10,000.00                     | 10.00   | 309.45                    | 9,909.60                       | 665.61   | -808.83            | -595.42                     | 0.00                            | 0.00                     | 0.00                     |
|  | 10,100.00                     | 10.00   | 309.45                    | 10,008.08                      | 676.65   | -822.24            | -605.29                     | 0.00                            | 0.00                     | 0.00                     |
|  | 10,200.00                     | 10.00   | 309.45                    | 10,106.56                      | 687.69   | -835.65            | -615.16                     | 0.00                            | 0.00                     | 0.00                     |
|  | 10,300.00                     | 10.00   | 309.45                    | 10,205.04                      | 698.72   | -849.06            | -625.04                     | 0.00                            | 0.00                     | 0.00                     |
| 1  | 10,377.81                     | 10.00   | 309.45                    | 10,281.67                      | 707.31   | -859.50            | -632.72                     | 0.00                            | 0.00                     | 0.00                     |
|  | 10,400.00                     | 9.60  | 308.31                    | 10,303.54                      | 709.68   | -862.44            | -634.84                     | 2.00                            | -1.80                    | -5.16                    |

# Оху Planning Report

| ompany<br>roject<br>ite<br>Vell<br>Vellbore<br>esign: | HOPSPP<br>ENGINEERING<br>PRD NM DIREC<br>PLATINUM MDF<br>PLATINUM MDF<br>Wellbore #1<br>Permitting Plan | TIONAL PL          |                            | TVDIRe<br>MDIRe<br>Northif<br>Survey | erence<br>Reference<br>Calculation N | eference:<br>Aethod:       | Well PLATINU<br>RKB=26.5' @ 3<br>RKB=26.5' @ 3<br>Grid<br>Minimum Curva | M MDP1 34-3  <br>3453,40ft<br>3453,40ft | 53.40ft            |  |  |  |
|---|---|--------------------|----------------------------|--------------------------------------|--------------------------------------|----------------------------|---|---|--------------------|--|--|--|
| Planned Survey:<br>Measured<br>Depth<br>(tt)          | nclination  | Azimuth<br>(°)     | Vertical<br>Depth<br>((ti) |                                      | +E/-W/<br>(ft)                       | Vertical<br>Section (4)    | Dogleg  | Rate (***)<br>(*/100ft)                 | Rate/<br>(°/100ft) |  |  |  |
| 10,500.00<br>10,600.00                                | · 7.87<br>6.29  | 301.75<br>291.73   | 10,402.38<br>10,501.61     | 718.46<br>724.09                     | -874.81<br>-885.71                   | -642.54<br>-647.24         | 2.00<br>2.00  | -1.74<br>-1.58                          | -6.56<br>-10.02    |  |  |  |
| 10,700.00   | 5.01  | 275.91             | 10,601,13                  | 726.56                               | -895.14                              | -648.91                    | 2.00  | -1.27                                   | -15.82             |  |  |  |
| 10,800.00   | 4.33  | 252.61             | 10,700.81                  | 725.88                               | -903.09                              | -647.57                    | 2.00  | -0.69                                   | -23.30             |  |  |  |
| 10,900.00   | 4.51  | 226.52             | 10,800.52                  | 722.05                               | -909.54                              | -643.21                    | 2.00  | 0.18                                    | -26.09             |  |  |  |
| 11,000.00   | 5.47  | 206.13             | 10,900.15                  | 715.07                               | -914.49                              | -635.84                    | 2.00  | 0.96                                    | -20.39             |  |  |  |
| 11,100.00   | 6.89  | 192.93             | 10,999.57                  | 704.95                               | -917.93                              | -625.47                    | 2.00  | 1.42                                    | -13.20             |  |  |  |
| 11,200.00   | 8.54  | 184.52             | 11,098.67                  | 691.70                               | -919.86                              | -612.10                    | 2.00  | 1.66                                    | -8.42              |  |  |  |
| 11,282.35   | 10.00   | 179.74<br>179.74   | 11,179.94                  | 678.46<br>675.12                     | -920.31<br>-920.29                   | -598.86<br>-595.5 <b>4</b> | 2.00  | 1.77<br>10.00                           | -5.80              |  |  |  |
| 11,300.00<br>11,400.00                                | 11.77<br>21.77  | 179.74             | 11,197.27<br>11,292.90     | 646.31                               | -920.29                              | -595.54                    | 10.00<br>10.00  | 10.00                                   | 0.00<br>0.00       |  |  |  |
| 11,500.00   | 31.77   | 179.74             | 11,382.07                  | 601.34                               | -919.96                              | -522.05                    | 10.00   | 10.00                                   | 0.00               |  |  |  |
| 11,600.00   | 41.77   | 179.74             | 11,462.08                  | 541.56                               | -919.69                              | -462.50                    | 10.00   | 10.00                                   | 0.00               |  |  |  |
| 11,700.00   | 51.77   | 179.74             | 11,530.49                  | 468.80                               | -919.36                              | -390.03                    | 10.00   | 10.00                                   | 0.00               |  |  |  |
| 11,800.00   | 61.77   | 179.74             | 11,585.23                  | 385.26                               | -918.98                              | -306.82                    | 10.00   | 10.00                                   | 0.00               |  |  |  |
| 11,900.00   | 71.77   | 179.74             | 11,624.63                  | 293.49                               | -918.56                              | -215.40                    | 10.00   | 10.00                                   | 0.00               |  |  |  |
| 12,000.00   | 81.77   | 179.74             | 11,647.49                  | 196.27                               | -918.12                              | -118.56                    | 10.00   | 10.00                                   | 0.00               |  |  |  |
| 12,081.80   | 89.95   | 179.74             | 11,653.40                  | 114.76                               | -917.73                              | -37.37                     | 10.00   | 10.00                                   | 0.00               |  |  |  |
| 12,100.00   | 89.95   | 179.74             | 11,653.42                  | 96.55                                | -917.65                              | -19.24                     | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 12,200.00<br>12,300.00                                | 89.95<br>89.95  | 179.74 ·<br>179.74 | 11,653.51<br>11,653.61     | -3.45<br>-103.44                     | -917.19<br>-916.73                   | 80.37<br>179.98            | 0.00<br>0.00  | 0.00<br>0.00                            | 0.00<br>0.00       |  |  |  |
| 12,300.00   | 89.95   | 179.74             | 11,653.70                  | -103.44<br>-203.44                   | -916.73                              | 279.59                     | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 12,500.00   | 89.95   | 179.74             | 11,653.80                  | -303.44                              | -915.82                              | 379.20                     | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 12,600.00   | 89.95   | 179.74             | 11,653.90                  | -303.44<br>-403.44                   | -915.82                              | 379.20<br>478.80           | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 12,700.00   | 89.95   | 179.74             | 11,653.99                  | -503.44                              | -914.91                              | 578.41                     | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 12,800.00   | 89.95   | 179.74             | 11,654.09                  | -603.44                              | -914.45                              | 678.02                     | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 12,900.00   | 89.95   | 179.74             | 11,654.18                  | -703.44                              | -913.99                              | 777.63                     | 0.00  | o.00 ر                                  | 0.00               |  |  |  |
| 13,000.00   | 89.95   | 179.74             | 11,654.28                  | -803.44                              | -913.53                              | 877.24                     | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 13,100.00   | 89.95   | 179.74             | 11,654.37                  | -903.44                              | -913.08                              | 976.84                     | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 13,200.00   | 89.95   | 179,74             | 11,654.47                  | -1,003.43                            | -912.62                              | 1,076.45                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 13,300.00<br>13,400.00                                | 89.95<br>89.95  | 179.74             | 11,654.57<br>11,654.66     | -1,103.43<br>-1,203.43               | -912.16<br>-911.70                   | 1,176.06<br>1,275.67       | 0.00<br>0.00  | 0.00<br>0.00                            | 0.00               |  |  |  |
|   |   |                    |                            |                                      |                                      |                            |   |   |                    |  |  |  |
| 13,500.00<br>13,600.00                                | 89.95<br>89.95  | 179.74<br>179.74   | 11,654.76<br>11,654.85     | -1,303.43<br>-1,403.43               | -911.25<br>-910.79                   | 1,375.28<br>1,474.88       | 0.00  | 0.00<br>0.00                            | 0.00<br>0.00       |  |  |  |
| 13,700.00   | 89.95   | 179.74             | 11,654.95                  | -1,503.43                            | -910.33                              | 1,574.49                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 13,800.00   | 89.95   | 179.74             | 11,655.04                  | -1,603.43                            | -909.87                              | 1,674.10                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 13,900.00   | 89.95   | 179.74             | 11,655.14                  | -1,703.43                            | -909.42                              | 1,773.71                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 14,000.00   | 89,95   | 179.74             | 11,655.24                  | -1,803.43                            | -908.96                              | 1,873.32                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 14,100.00   | 89.95 ^   | 179.74             | 11,655.33                  | -1,903.42                            | -908.50                              | 1,972.92                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 14,200.00   | 89.95   | 179.74             | 11,655.43                  | -2,003.42                            | -908.04                              | 2,072.53                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 14,300.00<br>14,400.00                                | 89.95<br>89.95  | 179.74<br>179.74   | 11,655.52<br>11,655.62     | -2,103.42<br>-2,203.42               | -907.59<br>-907.13                   | 2,172.14<br>2,271.75       | 0.00<br>0.00  | 0.00<br>0.00                            | `0.00              |  |  |  |
|   |   |                    |                            |                                      |                                      |                            |   |   | 0.00               |  |  |  |
| 14,500.00   | 89.95   | 179.74             | 11,655.71                  | -2,303.42                            | -906.67                              | 2,371.36                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 14,600.00<br>14,700.00                                | 89.95<br>89.95  | 179.74<br>179.74   | 11,655.81<br>11,655.91     | -2,403.42<br>-2,503.42               | -906.21<br>-905.76                   | 2,470.97<br>2,570.57       | 0.00<br>0.00  | 0.00                                    | 0.00<br>0.00       |  |  |  |
| 14,800.00   | 89.95   | 179.74             | 11,656.00                  | -2,603.42                            | -905.30                              | 2,570.57                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 14,900.00   | 89.95   | 179.74             | 11,656.10                  | -2,703.42                            | -904.84                              | 2,769.79                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 15,000.00   | 89.95   | 179.74             | 11,656.19                  | -2,803.41                            | -904.38                              | 2,869.40                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 15,100.00   | 89.95   | 179.74             | 11,656.29                  | -2,903.41                            | -903.93                              | 2,869.40                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 15,200.00   | 89.95   | 179.74             | 11,656.38                  | -3,003.41                            | -903.47                              | 3,068.61                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 15,300.00   | 8 <b>9</b> .95 ′  | 179.74             | 11,656.48                  | -3,103.41                            | -903.01                              | 3,168.22                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 15,400.00   | 89.95   | 179.74             | 11,656.58                  | -3,203.41                            | -902.56                              | 3,267.83                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
| 15,500.00   | 89.95   | 179.74             | 11,656.67                  | -3,303.41                            | -902.10                              | 3,367.44                   | 0.00  | 0.00                                    | 0.00               |  |  |  |
|   | 89.95   | 179.74             | 11,656.77                  | -3,403.41                            | -901.64                              | 3,467.05                   | 0.00  | 0.00                                    | 0.00               |  |  |  |

`

### **Oxy** Planning Report

....


| C P S Y S | atabase<br>ompany: E<br>oject: P<br>te: P<br>ell: P<br>ellbore: V<br>psign: P                                    | HOPSPP<br>NGINEERING<br>PRD NM DIREC<br>PLATINUM MD<br>PLATINUM MD<br>Vellbore #1<br>Permitting Plan | DESIGNS<br>CTIONAL PL/<br>P1 34-3 FED | COM 177H               | TVD/F<br>MD/R<br>North<br>Surve | Co-ordinate R<br>Reference:<br>ofference<br>Reference<br>y Calculation | Viethod.                    | Well PLATINUM MDP1 34-3 FED COM 177H<br>RKB=26.5' @ 3453.40ft<br>RKB=26.5' @ 3453.40ft<br>Grid<br>Minimum Curvature |                             |                           |  |
|-----------|--|--|---------------------------------------|------------------------|---------------------------------|--|-----------------------------|---|-----------------------------|---------------------------|--|
| Personal  | lanned Survey<br>Measured<br>Depth<br>(ft)   | clination  | Azimuth                               | Vertical<br>Depthi     | +N/-S                           |  | Vertical<br>Section<br>(ft) | Dogleg<br>Rate  | .Build<br>Rate<br>(?/100ft) | Turñ<br>(Rate<br>(/100ft) |  |
| 4         | and the second | (1)  |                                       |                        | (ff) ( 3 )                      |  |                             |   |                             | a the state of the second |  |
|           | 15,700.00  | 89.95  | 179.74                                | 11,656.86              | -3,503.41                       | -901.18  | 3,566.65                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 15,800.00<br>15,900.00   | 89.95<br>89.95   | 179.74<br>179.74                      | 11,656.96<br>11,657.05 | -3,603.41<br>-3,703.40          | -900.73<br>-900.27   | 3,666.26<br>3,765.87        | 0.00<br>0.00  | 0.00<br>0.00                | 0.00<br>0.00              |  |
|           | 16,000.00  | 89.95  | 179.74                                | 11,657.15              | -3,803.40                       | -899,81  |                             | ,   |                             |                           |  |
|           | 16,100.00  | 89.95  | 179.74                                | 11,657.15              | -3,903.40                       | -899.35  | 3,865.48<br>3,965.09        | 0.00<br>0.00  | 0.00<br>0.00                | 0.00<br>0.00              |  |
|           | 16,200.00  | 89.95  | 179.74                                | 11,657.34              | -4,003.40                       | -898.90  | 4,064.69                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 16,300.00  | 89.95  | 179.74                                | 11,657.44              | -4,103.40                       | -898.44  | 4,164.30                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 16,400.00  | 89.95  | 179.74                                | 11,657.53              | -4,203.40                       | -897.98  | 4,263.91                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 16,500.00  | 89.95  | 179.74                                | 11,657.63              | -4,303.40                       | -897.52  | 4,363.52                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 16,600.00  | 89.95  | 179.74                                | 11,657.72              | -4,403.40                       | -897.07  | 4,463.13                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 16,700.00  | 89.95  | 179.74                                | 11,657.82              | -4,503.40                       | -896.61  | 4,562.74                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 16,800.00<br>16,900.00   | 89.95<br>89.95   | 179.74<br>179.74                      | 11,657.92<br>11,658.01 | -4,603.39<br>-4,703.39          | -896.15<br>-895.69   | 4,662.34<br>4,761.95        | 0.00<br>0.00  | 0.00                        | 0.00                      |  |
|           |  |  |                                       |                        |                                 |  |                             |   | 0.00                        | 0.00                      |  |
|           | 17,000.00  | 89.95  | 179.74                                | 11,658.11              | -4,803.39                       | -895.24  | 4,861.56                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 17,100.00<br>17,200.00   | 89.95<br>89.95   | 179.74<br>179.74                      | 11,658,20<br>11,658,30 | -4,903.39<br>-5,003.39          | -894.78<br>-894,32   | 4,961.17<br>5,060.78        | 0.00<br>0.00  | 0.00<br>0.00                | 0.00<br>0.00              |  |
|           | 17,300.00  | 89.95  | 179.74                                | 11,658.39              | -5,103.39                       | -893.86  | 5,160.38                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 17,400.00  | 89.95  | 179.74                                | 11,658.49              | -5,203.39                       | -893.41  | 5,259.99                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 17,500.00  | 89.95  | 179.74                                | 11,658.59              | -5,303.39                       | -892.95  | 5,359.60                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 17,600.00  | 89.95  | 179.74                                | 11,658.68              | -5,403.39                       | -892,49  | 5,459.21                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 17,700.00  | 89.95  | 179.74                                | 11,658.78              | -5,503.39                       | -892.03  | 5,558.82                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 17,800.00  | 89.95  | 179.74                                | 11,658.87              | -5,603.38                       | -891.58  | 5,658.42                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 17,900.00  | 89.95  | 179.74                                | 11,658.97              | -5,703.38                       | -891.12  | 5,758.03                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,000.00  | 89.95  | 179.74                                | 11,659.06              | -5,803.38                       | -890.66  | 5,857.64                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,100.00  | 89.95  | 179.74                                | 11,659.16              | -5,903.38                       | -890.21  | 5,957.25                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,200.00<br>18,300.00   | 89.95<br>89.95   | 179.74<br>179.74                      | 11,659.26<br>11,659.35 | -6,003.38<br>-6,103.38          | -889.75<br>-889.29   | 6,056.86<br>6,156.46        | 0.00<br>0.00  | 0.00<br>0.00                | 0.00<br>0.00              |  |
|           | 18,400.00  | 89.95  | 179.74                                | 11,659.45              | -6,203.38                       | -888.83  | 6,256.07                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,500.00  | 89.95  | 179.74                                | 11,659,54              | -6,303.38                       | -888.38  | 6,355.68                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,600.00  | . 89.95  | 179.74                                | 11,659.64              | -6,403.38                       | -887.92  | 6,455.29                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,700.00  | 89.95  | 179.74                                | 11,659.73              | -6,503.37                       | -887.46  | 6,554.90                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,800.00  | 89.95  | 179.74                                | 11,659.83              | -6,603.37                       | -887.00  | 6,654.51                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 18,900.00  | 89.95  | 179.74                                | 11,659.93              | -6,703.37                       | -886.55  | 6,754.11                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,000.00  | 89.95  | 179.74                                | 11,660.02              | -6,803.37                       | -886.09  | 6,853.72                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,100.00  | 89.95  | 179.74                                | 11,660.12              | -6,903.37                       | -885.63  | 6,953.33                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,200.00<br>19,300.00   | 89.95<br>89.95   | 179.74<br>179.74                      | 11,660.21<br>11,660.31 | -7,003.37<br>-7,103.37          | -885.17<br>-884.72   | 7,052.94<br>7,152.55        | 0.00<br>0.00  | 0.00<br>0.00                | 0.00<br>0.00              |  |
|           | 19,400.00  | 89.95  | 179.74                                | 11,660.40              | -7,203.37                       | -884.26  | 7,252.15                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,500.00  | 89.95  | 179.74                                | 11,660,50              | -7,303.37                       | -883.80  | 7,351.76                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,600.00  | 89.95  | 179.74                                | 11,660.60              | -7,403.36                       | -883.34  | 7,451.37                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,700.00  | 89.95  | 179.74                                | 11,660.69              | -7,503.36                       | -882.89  | 7,550.98                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,800.00  | 89.95  | 179.74                                | 11,660.79              | -7,603.36                       | -882.43  | 7,650.59                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 19,900.00  | 89.95  | 179.74                                | 11,660.88              | -7,703.36                       | -881.97  | 7,750.19                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,000.00  | 89.95  | 179.74                                | 11,660.98              | -7,803.36                       | -881.51  | 7,849.80                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,100.00<br>20,200.00   | 89.95<br>89,95   | 179.74<br>179.74                      | 11,661.07<br>11,661.17 | -7,903.36                       | -881.06  | 7,949.41                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,200.00  | 89,95<br>89.95   | 179.74                                | 11,661.17              | -8,003.36<br>-8,103.36          | -880.60<br>-880.14   | 8,049.02<br>8,148.63        | 0.00<br>0.00  | 0.00<br>0.00                | 0.00<br>0.00              |  |
|           | 20,400.00  | 89.95  | 179.74                                | 11,661.36              | -8,203.36                       | -879.68  | 8,248.23                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,500.00  | 89.95  | 179.74                                | 11,661.46              | -8,303.35                       | -879.23  | 8,347.84                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,600.00  | 89.95  | 179.74                                | 11,661.55              | -8,303.35                       | -878.77  | 0,347.04<br>8,447.45        | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,700.00  | 89.95  | 179.74                                | 11,661.65              | -8,503.35                       | -878.31  | 8,547.06                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,800.00  | 89.95  | 179.74                                | 11,661.74              | -8,603.35                       | -877.85  | 8,646.67                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 20,900.00  | 89.95  | 179.74                                | 11,661.84              | -8,703.35                       | -877.40  | 8,746.28                    | 0.00  | 0.00                        | 0.00                      |  |
|           | 21,000.00  | 89.95  | 179.74                                | 11,661.94              | -8,803.35                       | -876.94  | 8,845.88                    | 0.00  | 0.00                        | 0.00                      |  |
| -         | 0/2040 44:42:22414   |  |                                       |                        |                                 |  |                             |   |                             |                           |  |

1

Oxy Planning Report

| ompany: EN(<br>roject: PR(<br>ite: PL4                       | PSPP<br>GINEERING DI<br>D NM DIRECTI<br>TINUM MDP1<br>TINUM MDP1 | ONAL PLA<br>34-3 FED       | COM                         | 83) MD/Re<br>North/          | io-ordinate.R<br>ference:<br>erence:<br>Reference:<br>Calculation |  | Well PLATINU<br>RKB=26.5' @ 3<br>RKB=26.5' @ 3<br>Grid<br>Minimum Curva | 3453.40ft<br>3453.40ft     | ED COM 177H                                |
|--|--|----------------------------|-----------------------------|------------------------------|---|--|---|----------------------------|--|
| /ellbore: Wel  | llbore #1<br>mitting Plan  | 34-3 FCU                   |                             | SUIVEY                       |   | Metricd.                                       |   | aluie<br>,                 | անագահությունը համարությունը, սությունները |
|  |  | imuth (* s                 | Vertical<br>Depth           | +N/S<br>((t)                 | ∕+Ē/≟₩<br>(ft)  | · Vertical<br>Section<br>(ft)                  |   | Build<br>Rate<br>(°/100ft) | Turn<br>Rate<br>(\$/100ft)                 |
| 21,100.00  | 89.95  | 179.74                     | 11,662.03                   | -8,903.35                    | -876.48   | 8,945.49                                       | 0.00  | 88 vəl 2001. Məl<br>0.00   | 0.00                                       |
| 21,200.00  | 89.95  | 179.74                     | 11,662.13                   | -9,003.35                    | -876.03   | 9,045.10                                       | 0.00  | 0.00                       | 0.00                                       |
| 21,300.00  | 89.95  | 179.74                     | 11,662.22                   | -9,103.35                    | -875.57   | 9,144.71                                       | 0.00  | 0.00                       | 0.00                                       |
| 21,400.00  | 89.95  | 179.74                     | 11,662.32                   | -9,203.34                    | -875.11   | 9,244.32                                       | 0.00  | 0:00                       | 0.00                                       |
| 21,500.00  | 89.95  | 179.74                     | 11,662.41                   | -9,303.34                    | -874.65   | 9,343.92                                       | 0.00  | 0.00                       | 0.00                                       |
| 21,600.00  | 89.95  | 179.74                     | 11,662.51                   | -9,403.34                    | -874.20   | 9,443.53                                       | 0.00  | 0.00                       | 0.00                                       |
| 21,700.00  | 89.95  | 179.74                     | 11,662.61                   |                              | -873.74   | 9,543.14                                       | 0.00  | 0.00                       | 0.00                                       |
| 21,800.00  | 89.95<br>89.95   | 179.74<br>179.74           | 11,662.70                   | -9,603.34                    | -873,28<br>-872,82  | 9,642.75                                       | 0.00  | 0.00                       | 0.00                                       |
| , 21,900.00  |  |                            | 11,662.80                   | -9,703.34                    |   | 9,742.36                                       | 0.00  | 0.00                       | 0.00                                       |
| 22,000.00  | 89.95  | 179.74                     | 11,662.89                   | -9,803.34                    | -872.37   | 9,841.96                                       | 0.00  | 0.00                       | 0.00                                       |
| 22,100.00  | 89.95  | 179.74                     | 11,662.99                   |                              | -871.91   | 9,941.57                                       | 0.00  | 0.00                       | 0.00                                       |
| 22,200.00<br>22,300.00                                       | 89.95<br>89.95   | 179.7 <b>4</b><br>179.74   | 11,663.08<br>11,663.18      | ,                            | -871.45<br>-870.99  | 10,041.18<br>10,140.79                         | 0.00  | 0.00<br>0.00               | 0.00                                       |
| 22,300.00  | 89.95  | 179.74                     | 11,663.28                   |                              | -870.99<br>-870.54  | 10,140.79                                      | 0.00<br>0.00  | 0.00                       | 0.00<br>0.00                               |
| 22,500.00<br>22,530.34                                       | 89.95<br>89.95   | 179.74<br>179.74           | 11,663.37<br>11,663.40      | -10,303.33                   | -870.08<br>-869.94  | 10,340.00<br>10,370.23                         | 0.00  | 0.00                       | 0.00                                       |
| vesign Targets<br>arget Name<br>hiumiss target - Di<br>Shape | ɔ,Angle, ,Dip<br>(ŝ)   | 1. L. F. H. C. A           | /D<br>()<br>()              | //S // i+E/.W/<br>t)         | Northi<br>(usft)  | ))<br>[[] ] [] [] [] [] [] [] [] [] [] [] [] [ | ting;<br>sit)   | atitude 33                 | Longitude 4                                |
| TP (Platinum MDP1<br>- plan hits target center<br>- Point    | 0.00   | 0.00 11,6                  | 53.40                       | 114.76 -917.7                | 73 461,6  | 657.43 71                                      | 5,795.27 32° 1  | 6' 4.475565∍N              | 103° 46' 8.0444                            |
| BHL (Platinum MDP1<br>- plan hits target center<br>- Point   | 0.00   | 0.01 11,6                  | 63.40 -10,                  | 333.68 -869.9                | 94 451,2  | 209.60 71                                      | 5,843.06 32° 14   | 21.086190 N                | 103° 46' 8.127                             |
| lan Annotations<br>Measured<br>Depth<br>(ft)                 | Vertical<br>Depth<br>(ft)  |                            | - (Ľocal Coc<br>v∠S<br>(ft) | rrdinates<br>(+E/-W<br>(ft)) | Commen  | Sec. 121. 181 66. 1                            |   |                            |  |
| CALLER & CALCERSON STOCKED AND A SUBSCIENCES                 | 3,720.0  | 0                          | 0.00                        | 0.00                         | Build 2.00  | 0°/100'  | en statemen fan de state  | 1 . T. C.M. P. 1 / 45      | un proven 2021a - 1923                     |
| 3,720.00   |  |                            | 27.67                       | -33.63                       |   | 0° Tangent                                     |   |                            |  |
| 3,720.00<br>4,220.14   | 4,217.6  |                            |                             |                              |   | •  |   |                            |  |
| 4,220.14<br>10,377.81  | 10,281.6   | 7                          | 707.31                      | -859.50                      | Turn 2.00   |  |   |                            |  |
| 4,220.14<br>10,377.81<br>11,282.35                           | 10,281.6<br>11,179.9   | 7<br>4                     | 678.46                      | -920.31                      | KOP, Buil   | ld 10.00°/100'                                 | · /   |                            |  |
| 4,220.14<br>10,377.81  | 10,281.6<br>11,179.9<br>11,653.4                                 | 7<br>4<br>0 <sub>.</sub> , |                             |                              | KOP, Buil<br>Landing F  | ld 10.00°/100'                                 | · /   |                            |  |

- 1



#### 1. Geologic Formations

| TVD of target | 11678' | Pilot Hole Depth                 | N/A  |
|---------------|--------|----------------------------------|------|
| MD at TD:     | 22514' | Deepest Expected fresh<br>water: | 647' |

**Delaware Basin** 

| Formation       | TVD - RKB | <b>Expected</b> Fluids |
|-----------------|-----------|------------------------|
| Rustler         | 570       |                        |
| Salado          | 898       | Brine                  |
| Castile         | 2,855     | Brine                  |
| Lamar/Delaware  | 4,320     | Brine                  |
| Bell Canyon     | 4,347     | Oil/Gas                |
| Cherry Canyon   | 5,232     | Oil/Gas                |
| Brushy Canyon   | 6,496     | Losses                 |
| Bone Spring     | 8,158     | Oil/Gas                |
| 1st Bone Spring | 9,218     | Oil/Gas                |
| 2nd Bone Spring | 9,811     | Oil/Gas                |
| 3rd Bone Spring | 11,037    | Oil/Gas                |
| Wolfcamp        | 11,491    | Oil/Gas                |

\*H2S, water flows, loss of circulation, abnormal pressures, etc.

# 2. Casing Program , see (OA

|                 |                |           |             |         |                 |  |          |             | Buoyant   | Buoyant   | _  |
|-----------------|----------------|-----------|-------------|---------|-----------------|--|----------|-------------|-----------|-----------|----|
| Hole Size (in)  | 🗶 🦳 Casing Int | erval     | Csg. Size   | ·Weight | Grade           | Com  | SF       | SF Burst    | Body SF   | Joint SF. | 1  |
| note size (iii) | E Prom (ft)    | To (ft)   | <b>(in)</b> | (lbs) 5 | renaue<br>renau | Comes  | Collapse | or bust     | Tension   | Tension   |    |
| 17.5            | 0              | 620 633   | 13.375      | 54.5    | J-55            | BTC  | 1.125    | 1.2         | 1.4       | 1.4       | ×ر |
| 12.25           | 0              | 4370 4395 | 9.625       | 43.5    | L-80            | BTC  | 1.125    | 1.2         | 1.4       | 1.4       |    |
| 8.5             | 0              | 11182     | 7.625       | 26.4    | L-80 HC         | SF (0 ft to 4000 ft)<br>FJ (4000 ft to 11182 ft) | 1.125    | 1.2         | 1.4       | 1.4       |    |
| 6.75            | 0              | 22530     | 5.5         | 20      | P-110           | DQX  | 1.125    | 1.2         | 1.4       | 1.4       | 1  |
|                 |                |           |             |         |                 |  | SF Value | s will meet | or Exceed |           | 1  |

All casing strings will be tested in accordance with Onshore Oil and Gas Order #2 III.B.1.h

\*Oxy requests the option to set casing shallower yet still below the salts if losses or hole conditions require this. Cement volumes may be adjusted if casing is set shallower and a DV tool may be run in case hole conditions merit pumping a second stage cement job to comply with permitted top of cement. If cement circulated to surface during first stage, we will drop a cancelation cone and not pump the second stage.

\*Oxy requests the option to run production casing with DQX, SF TORQ, and/or DQW TORQ connections to accommodate hole conditions or drilling operations.

#### Annular Clearance Variance Request

As per the agreement reached in the Oxy/BLM face-to-face meeting on Feb 22, 2018, Oxy requests permission to allow deviation from the 0.422" annular clearance requirement from Onshore Order #2 under the following conditions:

- 1. Annular clearance to meet or exceed 0.422" between intermediate casing ID and production casing coupling only on the first 500' overlap between both casings.
- 2. Annular clearance less than 0.422" is acceptable for the curve and lateral portions of the production open hole section.

|  | Y or N                                 |
|--|--|
| Is casing new? If used, attach certification as required in Onshore Order #1   | Y                                      |
| Does casing meet API specifications? If no, attach casing specification sheet.   | Y                                      |
| Is premium or uncommon casing planned? If yes attach casing specification sheet.   | Y-                                     |
| Does the above casing design meet or exceed BLM's minimum standards? If not provide justification (loading assumptions, casing design criteria). | Y                                      |
| Will the intermediate pipe be kept at a minimum 1/3 fluid filled to avoid approaching the collapse pressure rating of the casing?                | Y                                      |
| Is well located within Capitan Reef?   | N                                      |
| If yes, does production casing cement tie back a minimum of 50' above the Reef?  |  |
| Is well within the designated 4 string boundary.   |  |
| Is well located in SOPA but not in R-111-P?  | N                                      |
| If yes, are the first 2 strings cemented to surface and 3 <sup>rd</sup> string cement tied back 500' into previous casing?                       |  |
| Is well located in R-111-P and SOPA?   | Y                                      |
| If yes, are the first three strings cemented to surface?   | Y                                      |
| Is 2 <sup>nd</sup> string set 100' to 600' below the base of salt?   | Y                                      |
|  | 10000000000000000000000000000000000000 |
| Is well located in high Cave/Karst?  | N                                      |
| If yes, are there two strings cemented to surface?   |  |
| (For 2 string wells) If yes, is there a contingency casing if lost circulation occurs?   |  |
| Is well located in critical Cave/Karst?  | N                                      |
| If yes, are there three strings cemented to surface?   |  |
|  |  |

# 3. Cementing Program RINP , see co P

| Casing String                    | #/Sks            | Wt.<br>(lb/gal) | Yid<br>(ft3/sack) | (gal/sk)      | 500#<br>Cómp.<br>Strength<br>(hours) | Slurry Description                         |
|----------------------------------|------------------|-----------------|-------------------|---------------|--------------------------------------|--|
| Surface (Lead)                   | N/A ·            | . N/A           | N/A               | N/A           | N/A                                  | N/A  |
| Surface (Tail)                   | 659              | 14.8            | 1.33              | 6.365         | 5:26                                 | Class C Cement, Accelerator                |
| Intermediate (Lead)              | 932              | 12.9            | 1.88              | 10.130        | 14:22                                | Pozzolan Cement, Retarder                  |
| Intermediate (Tail)              | 155              | 14.8            | 1.33              | 6.370         | 12:45                                | Class C Cement, Accelerator                |
| Intermediate II 1st Stage (Lead) | N/A              | N/A             | N/A               | N/A           | N/A                                  | N/A  |
| Intermediate II 1st Stage (Tail) | 218              | 13.2            | 1.65              | 8.640         | 11:54                                | Class H Cement, Retarder, Dispersant, Salt |
| Intermediate II 2nd Stage        | (Tail Slurry) to | o be pumped     | as Bradenhea      | d Squeeze fro | om surface, de                       | own the Intermediate annulus               |
| Intermediate II 2nd Stage (Lead) | N/A              | N/A             | N/A               | N/A           | N/A                                  | N/A  |
| Intermediate II 2nd Stage (Tail) | 355              | 12.9            | 1.92              | 10.410        | 23:10                                | Class C Cement, Accelerator                |
| Production (Lead)                | N/A              | N/A             | N/A               | N/A           | N/A                                  | N/A  |
| Production (Tail)                | 868              | 13.2            | 1.38              | 6.686         | 3:49                                 | Class H Cement, Retarder, Dispersant, Salt |

| Casing String                    | Top (ft) | Bottom (ft) | % Excess |    |
|----------------------------------|----------|-------------|----------|----|
| Surface (Lead)                   | N/A      | N/A         | N/A      |    |
| Surface (Tail)                   | 0        | 620         | 100%     |    |
| Intermediate (Lead)              | · 0      | 3870        | 50%      |    |
| Intermediate (Tail)              | 3870     | 4370        | 20%      |    |
| Intermediate II 1st Stage (Lead) | N/A      | N/A         | N/A      | 5K |
| Intermediate II 1st Stage (Tail) | 6746     | 11182       | 5%       |    |
| Intermediate II 2nd Stage (Lead) | N/A      | N/A         | N/A      |    |
| Intermediate II 2nd Stage (Tail) | 0        | 6746        | 25%      |    |
| Production (Lead)                | N/A      | N/A         | N/A      |    |
| Production (Tail)                | 10682    | 22530       | 20%      |    |

#### Offline Cementing 🔗

Oxy requests a variance to cement the 9.625" and/or 7.625" intermediate casing strings offline in accordance to the approved variance, EC Tran 461365.

The summarized operational sequence will be as follows:

- 1. Run casing as per normal operations. While running casing, conduct negative pressure test and confirm integrity of the float equipment (float collar and shoe).
- 2. Land casing.
- 3. Fill pipe with kill weight fluid, and confirm well is static.
  - a. If well is not static notify BLM and kill well.
  - b. Once well is static notify BLM with intent to proceed with nipple down and offline cementing.
- 4. Set and pressure test annular packoff.
- 5. After confirmation of both annular barriers and internal barriers, nipple down BOP and install cap flange. If any barrier fails to test, the BOP stack will not be nippled down until after the cement job is completed.

- 6. Skid rig to next well on pad.
- 7. Confirm well is static before removing cap flange.
- 8. If well is not static notify BLM and kill well prior to cementing or nippling up for further remediation.
- 9. Install offline cement tool.
- 10. Rig up cement equipment.
  - a. Notify BLM prior to cement job.
- 11. Perform cement job.
- 12. Confirm well is static and floats are holding after cement job.
- 13. Remove cement equipment, offline cement tools and install night cap with pressure gauge for monitoring.

5K

)

| BOP installed and<br>tested before drilling<br>which hole? | Size?   | Min.<br>Required<br>WP | Туре      |      |                       | Tested to:   |      |      |      |      |            |  |                       |                    |
|--|---------|------------------------|-----------|------|-----------------------|--|------|------|------|------|------------|--|-----------------------|--------------------|
|  |         | 3M                     | Annula    | ır   | 1                     | 70% of working<br>pressure   |      |      |      |      |            |  |                       |                    |
| 10.05% Hale  | 13-5/8" |                        | Blind Ra  | am   | ✓                     | 70% of working<br>pressure<br>250 psi / 3000 psi<br>70% of working<br>pressure<br>250 psi / 5000 psi |      |      |      |      |            |  |                       |                    |
| 12.25" Hole  | 13-3/8  | 3M                     | Pipe Ra   | m    |                       | 250 mai / 2000 mai   |      |      |      |      |            |  |                       |                    |
|  |         | 21/1                   | Double F  | Ram  | · •                   | 230 psi / 3000 psi   |      |      |      |      |            |  |                       |                    |
|  |         |                        | Other*    |      |                       |  |      |      |      |      |            |  |                       |                    |
|  |         | 5M                     | Annular   |      | 1                     |  |      |      |      |      |            |  |                       |                    |
| 0.5111-1-  | 12 5/0" |                        | Blind Ram |      | <ul> <li>✓</li> </ul> |  |      |      |      |      |            |  |                       |                    |
| 8.5" Hole  | 13-5/8" | 514                    | Pipe Ram  |      |                       | 250 mai / 5000 mai   |      |      |      |      |            |  |                       |                    |
|  |         | 5M                     | 21/1      | 5111 | 5111                  | 5111   | 21/1 | 21/1 | 21/1 | 21/1 | Double Ram |  | <ul> <li>✓</li> </ul> | 250 psi / 5000 psi |
|  |         |                        | Other*    |      | า                     |  |      |      |      |      |            |  |                       |                    |
|  |         | 5M                     | Annula    | ır   | ✓ <sup>1</sup>        | 70% of working   |      |      |      |      |            |  |                       |                    |
| 6.75" Hole   | 12 5/02 |                        | Blind Ram |      | ✓                     |  |      |      |      |      |            |  |                       |                    |
|  | 13-5/8" | 1014                   | Pipe Ram  |      |                       | 250 mai / 10000 mai  |      |      |      |      |            |  |                       |                    |
|  |         | 10M                    | Double F  | Ram  | 1                     | 250 psi / 10000 psi  |      |      |      |      |            |  |                       |                    |
|  |         |                        | Other*    |      |                       |  |      |      |      |      |            |  |                       |                    |

#### 4. Pressure Control Equipment

\*Specify if additional ram is utilized.

Per BLM's Memorandum No. NM-2017-008: *Decision and Rationale for a Variance Allowing the Use of a 5M Annular Preventer with a 10M BOP Stack*, Oxy requests to employ a 5M annular with a 10M BOPE stack in the pilot and lateral sections of the well and will ensure that two barriers to flow are maintained at all times. Please see attached Well Control Plan.

Oxy will utilize a 5M annular with a 10M BOPE stack. The BOP/BOPE will be tested by an independent service company to 250 psi low and the high pressure indicated above per Onshore Order 2 requirements. The System may be upgraded to a higher pressure but still tested to the working pressure listed in the table above. If the system is upgraded all the components installed will be functional and tested.

Pipe rams will be operationally checked each 24 hour period. Blind rams will be operationally checked on each trip out of the hole. These checks will be noted on the daily tour sheets. Other accessories to the BOP equipment will include a Kelly cock and floor safety valve (inside BOP) and choke lines and choke manifold. See attached schematics.

|   | Formation integrity test will be performed per Onshore Order #2.<br>On Exploratory wells or on that portion of any well approved for a 5M BOPE system or<br>greater, a pressure integrity test of each casing shoe shall be performed. Will be tested in<br>accordance with Onshore Oil and Gas Order #2 III.B.1.i.  |  |  |  |  |
|---|--|--|--|--|--|
|   |  | ance is requested for the use of a flexible choke line from the BOP to Choke old. See attached for specs and hydrostatic test chart. |  |  |  |
|   | Y     Are anchors required by manufacturer?  |  |  |  |  |
| - | A multibowl or a unionized multibowl wellhead system will be employed. The wellhead<br>and connection to the BOPE will meet all API 6A requirements. The BOP will be tested<br>per Onshore Order #2 after installation on the surface casing which will cover testing<br>requirements for a maximum of 30 days. If any seal subject to test pressure is broken the<br>system must be tested. We will test the flange connection of the wellhead with a test port<br>that is directly in the flange. We are proposing that we will run the wellhead through the<br>rotary prior to cementing surface casing as discussed with the BLM on October 8, 2015.<br>See attached schematics. |  |  |  |  |

#### **BOP Break Testing Request**

As per the agreement reached in the Oxy/BLM face-to-face meeting on Feb 22, 2018, Oxy requests permission to allow BOP Break Testing under the following conditions:

- After a full BOP test is conducted on the first well on the pad.
- When skidding to drill an intermediate section that does not penetrate into the Wolfcamp.
- Full BOP test will be required prior to drilling any production hole.

| - Break | testing | is  | allowed | only   | for | the | 15. 375" | Cassing |
|---------|---------|-----|---------|--------|-----|-----|----------|---------|
| - Break | J       | and | 9.625"  | casing |     |     | •<br>•   |         |

see

COA

#### Oxy USA Inc. - Platinum MDP1 34-3 Federal Com 177H

- Depth Weight Water Los Viscosity Туре To (ft) From (ft) (ppĝ) 620 Water-Based Mud N/C 0 8.6-8.8 40-60 Saturated Brine-9.8-10.0 620 4370 35-45 N/C Based Mud Water-Based or Oil-4370 8.0-9.6 38-50 N/C 11182 Based Mud Water-Based or Oil-22530 38-50 N/C 11182 9.5-12.0 Based Mud
- 5. Mud Program 💞

Sufficient mud materials to maintain mud properties and meet minimum lost circulation and weight increase requirements will be kept on location at all times. The following is a general list of products: Barite, Bentonite, Gypsum, Lime, Soda Ash, Caustic Soda, Nut Plug, Cedar Fiber, Cotton Seed Hulls, Drilling Paper, Salt Water Clay, CACL2. Oxy will use a closed mud system.

| What will be used to monitor the loss or gain | PVT/MD Totco/Visual Monitoring |
|---|--------------------------------|
| of fluid?                                     |                                |

#### 6. Logging and Testing Procedures

| Logg | Logging, Coring and Testing.   |  |  |  |  |  |
|------|--|--|--|--|--|--|
| Yes  | Will run GR from TD to surface (horizontal well – vertical portion of hole). Stated logs |  |  |  |  |  |
|      | run will be in the Comp  | letion Report and submitted to the BLM.    |  |  |  |  |
| No   | Logs are planned based   | on well control or offset log information. |  |  |  |  |
| No   | Drill stem test? If yes, explain   |  |  |  |  |  |
| No   | Coring? If yes, explain  |  |  |  |  |  |
| Addi | tional logs planned  | Interval                                   |  |  |  |  |
| No   | Resistivity  |  |  |  |  |  |
| No   | Density  |  |  |  |  |  |
| No   | CBL  |  |  |  |  |  |
| Yes  | Mud log  | ICP - TD                                   |  |  |  |  |
| No   | PEX  |  |  |  |  |  |

#### 7. Drilling Conditions

| Condition                     | Specify what type and where? |
|-------------------------------|------------------------------|
| BH Pressure at deepest TVD    | 7288 psi                     |
| Abnormal Temperature          | No                           |
| BH Temperature at deepest TVD | 174°F                        |

Pump high viscosity sweeps as needed for hole cleaning. The mud system will be monitored visually/manually as well as with an electronic PVT. The necessary mud products for additional weight and fluid loss control will be on location at all times. Appropriately weighted mud will be used to isolate potential gas, oil, and water zones until such time as casing can be cemented into place for zonal isolation.

Hydrogen Sulfide (H2S) monitors will be installed prior to drilling out the surface shoe. If H2S is detected in concentrations greater than 100 ppm, the operator will comply with the provisions of Onshore Oil and Gas Order #6. If Hydrogen Sulfide is encountered, measured values and formations will be provided to the BLM.

N H2S is present

Y H2S Plan attached

#### 8. Other facets of operation

|  | Yes/No |
|--|--------|
| Will the well be drilled with a walking/skidding operation? If yes, describe.      | Yes    |
| • We plan to drill the three well pad in batch by section: all surface sections,   |        |
| intermediate sections and production sections. The wellhead will be                |        |
| secured with a night cap whenever the rig is not over the well.                    |        |
| Will more than one drilling rig be used for drilling operations? If yes, describe. | Yes    |
| • Oxy requests the option to contract a Surface Rig to drill, set surface          |        |
| casing, and cement for this well. If the timing between rigs is such that          |        |
| Oxy would not be able to preset surface, the Primary Rig will MIRU and             |        |
| drill the well in its entirety per the APD. Please see the attached document       |        |
| for information on the spudder rig.  |        |

#### Total estimated cuttings volume: <u>1724.7 bbls</u>.

#### Attachments

- \_x\_\_ Directional Plan
- x H2S Contingency Plan
- x Flex III Attachments
- x Spudder Rig Attachment
- x Premium Connection Specs

#### 9. Company Personnel

| Name             | Title                        | Office Phone | Mobile Phone |
|------------------|------------------------------|--------------|--------------|
| Lucas Garibaldi  | Drilling Engineer            | 713-366-5763 | 281-795-9270 |
| Margaret Giltner | Drilling Engineer Supervisor | 713-366-5026 | 210-683-8480 |
| Simon Benavides  | Drilling Superintendent      | 713-522-8652 | 281-684-6897 |
| Diego Tellez     | Drilling Manager             | 713-350-4602 | 713-303-4932 |

#### **Oxy Well Control Plan**

#### A. Component and Preventer Compatibility Table

The table below, which covers the drilling and casing of the >5M MASP portion of the well, outlines the tubulars and the compatible preventers in use. This table, combined with the mud program, documents that two barriers to flow can be maintained at all times, independent of the rating of the annular preventer.

| Component                   | OD.             | Preventer                | RWP |
|-----------------------------|-----------------|--------------------------|-----|
| Drillpipe                   | 4-1/2"-5"       | Lower 3-1/2 - 5-1/2" VBR | 10M |
|                             |                 | Upper 3-1/2 - 5-1/2" VBR |     |
| HWDP                        | 4-1/2"-5"       | Lower 3-1/2 - 5-1/2" VBR | 10M |
|                             |                 | Upper 3-1/2 - 5-1/2" VBR |     |
| Drill collars and MWD tools | 4-3/4" - 5-1/2" | Lower 3-1/2 - 5-1/2" VBR | 10M |
|                             | -               | Upper 3-1/2 - 5-1/2" VBR |     |
| Mud Motor                   | 4-3/4"          | Lower 3-1/2 - 5-1/2" VBR | 10M |
|                             |                 | Upper 3-1/2 - 5-1/2" VBR |     |
| Production casing           | 5-1/2"          | Lower 3-1/2 - 5-1/2" VBR | 10M |
|                             |                 | Upper 3-1/2 - 5-1/2" VBR |     |
| ALL                         | 0" - 13-5/8"    | Annular                  | 5M  |
| Open-hole                   | 6-3/4"          | Blind Rams               | 10M |

Pilot hole and Lateral sections, 10M requirement

VBR = Variable Bore Ram. Compatible range listed in chart.

HWDP = Heavy Weight Drill Pipe

MWD = Measurement While Drilling

#### **B.** Well Control Procedures

Well control procedures are specific to the rig equipment and the operation at the time the kick occurs. Below are the minimal high-level tasks prescribed to assure a proper shut-in while drilling, tripping, running casing, pipe out of the hole (open hole), and moving the Bottom Hole Assembly (BHA) through the Blowout Preventers (BOP). The pressure at which control is swapped from the annular to another compatible ram will occur when the anticipated pressure is approaching or envisioned to exceed 70% of the 5M annular Rated Working Pressure (RWP) or 3500 PSI.

General Procedure While Drilling

- 1. Sound alarm (alert crew)
- 2. Space out drill string
- 3. Shut down pumps (stop pumps and rotary)
- 4. Shut-in Well (uppermost applicable BOP, typically annular preventer first. The Hydraulic Control Remote (HCR) valve and choke will already be in the closed position).
- 5. Confirm shut-in
- 6. Notify tool pusher/company representative

- 7. Read and record the following:
  - a. SIDPP and SICP
  - b. Pit gain
  - c. Time
- 8. Regroup and identify forward plan
- 9. If pressure has built or expected to reach 70% of the annular RWP during kill operations, crew will reconfirm spacing and swap to the upper pipe ram

#### General Procedure While Tripping

- 1. Sound alarm (alert crew)
- 2. Stab full opening safety valve and close
- 3. Space out drill string
- 4. Shut-in (uppermost applicable BOP, typically annular preventer first. The HCR and choke will already be in the closed position)
- 5. Confirm shut-in
- 6. Notify tool pusher/company representative
- 7. Read and record the following
  - a. SIDPP and SICP
  - b. Pit gain
  - c. Time
  - d. Regroup and identify forward plan
  - e. If pressure has built or is anticipated during the kill to reach the RWP of the annular preventer, confirm spacing and swap to the upper pipe ram

#### General Procedure While Running Casing

- 1. Sound alarm (alert crew)
- 2. Stab crossover and full opening safety valve and close
- 3. Space out string
- 4. Shut-in (uppermost applicable BOP, typically annular preventer first. The HCR and choke will already be in the closed position).
- 5. Confirm shut-in
- 6. Notify tool pusher/company representative
- 7. Read and record the following:
  - a. SIDPP and SICP
  - b. Pit gain
  - c. Time
  - d. Regroup and identify forward plan.
  - e. If pressure has built or is anticipated during the kill to reach the RWP of the annular preventer, confirm spacing and swap to compatible pipe ram.

#### General Procedure With No Pipe In Hole (Open Hole)

- 1. Sound alarm (alert crew)
- 2. Shut-in with blind rams or BSR. (The HCR and choke will already be in the closed position)
- 3. Confirm shut-in
- 4. Notify tool pusher/company representative

- 5. Read and record the following:
  - a. SICP
  - b. Pit gain
  - c. Time
- 6. Regroup and identify forward plan

#### General Procedures While Pulling BHA thru Stack

- 1. PRIOR to pulling last joint of drill pipe thru the stack.
  - a. Perform flow check, if flowing:
  - b. Sound alarm (alert crew)
  - c. Stab full opening safety valve and close
  - d. Space out drill string with tool joint just beneath the upper pipe ram
  - e. Shut-in using upper pipe ram. (The HCR and choke will already be in the closed position)
  - f. Confirm shut-in
  - g. Notify tool pusher/company representative
  - h. Read and record the following:
    - i. SIDPP and SICP
    - ii. Pit gain
    - iii. Time
      - iv. Regroup and identify forward plan
- 2. With BHA in the stack and compatible ram preventer and pipe combo immediately available.
  - a. Sound alarm (alert crew)
  - b. Stab crossover and full opening safety valve and close
  - c. Space out drill string with upset just beneath the compatible pipe ram
  - d. Shut-in using compatible pipe ram. (The HCR and choke will already be in the closed position.)
  - e. Confirm shut-in
  - f. Notify tool pusher/company representative
  - g. Read and record the following:
    - i. SIDPP and SICP
    - ii. Pit gain
    - iii. Time
    - iv. Regroup and identify forward plan
- 3. With BHA in the stack and NO compatible ram preventer and pipe combo immediately available.
  - a. Sound alarm (alert crew)
  - b. If possible to pick up high enough, pull string clear of the stack and follow "Open Hole" scenario
  - c. If impossible to pick up high enough to pull the string clear of the stack
  - d. Stab crossover, make up one joint/stand of drill pipe, and full opening safety valve and close
  - e. Space out drill string with tool joint just beneath the upper pipe ram

- f. Shut-in using upper pipe ram. (The HCR and choke will already be in the closed position)
- g. Confirm shut-in
- h. Notify tool pusher/company representative
- i. Read and record the following:
  - i. SIDPP and SICP
    - ii. Pit gain
    - iii. Time
- j. Regroup and identify forward plan