Submit 1 Copy To Appropriate District	State of New M	lexico -	Form C-10	3
Office District I	Energy, Minerals and Na	tural Resources	October 13, 200 WELL API NO.	)9
1625 N. French Dr., Hobbs, NM 88240 District II	OVE GOVERNMENT	NI DIMIGIONI	30-015-24653	
1301 W. Grand Ave., Artesia, NM 88210 District III	OIL CONSERVATIO 1220 South St. Fr.		5. Indicate Type of Lease	
1000 Rio Brazos Rd., Aztec, NM 87410	Santa Fe, NM		STATE FEE 6. State Oil & Gas Lease No.	
District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505	Sama i e, ivivi	37303	NM01119	
(DO NOT USE THIS FORM FOR PROPOSA DIFFERENT RESERVOIR. USE "APPLICA		LUG BACK TO A	7. Lease Name or Unit Agreement Name Avalon (Delaware) Unit	
PROPOSALS.)  1. Type of Well: Oil Well  G	as Well  Other		8. Well Number 210	
2. Name of Operator		,	9. OGRID Number 007673	
Exxon Mobil Corporation  3. Address of Operator			10. Pool name or Wildcat	
P O Box 4358; CORP, MI-203; Hous	ston, TX. 77210		Avalon Delaware 3715	
4. Well Location			·	_
Unit Letter I :	990 feet from the N	line and 9	90 feet from the W line	
Section 30	Township 20S	Range 28E	NMPM County Eddy	
	11. Elevation (Show whether D. 3295 GR	R, RKB, R1, GR, etc.)		*4
12 Check Ar	opropriate Box to Indicate	Nature of Notice 1	Report or Other Data	
•	•		•	
NOTICE OF INT PERFORM REMEDIAL WORK □	ENTION TO: PLUG AND ABANDON ☐	REMEDIAL WORK	SEQUENT REPORT OF:  ALTERING CASING	ł
	CHANGE PLANS	COMMENCE DRIL	<del>_</del>	_
	MULTIPLE COMPL	CASING/CEMENT	<u></u>	
DOWNHOLE COMMINGLE				
OTHER:	П	OTHER:		
13. Describe proposed or complet		l pertinent details, and	give pertinent dates, including estimated da	ite
of starting any proposed work proposed completion or recon		C. For Multiple Com	pletions: Attach wellbore diagram of	
proposed completion of recon	ipiction.			
07/23/10 – Notified Phil Hawkins with				
07/26/10 - Found hole in 8 5/8" csg at			C with tbg @ 2491'. .RU W/L & tagged TOC @ 2110'.Perf c	ea
	ging mud. Flaced 23 sx cmt plu (a) 218'. Established circulatio			ъg
07/28/10 - Tagged TOC @ 430' & cor	ntacted Phil Hawkins with NMC		csg @ 200'. RD W/L. Mechanically cut the	ıe
	OP & recovered the cut csg.	ween the 8 5/8" & 5 1/	a" annulas. Contacted NMOCD. Cut 5 ½"	
csg at 400'. Recovered cut	csg.		aimulas. Contacted (VIVIOCE). Cut 3 /2	
07/30/10 - Cut 8 5/8" @ 400'. Unable			0.10.5/07	
312'. Recovered cut csg.	indicates TOC @ 362°. RD W	L. Attempt to recove	r cut csg – no success. Cut 8 5/8" csg @	
08/03/10 - Set pkr @ 221'. Csg would			ged cmt @ 430'. Placed 20 sxs cmt plug	
	@ 221' and could not get a test		273'. Placed 90 sx cmt plug from 273' to	
	& set pkr @ 60'. Cement sqz		273. Traced 90 SX chit plug from 273 to	
08/05/10 - Tagged cmt @ 163'. Placed	d 70 sx cmt plug from 163' to S	urface. RDMO.		
10/18/10 - Utilized backhoe to dig out		to expose the 13 3/8" of	casing.	
10/22/10 - Weld on 13 3/8" WH & NN 10/27/10 - MIRU.	TIO BOP.			
10/28/10 - NU Annular Preventer and t	est BOPE. Leaking from below	v GL.		
10/29/10 - Dug our cellar and found bu			d BOPE to 150 psi – good test. Drilled 88'	
of cement. SWIFN. 11/01/10 - Drlg cmt w/ 7 7/8" bit from	88' to 209'. SWIFN.		BECEWEN	
11/02/10 - Drlg cmt w/ 7 7/8" bit from	209' to 308'. Trip pipe and GI	H with 4 ¾" bit. SWI	RECEIVED	
$11/03/10$ – Drlg cmt w/ 4 $\frac{3}{4}$ " bit from 3			FEB <b>16</b> 2011	
11/04/10 – Drlg cmt from 524' to 598'.	5ι δ 5/δ pkr @ 30′. SWIFN.			
CONTINUE WITH BACK OF PAGE.			NMOCD ARTESIA	

## **AVALON DELAWARE UNIT 210**

Page 2

- 11/05/10 LD 8 5/8" pkr and set 5 ½" pkr @ 406'. Obtained good csg test at 500 & 1500 psi. RU WL and tagged TOC @ 594'. Perf 5 ½" csg @ 589' & RD WL. No injection rate @ 1500 psi. Left pressure on tubing overnight & SWIFN. Notified Darold Gray, NMOCD concerning Injection Rate.
- 11/08/10 SITP = 0 psi. Unable to inject @ 1500 psi. RU WL & Perf 5 ½" csg again @ 589". RD WL. Unable to inject @ 1500 psi. SWIFN.
- 11/09/10 Recover pkr. RU WL & perf 5 1/2" csg again at 589'. RD WL. Unable to inject @ 1500 psi. SWIFN.
- 11/10/10 RU WL & perf 5 ½" csg again at 589'. RD WL. Unable to inject @ 1500 psi. Set pkr @ 406' & unable to obtain injection rate @ 1500 psi. Recover pkr and set a 25 sx Cl "C" balanced cement plug from 589' to 342'. SWIFN.
- 11/11/10 Tagged cement @ 299'. RU WL & Perf 5 1/2" csg again @ 299'. RD WL. Set pkr @ 199' & established injection rate of 1 BPM @ 1000 psi. Squeezed as follows per discussion with Phil Hawkins, NMOCD. Cement sqz with 60 sxs Cl "C". SWIFN.
- 11/12 to 11/14/10 WOC.
- 11/15/10 Csg still bubbling. Rls pkr & tagged TOC @ 240'. Reset pkr @ 30'. Small bubbling on csg by csg annulus. LD pkr & NU spool & flange on top of BOP. SWIFN. Notified Phil Hawkins with the NMOCD.
- 11/16/10 Tagged TOC @ 240' & perf at 237'. Unabl to inject @ 1600 psi. SWIFN.
- 11/17/10 Test lubricator & perf 5 1/2" csg @ 237'. Inj rate = 2 BPM @ 700 psi. SWIFN.
- 11/18/10 Notified Phil Hawkins, NMOCD about Intent to Cement. Cement squeezed perfs with 160 sxs Cl "C". SWIFN.
- 11/19/10 Obtained Injection Rate. Left message on phone of Randy Dade, NMOCD. Cement squeezed perfs with 800 sxs as follows: 100 sxs Matrix, 600 sxs C neat followed with 100 sxs Matrix. SWIFWE.
- 11/22/10 SITP = vacuum & SICP = 15 psi. Retreived pkr. Tagged TOC @ 204'. SI BOP and test csg to 380 psi for ½ hr. Good Test. Darold Gray, NMOCD, on location in PM and provided an update. SWIFN.
- 11/23/10 SITP = 0 & SICP = 0. Small bubbles. Replaced gauge to 30 psi & SWI monitoring same. SIP = 8 psi during the day. SDFN.
- 11/24/10 SIP = 16 psi. SDFN.
- 11/29/10 SICP = 11 psi & SITP = 22 psi. ND BOP. Well is bubbling from the 13 3/8" csg. NU BOP & test same. SDFN.
- 11/30/10 SICP = 24 psi. ND BOP. NU BOP & test same. SDFN.
- 12/01/10 SIP = 21 psi. Blew down. SWI.
- 12/02/10 SITP = 6 & SICP = 8 psi. Spot tanks and fill with 2% KCL. SSFN.
- 12/03/10 Jet cut 8 5/8" & 13 3/8" csg's @ 170', 140' & 100'. SDFN.
- 12/04/10 SITP = Vac. Pressured up on 8 5/8" csg to 300 psi lost 140 psi in 20 minutes. Very few gas bubbles. Spot 35 sxs of Cl "C" Neat cment from 204' to 70'. Applied 50 psi & SWIFN.
- 12/06/10 SICP = 18 psi. Blew down, still bubbling. Tagged TOC @ 30'. SWIFN.
- 12/07/10 SICP = 4 psi. Blew down. Drill out cmt from 30' to 66'. SWIFN.
- 12/08/10 SICP = 10 psi. Bled down. Drill out cmt from 66' to 156'. SWI.
- 12/10/10 SICP = 0 PSI. Jet cut tbg @ 194' & 76'. Spot 37 sxs C1 "C" + 2\$ CaCl from 194' to 55'. Set pkr @ 20' & apply pressure for ½ hr. SWI.
- 12/13/10 SICP = 4 psi & SITP = 0. Recovered pkr & tagged TOC @ 39'. Monitored well. SWIFN. NMOCD Rep, Phil Hawkins approved the monitoring of this wellbore until January 31, 2011.
- 12/14/10 SICP =  $\frac{1}{2}$  psi. RDMO. Monitoring wellbore.
- 02/10/11 Meeting with NMOCD, Sante Fe. NMOCD approved the operator to obtain a gas sample and monitor the well for pressure build up for 6 months. If 0 psi after 6 months is observed, plugging will commence. Otherwise, an additional meeting will be held.

Wellbore is under observation for pressure monitoring.

Future work to finish this P&A will be performed by a separate approved NOI Sundry Notice.

Tuttle work to missi this I text will be perform	ed by a separate approved tvor Sundry Tvotice.	
Spud Date:	Rig Release Date:	
I hereby certify that the information above is tro	ne and complete to the best of my knowledge and	belief.
SIGNATURE	TITLE Sr. Regulatory Specialist	DATE_02/15/2011
Type or print name Roy L. Springfield	E-mail address: royl.springfield@exxonm	obil.com PHONE: 281-654-1932
For State Use Only APPROVED BY:	TITLE	DATE
100	16/2011	

This Well is Not P/A., monitor for 6 months.

Well: Avalon Ut 210 Wellbore: Avalon Ut 210 FXXON

Reference Datum: 3,302,00ft, KB - must be OTH!

Working Elev: - must match above!
Wellbore Elev: ft - must match above!

Regulatory Well Name	Well Identifier	License #	Lease	Field Name	Country
Avalon (Delaware) Unit 210	3001524653	AVA	Avalon (delaware) Unit	Avaion	United States
Well Utility	Product Class	Well Status	Original KB Elevation (ft)	Well Spud Date/Time	High H25?
Producer	loii	Shut-In	3,302.00	12/9/1983	

CONTRACTOR CONTRACTOR OF THE WALLES OF STREET OF A SECURITION ASSESSMENT OF SECURITIES

