

WELL TEST INTERPIATION REPORT #:139146		PAGE: 2,
CLIENT : Thornton Operating Company		18-APR-94
REGION :CSD	SEQUENCE OF EVENTS	FIELD:Wildcat
DISTRICT:Midland		ZONE :Devonian
BASE :Midland		WELL :Seagull #1
ENGINEER:Mark Pitts		LOCATION:S6T13SR29E

DATE	TIME (HR:MIN)	DESCRIPTION	ET (MINS)	BHP (PSIA)	WHP (PSIG)
17-APR	07:35	Hydrostatic Mud	-3	4574	
	07:38	START FLOW	0	2691	
	07:39	7" Blow	1		
	07:43	7" Blow	5		
	07:48	7" Blow	10		
	07:50	7" Blow	12		
	07:51	END FLOW & START SHUTIN	13	2753	
	08:29	END SHUTIN	51	3686	
	08:31	START FLOW	53	2741	
	08:59	END FLOW & START SHUTIN	81	2753	
	10:46	END SHUTIN	188	3619	
	10:48	Pulled Loose	190	4572	