Submit 3 Copies To Appropriate District State of New Mexico Form C-103 Office March 4, 2004 Energy, Minerals and Natural Resources District I WELL API NO. 1625 N. French Dr., Hobbs, NM 88240 30-025-01566 District II **OIL CONSERVATION DIVISION** 1301 W. Grand Ave., Artesia, NM 88210 5. Indicate Type of Lease 1220 South St. Francis Dr. District III STATE X FEE 1000 Rio Brazos Rd., Aztec, NM 87410 Santa Fe, NM 87505 6. State Oil & Gas Lease No. District IV 1220 S. St. Francis Dr., Santa Fe, NM E-2439 87505 SUNDRY NOTICES AND REPORTS ON WELLS 7. Lease Name or Unit Agreement Name (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH Cockburn B State Com PROPOSALS.) 8. Well Number 1. Type of Well: Gas Well X Other Oil Well 2. Name of Operator 9. OGRID Number 141938 PATTERSON PETROLEUM LP 10. Pool name or Wildcat 3. Address of Operator P.O. DRAWER 1416 Vacuum: Morrow SNYDER, TX 79550 4. Well Location Unit Letter H: 1980 feet from the North line and 660 feet from the East line Range 33E **NMPM** Township 18S County Lea 11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4095' GR Pit or Below-grade Tank Application (For pit or below-grade tank closures, a form C-144 must be attached) Sect Twp Rng Pit type Depth to Groundwater Distance from nearest fresh water well Pit Location: UL Distance from nearest surface water Below-grade Tank Location UL Sect Twp Rng feet from the feet from the line and 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK XX ALTERING CASING | COMMENCE DRILLING OPNS. **PLUG AND TEMPORARILY ABANDON CHANGE PLANS ABANDONMENT** PULL OR ALTER CASING MULTIPLE **CASING TEST AND** COMPLETION **CEMENT JOB** OTHER: OTHER: 13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. 01/15/04 Moved in completion unit. Drilled out 4½" shoe joint down to 13,725". Circulated well & ran GR/CBL/CL. 01/16/04 Ran TCP guns & 2-3/8" P110 tubing. Perforated (13,674 - 13,702') w/6 spf, 168 holes. Tubing pressure built up to 400#. Opened well on 32/64" choke. Flowed from 800 MCF/D down to 0 flow. Shut in. 01/17/04 SITP - 300#. Blew down & made 3 swab runs to 13,000'. 01/20/04 Acidized perfs w/3000 gals of 15% HCL. Flowed & swabbed back 125 bbls load water. Shut in. 01/21/04 SITP - 200#. Bled down tubing & made 3 swab runs to 13,400'. No gas flow. Loaded tubing w/6% KCL water. Pulled tubing, packer & guns. Rigged up wireline. Set CIBP @13,605' & dump bailed 20' cement on top. 01/22/04 Perforated (13,410 - 13,450') w/6 spf, 240 holes. Ran packer & tubing. Set packer @13,300'. 01/23/04 Swabbed back 48 bbls fluid w/no gas to 13,000'.

01/25/04 Flowed back 35 bbls load water. Well dead.

nitrogen.

01/26/04 SITP - 1500 psi. Blew down tubing in 20 minutes. Swabbed 35 bbls load water down to 13,000'.

01/27/04 SITP - 2000 psi. Flowed & swabbed 13 bbls load water. Ran pressure gauges in well & shut in for 5 day buildup. Suspended operations, wait on frac proposal.

01/24/04 SITP - 1600 psi. Opened well & flowed back gas & 8 bbls load water. Acidized perfs w/4000 gals Claysafe H w/140,200 SCF

03/31/04 SITP – 4600 psi. Hooked up test separator. Flowed 180 MCF/D on 150 psi.

04/02/04 Flow tested 160 MCF/D @50 psi w/7 bbls condensate.

04/03/04 Frac down 2-3/8" tubing w/2000 gals Mod 101 Acid, 2000 gals 7% KCL water & methanol and 16,000 gals Delta Frac 200 + 890 lbs 18/30 ISP proppant. Shut well in 4 hours. Opened to frac tank. 04/04/04 TP – 0 psi. Flowed back 80 bbls of 636 bbl load. 04/05/04 Flowed back 170 bbls load water. Well dead. Swabbed back 38 bbls fluid. Shut in. 04/06/04 SITP- 2100 psi. Flowed & swabbed 30 bbls load water. Gas rate 110 MCF/D @90 psi. 04/07/04 Flow test 150 MCF/D + 5 bbls water @50 psi. 04/12/04 Flow test 160 MCF/D @90 psi. Shut well in & released test equipment. Suspended operations.

04/20/04 Turned well over to ConocoPhillips personnel.

··· \$ 780