APACHE #1 PAGE 2 FOR C-103

11-15-04 THRU 11-16-04 SQUEEZED ATOKA PERFS AT 10998 - 11034' WITH 100 SX CLASS "H" CEMENT.

11-17-04 DRILLED CEMENT TO 11062' AND TESTED PERFS TO 300 PSI. FINISHED CLEANING OUT CASING TO 11838'.

11-18-04 SET CIBP @ 11384'.

11-19-04 THRU 12-15-04 SET WHIPSTOCK AND MILLED WINDOW AT 11820' TO 11826'. PICKED UP BIT & MOTOR AND DRILLED 4 3/4" HOLE TO 12428' MD, 12224' TVD.

12-16-04 THRU 1-6-05 RIH WITH 30 JOINTS 2 7/8 TUBING AND PLACED IN HOLE AS LINER. SPOTTED 500 BBLS ACID AND SWABBED TESTED DEVONIAN UNSUCESSFULLY. ACIDIZED WITH 2000 GALS AND SWAB TESTED AGAIN UNSUCCESSFULLY (NO ENTRY).

1-7-05 THRU 1-20-05 RU COILED TUBING. RIH INSIDE 2 7/8" TUBING TO 12,428'. MILLED 1.92" HOLE IN END OF TUBING. RIH WITH 1.85" BIT, AND MOTOR ON COILED TUBING. DRILLED 38 FEET TO 12,466'. POOH. RD COIL TUBING.

1-21-05 THRU 2-3-05 SWABBED DOWN TO 11,000 FEET. PUMPED 2000 GALS ACID. SWABBED BACK AND STARTED MAKING OIL. RAN RODS AND PUMP TO 3000'. SET PUMPING UNIT.

2-4-05 COMPLETED