Office	ate of New Mexico	Form C-103 October 13, 2009
District I 1625 N. French Dr., Hobbs, NM 88240 Energy, Minerals and Natural Resources		WELL API NO.
1625 N. French Dr., Hobbs, NM 88240 <u>District III</u> 1301 W. Grand Ave., Artesia, NM 88210 <u>District III</u> 1000 Bio Brance Rd. Arteo. NM 87440 1 8 2011 1220 South St. Francis Dr.		30-005-00932 5. Indicate Type of Lease
		STATE X FEE
1220 S. St. Francis Dr., Santa Fe, NM	nta Fe, NM 87505	6. State Oil & Gas Lease No.
SUNDRY NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A		7. Lease Name or Unit Agreement Name
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCII PROPOSALS.) 1. Type of Well: Oil Well Gas Well Other Injection		Rock Queen Unit 8. Well Number 91
2. Name of Operator Celero Energy II, LP		9. OGRID Number
3. Address of Operator 400 W. Illinois, Ste. 1601		247128 10. Pool name or Wildcat
Midland, TX 79701 4. Well Location		Caprock; Queen
Unit Letter L : 1980 feet from the C line and 660 feet from the W line		
	hip 13S Range 31E	NMPM CountyChaves
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data		
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:		
PERFORM REMEDIAL WORK PLUG AND ABA		
TEMPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. PANDA		
PULL OR ALTER CASING DOWNHOLE COMMINGLE	IPL CASING/CEMEN	ГЈОВ Ц
OTHER:	OTHER: Sidetrack	
 Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. 		
5/16/11 - TIH w/ tbg WS open ended. Tag @ 2786'. Unable to go to btm of 2940'. TOH. Ran tbg w/ 4 ³ / ₄ " watermelon mill. Tag @		
2786', milled through tight spot & ran to 2940'. TOH. Re-ran 2 7/8" tbg open ended. Stopped @ 2786'. TOH. Ran 2 3/8" w/ sub mule cut on btm, 4 jts of 2 3/8" tbg & finished out w/ 2 7/8" tbg WS. Ran to 2940'. Rotated through tight spot @ 2786'. Pump 15 sx of		
Class "C" cmt w/ 2% CaCl2 & spot a balanced plug @ end of tbg @ 2940'. 5/17/11 - After WOC 14 hours, lower tbg & tag @ 2400'. Pumped down tbg & csg. Both held 400#. TOH. TIH w/ tbg, DC's & 4 ³ / ₄ "		
bit. Tag @ 2400'. D/O cmt in 5 1/2" csg from 2400' - 2412'. Well started back flowing. Ran bit to tight spot of 2786'. TOH. Set		
Watson cmt retainer @ 2490'. TIH w/ 2 7/8" tbg w/ cmt retainer stinger. Stung into retainer & retainer slid down hole to 2496'. Test 5 $\frac{1}{2}$ " csg annulus to 560# & held okay. Test tbg to 1540# & held okay.		
5/18/11 - Set 5 ½" cmt retainer & set @ 2480'. $5/10/11$ - Recovered all of out retainer event the htm 7" of retainer event. TH with the β 5 1/1 A 22 Wetter in β , β = 0.2220		
5/19/11 - Recovered all of cmt retainer except the btm 7" of retainer cone. TIH w/ tbg & 5 ½" A-32 Watson pkr. Ran & set @ 2339'. Pump 300 sx of Class "C" cmt w/ 2% CaCl2 + 3# sand per/sx of cmt. Wash up & displace cmt @ 1 BPM w/ 14.5 BFW w/ a SD psi		
of 200#. Over displace cmt w/ 20 BFW @ 1 BPM & 500# psi. * Continued on attached sheet.		
Spud Date:	Rig Release Date:	
I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNATURE Lisa Hunt.	TITLE Regulatory Analyst	DATE 07/11/2011
Type or print name Lisa Hunt For State Use Only	E-mail address: <u>lhunt@celeroener</u>	rgy.com PHONE: (432)686-1883
	TITLE SALE M	DATE 9-1-2011
APPROVED BY (if any):	IIILE TTTE ME	DATE <u>1 - 1 - 40/1</u>

SEP 0 1 2011

Rock Queen Unit #91 – C103 continued

5/20/11 - Release pkr. Set 5 ½" Watson pkr's cmt retainer @ 2480'. Pump 115 sx of Class "C" w/ 2% CaCl2 cmt & displaced w/ 13.5 BFW cutting displacement 1 bbl above retainer w/ 200# psi. Unstung from retainer & reversed out 1 bbl of cmt on top of retainer. TOH w/ tbg & cmt retainer.

<u>5/23/11</u> - Set 4 $\frac{1}{2}$ " whipstock from 2469' – 2479'. Mill from 2468' – 2474' in 50 min. Circ hole clean. Milled from 2474' to btm of window @ 2476'. Milled new hole to 2480'

5/24/11 - Slide drill new 4 ¾" hole from 2480' – 2511'.

5/25/11 - Slide drill new 4 ¾" hole from 2511'-2605'.

5/26/11 - Dry drill from 2605' - 2658'.

5/27/11 - Drill from 2658' - 2877'.

5/31/11 - Drill to 2962'.

6/1/11 - Drill to 3094'. Reached TD.

<u>6/2/11</u> - RU csg crew to run 4" 10.5# L-80 UFJ csg. Install Watson pkr's 4" duplex shoe, ran 19 jts of 4" csg (793'). Liner top has 4 ½" turned down collar. Ran tbg, screwed into duplex shoe & ran liner in hole to 3092'. Liner set from 2299'-3092'. Circ through tbg out csg annulus w/ 32 BPW. Had good circ.

<u>6/3/11</u> - Pumped 1 BFW, 8 bbls of 11.5 ppg of calcium carbonate mud, 2 BFW, 100 sx of Class "C" cmt, mixed @14.8 ppg w/ 2% CaCl2 & displaced w/ 7 bbls of 11.5 ppg of calcium carbonate mud & 7 BFW leaving 1.2 bbls in tbg. Circ continue out annulus.

6/6/11 - Ran pkr to 2090'. Pump 10 BPW @ 200# psi & 2 BPM rate followed w/ 200 sx of Class "C" cmt, 2 % CaCl2, 3# sand per sx. Displaced cmt w/ 14 BPW, 2 bbls below pkr @ 600# & 1.5 BPM. SD psi = 100#. WOC 10 min. Pump 1 BFW @ 400#. SD psi = 100#. Over displaced w/ 16 BFW @ 1.5 BPM & 200# psi. SD psi = 200#.

6/8/11 - Pump 5 BFW @ 100# & 2 BPM to establish rate into TOL @ 2301'. Pump 200 sx of Class "C" cmt w/ 2% CaCl2 + 3# sand/sx @ 14.8 ppg w/ yield of 1.32. SD. Wash up. Displace cmt @ 1 BPM @ 500# w/ 13.5 BFW, 1.4 bbls below pkr @ 2147' (pkr @ 2090') SD pressure = 200#. WOC 30 min. Pumped 1 BFW w/ pressure going to 500#. SD pressure remained @ 1000#.

<u>6/9/11</u> – After WOC release pkr & TOH. Tag cmt @ 2180' (TOL @ 2301'). Drill cmt from 2180'-2301'. Circ clean & tested csg from surface to 2301' w/ 500# & held okay. Drill cmt from 2301'-2303' inside of 4" liner. Test 4" liner & 5 ½" csg w/ 540# & held okay.

<u>6/10/11</u> - Ran GR/CCL/CNL & GR/CCL/CBL. Ran logs from 2000'-3084'. Perf 4" csg w/ 2 ½" cased gun, 2 SPF, 120 degree phasing from 3056'-3070'; 15' & 30 holes. Set pkr @ 3032'. Load & test annulus. Tested okay @ 500#.

6/13/11 - Change out WH. NUBOP. Installed 5 ½" screw btm x 7 1/16", 3K flange csg WH + 7 1/16" 3K slip type tbg adapter flange w/ 2 3/8" slips. TIH w/ 93 jts (3027') of 2 3/8" OD 4.7# 8rd EUE J-55 IPC tbg w/ 4" AS1-X nickel plated on/off tool. Ran to top of pkr @ 3032', latched onto same. Test annulus to 550# & held okay. Release on/off tool, circ pkr fluid, latch back onto pkr. NDBOP & NUWH. Pkr set @ 3032'-3039' w/ 15 pts of tension. Connect for wtr inj. RDMO.

PERFS @ 3056 - 70

7/8/11 – Ran MIT. Tested for 30 mins from 540# - 535#. Witnessed by Maxey Brown w/OCD. Original chart is attached.



