| Foi<br>() | eb, 1 | 881<br>961) | · ·                                   |     |                            | محور و |
|-----------|-------|-------------|---------------------------------------|-----|----------------------------|--------|
|           |       |             | 144                                   | Q / | <b>1</b> 959               |        |
|           | AC    | 2<br>716    | ـــــــــــــــــــــــــــــــــــــ | X   | r draweg<br>dwr Ewwys<br>- | DI     |

## (SUBMIT IN TRIPLICATE)

## UNITED STATES

EPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

| Land Office | New Mexico    | . <u>.</u> |
|-------------|---------------|------------|
| Lease No    | 04335         | -          |
| Unit Litt   | le Lucky Lake | o Unit     |

|   | March 2                                     | 1959 |
|---|---|------|
| (INDICATE ABOVE BY CHECK MARI                   | K NATURE OF REPORT, NOTICE, OR OTHER DATA)  |      |
| NOTICE OF INTENTION TO ABANDON WELL             |   |      |
| OTICE OF INTENTION TO PULL OR ALTER CASING      | SUPPLEMENTARY WELL HISTORY                  | i    |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE         | SUBSEQUENT REPORT OF ABANDONMENT            | 1    |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL. | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR. | 1    |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF      | SUBSEQUENT REPORT OF ALTERING CASING.       | - 1  |
| NOTICE OF INTENTION TO DRILL                    | SUBSEQUENT REPORT OF WATER SHUT-OFF         |      |

The elevation of the derrick floor above sea level is 3930 ft. (est.)

## DETAILS OF WORK

(County or Subdivision)

(Meridian)

New Mexico

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proping points, and all other important proposed work)

Ran 2915' of 9-5/8", 36# J, and hO# J Republic 3R, R3 casing with ST&C and cemented @ 2929 with 400 sacks Lone Star Incor 40% Discel & plus 4% CaCl2 plus 200 sacks ha gel Incor. Sumped plug with 900 psi @ 7:30 p.m. (MST), February 28, 1959. Circulated 170 sacks Discel cement. After WOC 2h hours, tested casing with 1500 psi for 30 minutes. Test 0.K.



| I understa | nd that this plan of work must receive approval in writi | U, U, III WILLIAM SURVEY  ng by the Geological Survey before operation AND SACREMENT MEXICO |
|------------|--|---|
|            | Shell Oil Company, Agent for To                          | he Texas Commany  |
| - •        | Box 845  | By Ro Lo Elkins   |
|            | Roswell, New Mexico                                      | By R. L. Elkins   |
|            |  | Title Division Mechanical Engineer  |

No. particular de la companya de la La companya de la co