

LITTLE LUCKY LAKE UNIT

Form 9-331a
(Feb. 1951)

	X		

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Artesia

Land Office

LC-061390-A

Lease No.

Unit

RECEIVED

NOV 16 1959

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

Lease No. 163727

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

TEXACO Inc., P.O. Box 352

Midland, Texas, November 13, 1959

C. E. Key-Federal

Well No. 1 is located 1980 ft. from $\begin{Bmatrix} N \\ S \end{Bmatrix}$ line and 1980 ft. from $\begin{Bmatrix} E \\ W \end{Bmatrix}$ line of sec. 17

NE $\frac{1}{4}$ SW $\frac{1}{4}$ Sec. 17 T-15-S R-30-E NMPM

($\frac{1}{4}$ Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

Wildcat

(Field)

Chaves

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is 4037 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD--461'

Spudded 17 $\frac{1}{2}$ " hole 12:00 midnite November 9, 1959. Ran 445' of 13 $\frac{3}{8}$ " OD casing and cemented at 461' with 600 sx. regular cement. Cement circulated. Plug at 440'. Job complete 10:15 P.M. November 11, 1959.

Tested 13 $\frac{3}{8}$ " OD casing with 600 PSI for 30 minutes from 1:15 to 1:45 A.M. November 14, 1959. Tested O.K. Drilled cement plug and re-tested for 30 minutes with 600 PSI from 3:15 to 3:45 A.M., November 13, 1959. Tested O.K. Job complete 3:45 A.M., November 13, 1959.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P.O. Box 352

Midland, Texas

J. G. Blevins, Jr.

By

Title Asst. District Superintendent