STATE OF NEW MEXICO HOLD CONFIDENTIAL	
OIL CONSERVATION DIVISION	
DISTRIBUTION P. O. BOX 2088	Form C-103
SANTA FE SANTA FE, NEW MEXICO 87501	Revised 10-1-78
U.S.G.S.	Eq. Indiana Trans ()
LAND OFFICE	Sa. Indicate Type of Lease
OPERATOR	State A Fee 5, State Oil & Gus Lease No.
	B-399-35
GO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG DACK TO A DIFFERENT RESERVOIR.	
USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.	
	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Texaco Inc. 3. Address of Operator	Texaco Lazy J State TN
PO Box 728, Hobbs, New Mexico 88240	9. Well No.
4. Location of Well	1
	10. Field and Pool, or Wildcat
UNIT LETTER 0 660 FEET FROM THE SOUTH LINE AND 1980 FEET FROM	Wildcat
THE <u>East</u> LINE, SECTION <u>26</u> TOWNSHIP <u>135</u> RANGE <u>33E</u> NMPM	ΠΗΠΗΠΗΠΗΛ
	$\underline{\mathbf{v}}$
15. Elevation (Show whether DF, RT, GR, etc.) 4226.5' KB 4207' GR	12. County
	Lea
Check Appropriate Box To Indicate Nature of Notice, Report or Ot	her Data
NOTICE OF INTENTION TO: SUBSEQUENT	FREPORT OF:
PERFORM REMEDIAL WORK	
TEMPORARILY ABANDON	ALTERING CASING
PILL DE ALTER CARINE DE ALTER	PLUG AND ABANDONMENT
OTHER	[X]
OTHER	X
OTHER	estimated date of starting any proposed
OTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER_OTHER	estimated date of starting any proposed
OTHER	estimated date of starting any proposed
OTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHEROTHER_OTHEROTHER_OTHEROTHER_OTHEROTHER_OTHER_OTHEROTHER_OTH	
отнея Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM - 7/21/07	rill cement to 13,308'.
 OTHER	rill cement to 13,308'. Spot 250 gallons of
 OTHER	rill cement to 13,308'. Spot 250 gallons of
 OTHER	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- : 13,016'. Swab
 OTHER	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- : 13,016'. Swab
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run'GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (S Swab 268 BFW. Ran Temp and Pump-in Tracor Survey (chappel down) 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- : 13,016'. Swab 58', 232 holes).
 OTHER	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 88', 232 holes). Set cement retainer
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (5 Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer 1" to 2500 psi. Drill
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run'GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (S Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer 1" to 2500 psi. Drill
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (S Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (5 Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including RULE 1703. SILURO-DEVONIAN COMPLETION ATTEMPT GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (5 Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 PD 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including RULE 1703. SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (S Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour. 70% oil (51) 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500
 other Completion of Completion Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'-
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Si well on production. 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'-
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including RULE 1703. SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Si Well on production. (OVER) 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'-
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Swell on production. (OVER) 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'- N at 10,015'. Place
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "h out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Si well on production. (OVER) 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'- N at 10,015'. Place
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "h out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Si well on production. (OVER) 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- : 13,016'. Swab 08', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'- N at 10,015'. Place
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including Completion. SILURO-DEVONIAN COMPLETION ATTEMPT GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "h out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Si well on production. (OVER) 18.1 bereby certify that the information above is true and complete to the best of my throwledge and belief. 397=31	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- 13,016'. Swab 8', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'- N at 10,015'. Place
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including RULE 1763. SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Si well on production. (0VER) 18.1 bereby certify that the information above is true and complete to the best of my throwiedge and belief. 397=31 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- : 13,016'. Swab 08', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'- N at 10,015'. Place
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and C 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel.down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Swell on production. (OVER) 16.1 hereby certify thet the information above is true and complete to the best of my knowledge and better. 397=31: Actor 2000 and a state of the state of	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- : 13,016'. Swab 08', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'- N at 10,015'. Place
 Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including RULE 1763. SILURO-DEVONIAN COMPLETION ATTEMPT 1) GIH with 4 3/4" bit on 2 7/8" tubing. Tag cement at 13,030'. Dr Test 5 1/2" casing to 2000 psi from 10:30 - 11:00 AM, 7/31/87. S 10% acetic acid from 13,094'-13,308'. TOH. Run GR-CBL-CCL and G 13,308'. TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at tubing down to 8000'. 2) Perforate the Siluro-Devonian with 4 JSPF from 13,142'-13,200' (E Swab 268 BFW. Ran Temp and Pump-in Tracer Survey (channel down). at 13,016'. Squeeze perfs 13,142'-13,200' with 100 sxs. Class "H out 162' of cement to 13,172'. Spot 100 gallons 10% acetic acid TIH with 5 1/2" packer on 2 7/8" tubing. Set packer at 13,033'. 7800'. 3) Re-perforate the Siluro-Devonian with 4 JSPF from 13,412'-13,142' gallons of 15% NEFE acid with pin-point injection packer. 1/2 BP Swab 5 days, swab averaging 9 bbls. fluid per hour, 70% oil. (51. 6800' FS. 4) Release packer. POH. RIH with 2 7/8" tubing, pump, and rods. Si well on production. (0VER) 18.1 bereby certify that the information above is true and complete to the best of my throwiedge and belief. 397=31 	rill cement to 13,308'. Spot 250 gallons of GR-CNL-CCL from 11,000'- : 13,016'. Swab 08', 232 holes). Set cement retainer " to 2500 psi. Drill from 13,070'-13,172'. Swab FL down to . Acidize with 1500 M 1790 psi-6300 psi. 6° API). FL 1500'- N at 10,015'. Place

- 5) Pumped 5 weeks. Averaged 34 BOPD, 58 BWPD, 8.5 MCFPD for the last 4 weeks (pumped off, SN at 10,015').
- 6) POH with production equipment. Drill out cement to 13,182'. Drill collars stuck. Recover fish. Ran pump-in tracer. No channels up or down. Set packer at 13,054'.
- 7) Acidize perfs 13,142'-13,172' with 1500 gallons 15% NEFE, 800 SCF N_2 , and 60 BS. 3 BPM at 5300-6400 psi. Flow and swab back load. Release packer. POH.
- 8) Run prodution equipment. SN at 10,015'. Pump 12 days, recovering 0 BNO and 467 BFW on the last day with the FL at 2390' FS.
- 9) Set cement retainer at 13,013'. Cement squeeze perfs at 13,142'-13,172' with 150 sxs. Class "H" to 4800 psi. Pull out of retainer. Spot 45' of cement on top of retainer. PBTD: 12,968'.

MISSISSIPPIAN COMPLETION ATTEMPT

- 10) Spot 250 gallons 10% acetic acid from 11,900'-12,158'. Set packer at 11,915' on 2 7/8" tubing. Swab FL down to 7600'.
- 11) Perf 12,105'-12,120' with 2 JSPF, 1 11/16" Enerjet guns (32 holes). Acidize with 3000 gallons 15% NEFE acid, 50,000 SCF N₂, and 32 BS. 1.5 BPM at 6200-6600 psi. Flow and swab 6 hours, recover 61 BLW. Swab 2 days, no fluid recovery.
- 12) Re-perf 12,105'-12,120' with 2 JSPF, 1 11/16" Enerjet guns (32 holes). FL at SN. Swab 3 days. No fluid entry. No recovery. 208 hour SITP 720 psi.
- 13) Set CIBP at 12,000'. Dump 40' cement on top. PBTD 11,960'.

MORROW COMPLETION ATTEMPT

- 14) Spot 300 gallons of 10% acetic acid from 11,465'-11,773'. Set packer at 11,607'. Swab FL down to 8000'.
- 15) Perforate 11,709'-17' and 11,751'-11,757' with 1 11/16" guns, 2 JSPF (32 holes). Swab to 9000'. 11 hour SITP 1700 psi.
- 16) Acidize with 2000 gallons of 5% Morrow Flow acid, 94,000 SCF N₂, and 50 BS. 1.5 BPM at 6200-6550 psi. Flow back 33 BLW in 12 hours. Swab all load back. Fluid entry 1 BPH.
- 17) 26 hour SITP 2190'psi. Flowed 3 days, recovered 20 bbls. condensate, 32 MCFPD, FTP 750 psi.
- 18) Ran tandem BHP Bombs. Ran 72 hour pressure build-up test. 72 hour BHP 4095 psig.
- 19) Set CIBP at 11,650' on wireline. Dump 40' of cement on top. PBTD: 11,610'.

ATOKA COMPLETION ATTEMPT

- 20) Spot 200 gallons 10% acetic acid from 11,337'-11,537'. Set packer at 11,282'. Swab FL down to 5000'.
- 21) Perforate from 11,369'-11,536' with 1 11/16" guns, 2 JSPF at 11,369'-74', 11,380'-86', 11,427'-36', 11,449'-51', 11,502'-10', 11,522'-28', and 11,530'-11,536'. Total 98 holes. Swab 8 hours, recover 38 BLW, 39 BFW. EFL at 7500'. Swab 9 hours, recover 185 BFW, trace oil.
- 22) Acidize perfs 11,369'-536' with 5000 gallons 7 1/2% NEFE acid, 1000 SCF/bbl. N_2 , and 150 BS. 5 BPM at 4600-5600 psi. ISIP 4700 psi. Swab and flow back load water. 13 hour SITP 400 psi. Swab 9 hours, recover 7 BNO, 145 BFW. Fl at 2800'-7500'. Swab 10 hours, recover 4 BNO, 152 BFW.
- 23) POH with tubing and packer.
- 24) Set CIBP at 11,252'. Cap with 40' of cement. PBTD: 11,212'.
- 25) Shut-in well 1/28/88.

