

1. 5/26/96 MIRU pulling unit. ND wellhead. NU BOP. POOH w/sub pump. RIH w/RBP and pkr. Set plug at 12,050'. Tested plug to 3000 psi, OK. Spotted 700 gals 15% acid. POOH w/pkr. RU wireline. Perforated Devonian 11,640' - 11,650'. RD wireline. RIH w/pkr. Set pkr at 11,500'. Swab test. Release pkr. POOH. RIH w/sub pump. ND BOP. NU wellhead. Placed well on test. RDPU.
2. 6/4/96 MIRU pulling unit. ND wellhead. NU BOP. POOH w/sub pump for downhole short. RIH w/sub pump. ND BOP. NU wellhead. Placed well on test.
3. 6/18/96 MIRU pulling unit. ND wellhead. NU BOP. POOH w/sub pump. RIH w/overshot. Retrieved RBP at 12,050'. POOH. RD wireline. Set CIBP at 12,050'. RD wireline. RIH w/RBP, ball catcher. Set plug at 11,445'. Tested plug to 2000 psi, OK. Spotted 750 gals 15% acid. POOH. RU wireline. Perforated Devonian from 11,360-11,375'. RD wireline. RIH w/sub pump. ND BOP. NU well head. RD pulling unit. Placed well on test.
4. 7/4/96 MIRU pulling unit. ND wellhead. NU BOP. POOH w/sub pump. RIH w/overshot. Retrieved RBP at 11,455'. POOH. RIH w/RBP. Set plug at 11,300'. Tested plug to 2000 psi, OK. Spotted 1000 gals 15% acid. POOH. RU wireline. Perforated Devonian from 11,230-11,250'. RD wireline. RIH w/overshot and pkr. Set pkr at 11,001'. Swab test. Released pkr. POOH. RIH w/ODI sub pump. ND BOP. NU wellhead. RD pulling unit. Placed well on test.
5. 7/19/96 MIRU pulling unit. ND wellhead. NU BOP. POOH w/sub pump. RIH w/overshot. Retrieved RBP at 11,300'. POOH. RIH w/RBP. Set plug at 11,219' and tested to 2000 psi, OK. Spotted 1500 gals 15% acid. POOH. RU wireline. Perforated Devonian from 11,154-11,170'. POOH. RD wireline. RIH w/overshot. Latched onto RBP at 11,219'. Reset plug at 11,229'. POOH. RU wireline. Perforated Devonian from 11,183-11,196'. RD wireline. RIH w/pkr to 11,200'. Tested plug to 2000 psi, OK. Reset pkr at 11,178'. Acidized interval 11,183-11,196' w/1000 gals 15% acid. Reset pkr at 11,000'. Swab test. Released pkr. POOH. RIH w/sub pump. ND BOP. NU wellhead. RD pulling unit. Placed well on test.
6. 8/1/96 MIRU pulling unit. ND wellhead. NU BOP. POOH w/sub pump. RIH w/new sub pump. ND BOP. NU wellhead. RD pulling unit. Placed well on test.
7. 8/17/96 MIRU pulling unit. ND wellhead. NU BOP. POOH w/sub pump. RIH w/overshot. Retrieved RBP at 11,229'. POOH. RU wireline. Perforated Devonian from 11,062-11,100'. RD wireline. RIH w/RBP, ball catcher and pkr. Set RBP at 11,140'. Tested plug to 2000 psi, OK. Set pkr at 11,000'. Acidized perfs 11,062-11,100' w/3000 gals 15% acid. Swab test. Released pkr, RIH and retrieved RBP at 11,140'. POOH. RU wireline. RIH w/RBP and set at 11,140'. POOH. RD wireline. RIH w/sub pump. ND BOP. NU wellhead. RD pulling unit. Placed well on test.

