

TEXACO INC
TEXACO-CITIES SERV- NO. 1
API# 3002520961

0 - 906' 11.75" OD SURF CSG
0 - 906' CEMENT 700 sx circ

0 - 906' 15" OD HOLE

0 - 3880' 8.625" OD INT CSG
880 - 3880' CEMENT 750 sx calc

906 - 3880' 10.75 " OD HOLE

4650 - 13000' CEMENT 2500 sx calc

1980 FNL & 1980 FEL
SEC 32 , TWN 19 S, RANGE 32 E
ELEVATION: 3553 ES
COMPLETION DATE: 07-22-64

COMPLETION INTERVAL: 12332 - 12388 (MRRW)
IP: 25 BOPD, 2200 MCFD, 0 BHPD (FLOWING)

SECOND CMPL INTRVL: 11302 - 11343 (STRN)
TRT: 1000 GALS ACID (11302 - 11343)
IP: 363 BOPD, 0 MCFD, 4 BHPD (FLOWING)

12485 - 12520' CEMENT PLUG
12520 - 12520' CIBP

11302 - 11343' PERFS Strawn

12318 - 12422' PERFS Morrow

12551 - 12590' ABANDONED PERFS
0 - 12987' 2.875" OD TBG

3880 - 13000' 7.875 " OD HOLE

0 - 12995' 2.875" OD TBG

TD: 13000'