

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
B-1306-1

1. SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT - "I" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Assignment Vacuum Grayburg San Andres Unit
Name of Operator Texaco Inc.	8. Field or Lease Name Vacuum Grayburg San Andres Unit
Address of Operator P.O.Box 728, Hobbs, New Mexico 88240	9. Well No. 32
Location of Well UNIT LETTER L 30 FEET FROM THE West LINE AND 2630 FEET FROM THE South LINE SECTION 1 TOWNSHIP 18-S RANGE 34-E N41PM.	10. Field and Lease Name Vacuum Grayburg San Andres Unit
11. Elevation (Show whether DF, RT, GR, etc.) 3999' (GR)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASINGS ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☒ Repair water flow

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rigged up, pull submersible pump.
2. Set RBP @ 4000' & spot 20' sand on plug.
3. Perforate 5½" csg w/2-JS @ 1675'.
4. Set cement retainer @ 1587'. Cement csg perfs. @ 1675' w/350 sx class H cement containing 2% CaCl. Cement did not circulate. Top of cement 100' by temperature survey. WOC.DOC. Did not hold.
5. Set cement retainer @ 1587'. Cement csg perfs. w/300sx class C thixset cement containing 3% CaCl & 1000 gals flochek.WOC.DOC.Did not hold.
6. Set cement retainer @ 1587'. Cemented w/100 sx class c thixset cement.500 gal flochek,& 50 sx class H cement containing 2% CaCl. Cement did not circulate. WOC.DOC.
7. Tested 5½" csg to 500# for 30 minutes,2"00-2:30 PM 12-28-81,(NMOCD witnessed Tested OK.
8. Open 5½ X 8 5/8 csg, flowing @ 5.25 BPH.SIP 130# POH ran sonolog and GR-cement bond log from 3400' to surface. Flowing 3 BPH.SIP.120# between 5½ X 8 5/8 csg.
9. Perforated 5½" csg w/2 JSPF @1185. Ran & set pkr.@ 1500'. Flowing from perfs @ 1185, 30 BPH.SIP. 800# POH.
10. Set cement ret. @ 1105'. Cmt w/350 sx class H cement 2% CaCl @ ½ BPM @ 900#.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. A. Schuff TITLE Asst. Dist. Mgr. DATE 1-15-82
APPROVED BY Jerry Schuff TITLE Dist. Mgr. DATE 1-15-82
CONDITIONS OF APPROVAL, IF ANY: