

Hale State #1  
State Vacuum Unit  
May 18, 1977  
Page 2

2. Approx temp of cmt slurry when mixed was 70° F.
3. Estimated minimum fm temp in zone of interest was 76° F.
4. Estimate of cmt strength at time of csg test was 2200 PSIG.
5. Actual time cmt in place prior to test was 8 hrs.

Pressure tested csg to 1500# 30 mins OK. Completed 5/12/77 as a pressure observation well in the State Vacuum Unit area per OCC Order No. R-5295. Final Report.

RECEIVED

1-21-95

1-21-95