STATE OF NEW MEXICO ENERGY AND MINERALS DEPARTMENT

| MO. BF COMIES RECEIVED | T | |
|------------------------|---|--|
| DISTRIBUTION | | |
| SANTA FE | | |
| FILE | | |
| U.S.G.S. | | |
| LAND OFFICE | | |
| OPERATOR | | |

OIL CONSERVATION DIVISION P. O. BOX 2088

Form C-103 Revised 10-1-78

| SANTA FE | SANTA FE, NEW MEXICO 8 | 7501 | | |
|--|---|---|--|--|
| FILE | | 5a, Indicate Type of Lease | | |
| U.S.O.S. | State X | | | |
| | LAND OFFICE | | | |
| OPERATOR | | B-1606 | | |
| SUNDRY N | OTICES AND REPORTS ON WELLS S TO DRILL ON TO DEEPEN ON PLUG BACK TO A DIFFERING ON PERMIT - " (FORM C-101) FOR SUCH PROPOSALS." | ENT RESERVOIR. | | |
| | 94 PERMIT -** (FORM C-101) FOR SUCH PROPOSALS.) | 7. Unit Agreement Name | | |
| OIL GAB WELL C | THER- | Central Vacuum Unit | | |
| 2. Name of Operator | 8. Farm or Lease Name | | | |
| Texaco Inc. 3. Address of Operator | | Central Vacuum Unit 9. Well No. | | |
| P.O. Box 728, Hobbs, | 76 | | | |
| | PEET PROM THE West LINE AND | 1980 YEET FROM San Andres | | |
| THE South LINE, SECTION | 31 TOWNSHIP 17-S HANGE | 35-E NMPM. | | |
| | 15. Elevation (Show whether DF, RT, GR, etc. | c.) 12. County | | |
| | 3983' (GR) | Lea | | |
| Check Appl NOTICE OF INTE | ropriate Box To Indicate Nature of Not | tice, Report or Other Data SUBSEQUENT REPORT OF: | | |
| PERFORM REMEDIAL WORK | PLUG AND ABANDON REMEDIAL WOR | ALTERING CASING | | |
| TEMPORAS YJIRARO TEMPO T | COMMENCE DRI | LLING OPHS. PLUG AND ABANDONMENT | | |
| PULL OR ALTER CASING | | ND CEMENT JOS | | |
| | OTHER | Repair Water Flow X | | |
| OTHER | | | | |
| 17. Describe Proposed or Completed Operation work) SEE RULE 1903. | ons (Clearly state all pertinent details, and give pe | ertinent dates, including estimated date of starting any proposed | | |
| 1. Rigged up. Pull | rods & pump. Install BOP. | . Pull tubing. | | |
| 2. Spot RBP @ 3900' & spot sand on plug. Isolate leak. | | | | |
| 3. Perforate 7" Csg. | w/2-J ^S @ 1560'. | | | |
| 4. Set cement retain cement, 1500 gals | ner @ 1504'. Squeezed perf | rs. 1560' w/350 sx Class 'C' sx. Class 'C' Cement. WOC. DOC. | | |
| 5. Tested csg to 800 | # for 30 minutes, 9:30-10: | :00 AM, 4-12-82. Tested OK. | | |
| 6. Install pumping equipment. Test & return to production. | | | | |
| | | - | | |
| | | | | |
| | • | • | | |
| • | | | | |
| | | | | |
| 18. I hereby certify that the information above | re is true and complete to the best of my knowledge | and belief. | | |
| 1 16. 12 | | | | |
| SIGNED Spakule | TITLE Asst. Dis | st. Manager DATE 5-14-82 | | |
| 945 San 30000 | | | | |
| APPROVED BY | | DAYE | | |
| CONDITIONS OF APPROVAL, IF ANY | | MAY 17 1982 | | |