TITLE

APPROVED BY


Conditions of approval, if any:

 \mathbf{x}

DATE **JUL 2 9 2002**

CENTRAL VACUUM UNIT NO. 15 PAGE 2

- 10. Drilled 220' of cement; fell through @ 3022'. TIH w/2-3/8" tbg to 4322'. Drilled 48' of cement to CIBP @ 4370.
- Load fresh water and chart casing to 500 psi from 4370' to surface; (good) 30 min test. Start drill CIBP @ 4370'. Drilled 3 hours. Push CIBP to 4622'; clean out 188' to 4810'. TIH w/bit, scraper and tbg to 2500'.
- 12. TIH w/packer.
- 13. Set packer. Chart and test casing to 560 psi for 30 mins (good). Hooked up injection line.



Middle Made # 1050
CSG, 42 1050
Phr. 42 Lockset.
Phr. 42 hours.
Perfs 4422-4789
Sintwides pader St @ !!!