



PACKER INSTALLATION PLAN

PREPARED FOR		COMPANY				DATE	
Randy Trammell		Texaco E&P Inc.				March 9, 1993	
LEASE	WELL No.	FIELD	CO./PARISH	STATE	☒ NEW COMPLETION ☐ WORKOVER		
V.G.W.U	#68		Lea	New Mexico			
INSTALLATION	ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID
		14.00'	KB	GL	Elevation		
	1	5930.45'	14.00'	5944.45'	(182 joints) 2 3/8" EUE 8rd Cement Lined J-55 Tubing	2.375"	1.69"
	2	.76'	5944.45'	5945.21'	2 3/8" EUE 8rd Stainless Steel Crossover	2.375"	1.69"
	3	1.97'	5945.21'	5947.18'	5 1/2" x 2 3/8" Plastic Coated XL On-Off Tool w/ 1.43" "F" Profile cut in 316 Stainless Steel Gudgeon	4.375"	1.43"
	4	3.73'	5947.18'	5950.91'	5 1/2" x 17-20" x 2 3/8" Plastic Coated G-VI Injection Packer w/ AVA Rubber System	4.625"	1.938"
	5	.52'	5950.91'	5951.43'	2 3/8" EUE 8rd Nickel Plated Pump Out Plug-Wireline Re-entry Guide	3.063"	2.000"
* Note: The G-VI is set at 5947.18' w/ 10,000* ↑ Tension pulled into the tubing string. The backside tested to 500 psi.							
GENERAL REMARKS					PACKER TYPE	RETRIEVING METHOD Include shear release or collet snap value	
					top		
COMP. FLUID TYPE AND WEIGHT					ESTIMATED BHT	ESTIMATED BHP	
Fresh Water w/ Corrosion Inhibitor						middle	
MAX. ANGLE AND KICKOFF DEPTH (ft)					SAND CONTROL	lower	
DATE					OPERATOR'S NAME		AREA
3-3-93					Lamar Griffin		Buckeye, NM
					DELIVERY TICKET No.		