Work performed covering: 07-19-94 Thru 07-22-94.

plug. Caught and released RBP. TOH w/1 jt. 2-7/8" tubing. (116 jts. in hole.) TOH w/116 jts. 2-7/8" tubing, retrieving head, and 7" Model "G" loc-set RBP. Schlumberger moved in and rigged up. Ran LDT, CNL, and GR logs. Rigged down and moved off location. TIH w/2-3/8" SN, 1 jt. 2-7/8" salta lined tbg., 6 jts. 2-7/8" tbg., 7" x 2-7/8" Baker TAC, and 116 jts. 2-7/8" tbg. Removed BOP, set TAC at 3,705' 2/18,000# and flanged up wellhead. TIH w/repaired 20-125 RHBC 06-3-S4 (A-1123), 2 1-1/2" K-bars, and 153-3/4" rods. Seated pump, loaded and tested tbg. to 500 psi, and spaced out pump. X-Pert Well Service rigged down pulling unit, cleaned location and moved out. Resumed producing well.

Test (24 Hours): 8 BOPD and 11 BWPD.



AUG 23 1884

OFFICE