

Page 27 of 28

196 SEP

4. Ran 3705' 4 1/2" OD Casing set @ 3715' and cemented with 500 sacks (400 4% Incor and 100 sacks regular neat cement) by Howco, 8-19-58. Cement Circulated.
5. Tested 4 1/2" OD Casing with 1000 PSI for 30 minutes from 9:30 to 10:00 AM 8-23-58. Tested OK. Drilled cement and plug and retested with 1000 PSI for 30 minutes from 12:00 to 12:30 P.M. 8-23-58. Tested OK.
6. Perforated 4 1/2" OD Casing from 3707' - 3713' with 4 Jet shots per foot.
7. Reran 3688' 2 3/8" OD Tubing set @ 3709' with packer set @ 3607'.
8. Well kicked off flowing. Tested well and returned to production.