## STATE OF NEW MEXICO NERGY AND MINERALS DEPARTMENT

DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
08584708	7	

## OIL CONSERVATION DIVISION

DISTRIBUTION P. O. BOX 2088	Form C-103 Revised 10-1-78
SANTA FE, NEW MEXICO 87501	
U.S.G.S.	5a. Indicate Type of Lease
LAND OFFICE	State X Fee
OPERATOR	5, State Oil & Gas Lease No.
	L-3558 & L-3678
SUNDRY NOTICES AND REPORTS ON WELLS	
USE "APPLICATION FOR PERMIT =" (FORM C-101) FOR SUCH PROPOSALS.)	7, Unit Agreement Name
OIL GAS WELL WE OTHER-	Applied For
well will (XX) other-	B. Fam or Lease Ivame
Kelloil, Inc.	State 30 Com
Address of Operator	9. Well No.
900 Neil P. Anderson Bldg., 411 West Seventh St., Fort Worth, TX 76102	1
ocation of Well	10. Field and Pool, or Wildcat
HALT LETTER G 1980 FEET FROM THE NORth LINE AND 1980 FEET FROM	Wildcat
THE East LINE, SECTION 30 TOWNSHIP 20 S RANGE 35 E NMPH	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
3714.7 Ground; 3736.7' KB	Lea
Check Appropriate Box To Indicate Nature of Notice, Report or O	ther Data
	T REPORT OF:
	_
REFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK	ALTERING CASING
MPORARILY ABANDON COMMENCE DRILLING DPNS.	PLUG AND ABANDONMENT
LL OR ALTER CASING CHANGE PLANS CASING TEST AND CEMENT JOB X	Γ
OTHER	
OTHER	
Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including	g estimated date of starting any proposed
work) SEE RULE 1103.	
	•
Drill 12-1/4" hole from 865' to 5440'. Ran 83 jts 36# K-55 ST&C, 6 j	ts 36# S-80 ST&C 37 its
36# S-80 LT&C set at 5440' and cememted in two stages with DV Tool @ 3	
stage with 200 sacks Halco Lite with 5# sacks Gilsonite and 1/4# sacks	Fin-cele followed
by 200 sacks class "C" cement with 6 lbs. salt per sack. Circulated (	nut approximately 10
sacks cement. Completed at 9:30 A.M. 9-30-79. WOC 4 hours. Cemented	unner stage through
DV tool with 1300 sacks Halco Lite with 3# sacks Gilsonite, 15# sacks	salt and 1/4# sacks
Flo-Cele, followed with 200 sacks class "C" with 6# salt per sack. C	irculated approximately
100 sacks cement. Completed at 3:30 P.M. 9-30-79. WOC - 48 hours.	Tested BOP. Hydril to
5000 psi by H&R Certified Testers. Drilled out DV tool and cement.	Tested casing to 1500 psi
and held O.K.	•
	-
	8
·	
. I hereby certify that the information above is true and complete to the best of my knowledge and belief.	
	•
La Agent	DATE 10-12-79
with Adaptive Comments	
Orig. Signed D	OCT 24 1070
Terry Sexton	MULL 64 15 15