

New Mexico Form C-103 Attachment
August 8, 1997
Nadine "27" #1

#12.

1. Rig up pulling unit. Pulled rods & pump. Installed BOP. Pulled tbq.
2. Set CIBP @ 7,245' over existing perms fr/7,292'-7,650'. Dump bailed 35' cement cap in CIBP (426'17')
3. Perforate 4 JSPF fr/6,636'-48' & 6,721'-23' (total 56 holes) 7-2-97
4. Acidized & frac'd perms fr/6,636'-6,723' w/1,500 gals 15% NEFE HCL acid & 23,100 gals XL gel wtr carrying 23,500# 20/40 Ottawa Sand.
5. Tested perms fr/6,636'-6,723'. Recovered 100% water.
6. Perforate 1 JSPF fr/7,036'-46' (total 11 holes).
7. Acidized perms fr/7,036'-46' w/1,900 gals 15% NEFE HCL acid.
8. Swab tested perms fr/7,036'-46'. Recovered 100% water.
9. Set CIBP @ 6,994'.
10. Perforated 2 JSPF @ 6,934', 36', 47', 55' & 64' (total 10 holes).
11. Acidized perms fr/6,934'-64' w/1,100 gals 15% NEFE HCL acid.
12. Swab tested perms fr/6,934'-64' tight w/very little entry.
13. Set CIBP @ 6,900'. Dump bailed 35' cement cap on CIBP.
14. Set CIBP @ 6,600'.
15. Perforate 1 JSPF @ 6,230', 45', 47', 53', 58' 66', 67', 72' & 73' (total 9 holes).
16. Acidize perms fr/6,230'-73' w/1,800 gals 15% NEFE HCL acid.
17. Swab tested perforations fr/6,230'-73'. Recovered 100% water.
18. Set CIBP @ 6,189' (New PBTD).

See Form C-105 for Recompletion Report to Nadine Blinebry Pool.