

McNeill "30" #1 - Present Status

1 PJ #
30-025-33780

Sect 30, T19S
R 38E, Unit A
467 FSL & 990
FEL
Lea County
Spudded 2/5/97

13 3/8" 48# H-40 at 421'
Cmt'd w/ 465 sx. Circ cmt.

8 5/8" 32# J55 at 4150'. Cmt w/1325 sx. TOC at surface - circ.

TOC 6043'

Abo perms 7374-7752'. Cemented.

Circulation perms 7875'. Cemented with 435 sx. TOC 6043' - CBL.
TOC 7964'

Devonian perms 8628-8671'

5-1/2" 17/15.5# N-80/J-55 at 8920'. Cmt w/260 sx.
DVT at 7991'. Cmt w/625 sx. TOC at 7964' - CBL.

CIBP at 8800' with 20' cement on top.

Cement plug 9918-9993' (50 sacks)

TD 11,200' PBD 8780'