

Removed BOP & installed wellhead. TIH w/25-150-RWBC-12-3-HO pump on rods. Installed pumping unit & motor. Ran flowline fr. well to NMGSAU Central Facility. Connected electrical service & began pumping well on 8-4-97.

Test of 8-10-97: Prod. 7 B.O., 70 B.W., & 60 MCFGPD in 24 hours. Tbg. press. 50 PSI & csg. press. 50 PSI.

2