

TIH w/7" x 2-7/8" TAC on 2-7/8" tbg. & set tbg. at 3915' w/TAC at 3755' w/20,000# tension.  
Removed BOP & installed wellhead. TIH w/pump & rods. RDPU & cleaned location. Set pumping  
unit & motor. Connected electrical service & began pumping well on 7-11-97.

Test of 7-14-97: Pumped 17 b.o., 117 b.w., & 32 MCFGPD in 24 hours.  
Tbg. press. 45 PSI, & csg. press. 30 PSI.