

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Cont.

6/22/91 Perf Morrow 13359-13369'.

6/25/91 Flow well 1/4 hr. on 3/4" Chk, TP 3500-0, no rec/ Swab. Rec trace condensate, 4 BLW, 56 BW.

6/26/91 Flow well 1/4 hr. on 3/4", TP 2750-0, no rec. Swab 6 hrs, NFL reported, rec trace condensate, 56 BW, chlorides 29778. Flow well 11 hrs ending 6:00 AM 6-26-91. FTP 65 psi, rec. 0 BC, 49 BW, Gas Rate 94 MCFD.

7/1/91 SI.

7/2/91 Well SI/WO unsuccessful.

\* No future plans for well.

RECEIVED  
JUL 26 1991  
6:11  
HARRIS COUNTY